



Department of Environment and Conservation
Division of Water Pollution Control

**CONSTRUCTION ACTIVITY – STORM WATER DISCHARGES
NOTICE OF INTENT (NOI)**

NCC
WL-lij

Site Name:	Fencing & Sallyport Upgrades(Site 1) Correctional Complex Expansion -Bledsoe County Correctional Complex	Existing Tracking No.
Street Address or Location:	1045 Horsehead Road, Pikeville, TN 37367	Start date: 1/04/21
		Estimated end date: 12/01/21
Site Description:	Bledsoe County Correctional Complex Expansion (modifying 2 sallyports, adding fencing, relocating perimeter road, and few other site modifications)	Latitude: N 35° 44' 32"
		Longitude: W 85° 15' 19"
County(ies):	Bledsoe county	Acres Disturbed: ±3 acres
Does a topographic map show dotted or solid blue lines <input checked="" type="checkbox"/> and/or wetlands <input checked="" type="checkbox"/> on or adjacent to the construction site? Yes If wetlands are located on-site and may be impacted, attach wetlands delineation report. If an Aquatic Resource Alteration Permit has been obtained for this site, what is the permit number? ARAP permit No.:		
Receiving waters: Bee Creek, Mill Creek		
Attach the SWPPP with the NOI <input checked="" type="checkbox"/> SWPPP Attached Attach a site location map <input checked="" type="checkbox"/> Map Attached		

Site Owner/Developer: (person, company, or legal entity that has operational or design control over construction plans and specifications)
State of Tennessee – Real Estate Asset Management Dept. of General Services for the Department of Correction

Site Owner/Developer Contact: (individual responsible for site) John Hull	Title or Position: Deputy Commissioner, STREAM		
Mailing Address: 312 Rosa L. Parks Ave., 24 th Floor	City: Nashville	State: TN	Zip: 37243
Phone: (615) 741-2226	E-mail: John.Hull@tn.gov		

Optional Contact: David Shumaker	Title or Position: Development Manager		
Address: 312 Rosa L. Parks Ave. 22 nd Floor	City: Nashville	State: TN	Zip: 37243
Phone: (615) 920-3299	E-mail: David.Shumaker@tn.gov		

Owner/Developer Certification (must be signed by president, vice-president or equivalent, or ranking elected official)

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

Owner/Developer name; print or type State of Tennessee John Hull	Signature 	Date 3/24/2021
---	----------------------	--------------------------

Contractor(s) Certification (must be signed by president, vice-president or equivalent, or ranking elected official)

I certify under penalty of law that I have reviewed this document, any attachments, and the SWPPP referenced above. Based on my inquiry of the construction site owner/developer identified above, and/or my inquiry of the person directly responsible for assembling this NOI, I believe the information submitted is accurate. I am aware that this NOI, if approved, makes the above-described construction activity subject to NPDES permit number TNR100000, and that certain of my activities on-site are thereby regulated. I am aware that there are significant penalties, including the possibility of fine and imprisonment for knowing violations, and for failure to comply with these permit requirements.

Primary contractor name and address; print or type Lee Adcock Construction Co. Inc. 826 North Jefferson Street Shelbyville, TN 37160	Signature 	Date 04/06/2021
Other contractor name and address; print or type	Signature	Date
Other contractor name and address; print or type	Signature	Date

OFFICIAL STATE USE ONLY			
Received Date	Reviewer	Field Office	Permit Number TNR 113652
Fee(s)	T & E Aquatic Fauna	Impaired Receiving Stream	High Quality Water
			Notice of Coverage Date

CN-0940 (Rev. 05-05)

RDAs 2399 and 2400

RECEIVED

(continued on reverse)

APR 13 '21

**ENVIRONMENT & CONSERVATION
CHATTANOOGA FIELD OFFICE**



**TENNESSEE DEPARTMENT OF ENVIRONMENT AND CONSERVATION
ENVIRONMENTAL FIELD OFFICE**

**1301 Riverfront Parkway, Suite 206
Chattanooga, TN 37402**

(423)634-5745 STATEWIDE 1-888-891-8332 (423)634-6389

Receipt: EAC-CH-4929 **Date of Receipt:** 13-Apr-2021 7:07 am **Created By:** Karen May (BG55008)

County: Bledsoe **EFO/Office:** Chattanooga Field Office

Received From: Adams Craft Herz Walker, Inc.

Company/Affiliation:

Recipient Address: 800 Oak Ridge Turnpike #A400
OAK RIDGE, TN- 37830

Amount Received: \$250.00 **Method of Payment:** CHECK **Check Number:** 36513

Comments: NOI--Bledsoe Co Correctional Complex

Division	Description	TDEC Code	Quantity	Unit Price	Line Total
WPC	WPC-NOI \$250 Permit Application	43.340,F02	1	\$250.00	\$250.00

Receipt Total: \$250.00

Visit us at: <http://tn.gov/environment/>

CN-1139 (Rev. 6-09)

RDA S1730



This report is best viewed in Internet Explorer version 6.0 and above.





□ ADAMS CRAFT HERZ WALKER ARCHITECTS □ ENGINEERS □ PLANNERS □ SURVEYORS □

April 7, 2021

Attention: Storm Water NOI Processing
TN Department of Environment & Conservation
540 McCallie Avenue STE 550
Chattanooga, TN 37402-2013

Re: Bledsoe County Correctional Complex
Bledsoe County, Tennessee

To Whom It May Concern:

We are submitting the following documents to be reviewed for the Bledsoe County Correctional Expansion Project in Bledsoe County, TN. The project will involve approximately 3 acres of disturbance to expand one sally port, make some internal modification to internal fencing/drives, and upgrade the minimum to maximum women's. The upgrade will involve adding a fence around the compound and move the perimeter road. They will also construct a new sally port for this facility. The project has started and all erosion control is in place. The State had several projects that were being divided in separate project last year and a decision on who and how to handle the SWPPP got forgotten about with COVID and re-scheduling issues. The State was also not sure if an existing SWPPP was in place for current activities as the Facility. We are submitting this to get this portion of work under coverage. I have included a copy of the signed NOI and SWPPP Certifications along with the SWPPP. Please let me know if you need one with original signatures on them. If you have any questions or problems with the enclosed information please give me a call.

Storm Water Pollution Prevention Plan (SWPPP)

1. Two copies of the SWPPP specification.
2. Two copies of the Erosion Control Plan sheets C2.01 and C4.01

Sincerely,

Bryan W. Mills, P.E.
Civil Engineering Dept. Manager, ACHW

cc: David Shumaker, Development Manager for State of TN
Rich McNeil, TMP (Architect of record)

RECEIVED

APR 13 '21

ENVIRONMENT & CONSERVATION
CHATTANOOGA FIELD OFFICE

ACHW #08505.3
04/07/21

ADAMS CRAFT HERZ WALKER
Architects - Engineers - Planners - Surveyors
 800 Oak Ridge Turnpike, Suite A-400
 OAK RIDGE, TENNESSEE 37831-6988
 Phone: **(865) 482-4451**
 Fax: **(865) 482-4454**

LETTER OF TRANSMITTAL

DATE 04.07.21	JOB NO. 08505.3
ATTENTION: Jennifer Innes	
RE: Bledsoe County Correctional Complex Bledsoe County	

TO: Storm Water NOI Processing
 TN Department of Environment & Conservation
 1301 Riverfront Parkway, Suite #206
 Chattanooga, TN 37402

WE ARE SENDING YOU Attached Under separate cover via _____ the following items:

- Shop drawings Prints Plans Samples Specifications
 Copy of letter Change order _____

COPIES	DATE	NO.	DESCRIPTION
2		ea.	Project Manual for Storm Water Pollution Prevention Plan Check for \$250 for Review Fee

THESE ARE TRANSMITTED as checked below:

- For approval Approved as submitted Resubmit _____ copies for approval
 For your use Approved as noted Submit _____ copies for distribution
 As requested Returned for corrections Return _____ corrected prints
 For review and comment FOR BIDS DUE _____

REMARKS:



COPY TO: _____ SIGNED: _____
Bryan Mills

If enclosures are not as noted, kindly notify us at once.

**PROJECT MANUAL FOR THE
STORM WATER POLLUTION PREVENTION PLAN
Site Fencing and Sallyport Upgrades (Site 1)
Correctional Complex Expansion
Bledsoe County Correctional Complex
Bledsoe County
Pikeville, Tennessee**

April 2020

**Prepared For:
State of Tennessee
Real Estate Asset Management
Department of General Services for the Department of Correction
c/o David Shumaker
William R. Snodgrass Tennessee Tower
312 Rosa L. Parks Avenue, 24th Floor
Nashville, TN 37243**

**Prepared By:
Adams Craft Herz Walker, Inc. (ACHW)
800 Oak Ridge Turnpike, Suite A-400
Oak Ridge, TN 37830
(865) 482-4451**

ACHW Project No. 08505.3

TABLE OF CONTENTS

1.0	General Information
2.0	Purpose and Scope
3.0	Components of the STORM WATER POLLUTION PREVENTION PLAN
3.1	Site Description
3.2	Additional Site Information
3.3	Storm water Runoff Controls To Be Employed
3.4	Sequence of Construction
4.0	Maintenance Plan
5.0	Inspection Plan
6.0	Certification Statements

Attachments

Dwg. Nos. C2.01 Initial Erosion Control Plan @ 1"=40'
C4.01 Site Grading, Storm Drainage, and final Erosion Control Plan @ 1"=40'

Figure A - Area: Site Plan @ 1" = 1000' (8½" x 11") SW-2

Soils Map of Proposed Area

Hydrology Calculations

Details

Completed NOI Form for a Tennessee Construction General Permit

NOT (Notice of Termination) Form to be submitted upon completion and final stabilization

Inspection Forms for Storm Water Management Devices

Examples of Permanent and Temporary Seasonal Seeding Mixture

1.0 General Information

This Storm Water Pollution Prevention Plan (SWPPP) is developed in accordance with the Tennessee General NPDES Permit (TNR) for Storm Water Discharges Associated with Construction Activity (TNCGP), and is prepared using sound engineering practices.

As instructed by Part III.F of the TNCGP, this plan and all attachments are hereby submitted to the local Environmental Assistance Center (EAC), along with the complete, correctly signed Notice of Intent (NOI). Construction will not be initiated prior to 30 days from the date of submittal of this document, or prior to receipt of a Notice of Coverage (NOC) from the Tennessee Department of Environment and Conservation (TDEC).

Owner/Developer: **State of Tennessee**
Real Estate Asset Management
Department of General Services for the Department of Correction
c/o John Hull
William R. Snodgrass Tennessee Tower
312 Rosa L. Parks Avenue, 24th Floor
Nashville, TN 37243
Phone: (615) 741-2226

Primary Contractor: To Be Determined

The individual responsible for installation, maintenance, and inspections of erosion and sediment control measures will be supplied by the Primary Contractor (TBD).

Current versions of this SWPPP, the NOI and the NOC will be kept on the site for the duration of the project. These items will be available for the use of all operators and site personnel involved with erosion and sediment controls, and are available to TDEC personnel visiting the site. A notice will be posted near the construction entrance containing a copy of the NOC with the tracking number assigned by the EAC, the name and telephone number of a contact person for the development, and a brief description of the project. The owner/developer or contractor will maintain a rain gage on site and a daily log of readings.

Any new contractor on the project that has any responsibility to install, inspect, or maintain erosion control or sediment control measures will sign the contractor's certification on a copy of the NOI (attached) and will submit it to the local EAC. Any correspondence with TDEC or any EAC will reference the tracking number assigned by TDEC to the project (TNR). Primary Contractor will submit a Notice of Termination (NOT; attached) after the complete installation and successful establishment of the stabilization activities at the site.

It is the intention and goal of the TNCGP and this SWPPP that any discharge from the property described in this document have no objectionable color contrast to the water body that receives it. The construction activity will be carried out in such a manner as will prevent any discharge

that would cause a condition in which visible solids, bottom deposits, or turbidity impairs the usefulness of the waters on the property or downstream of the property for fish and aquatic life, livestock watering, and wildlife, recreation, irrigation, navigation, or industrial or domestic water supply.

This plan may be amended for reasons described below, or for other reasons. If there is a change of owner/developer, contractor or subcontractor, a new or modified NOI for this project will be submitted to the Chattanooga TDEC Environmental Assistance Center at least 48 hours prior to when the new owner/developer, contractor, or subcontractor assumes operational control or begins work on the site.

2.0 Purpose and Scope

This purpose for this SWPPP is to: (1) identify potential sources of storm water contaminants associated with the construction of this development; (2) prepare a plan which will prevent or significantly reduce the likelihood of an off-site release of storm water contaminants; and (3) identify requirements for inspection and care of the prescribed storm water controls to ensure that systems are functional and operable throughout the period of construction. Figure "A" shows the area site plan and dwg. nos. **C2.01** presents the **Initial Erosion & Sediment Control Plan** showing the location of the construction entrance, storm water runoff controls, approximate limits of construction, and approximate limit of disturbance. The final **Grading and Storm Drainage Plan** can be found on dwg nos. **C4.01**.

The objective of the SWPPP is the design of storm water management controls which will prevent significant runoff of storm water contaminants from the site which result from the 5-year/24-hour storm event. The original detention and retention basins were sized using TR-55 and based on a 25 yr storm event while evaluation the 100 yr storm event for both the post development site and the pre development conditions with the outlet device design to control runoff from the 1, 2, 5, 10, and 25 year event to predevelopment conditions. This plan does not plan on significantly increasing flow to these basins.

The replacement or maintenance of the storm water management controls is required once the devices achieve 50% of their design sediment holding capacity (as described in Section 4.0 of this SWPPP). The periodic inspection of all storm water control measures is required as described in the Inspection Plan (Section 4.0) below.

3.0 Components of the Stormwater Pollution Prevention Plan

3.1 Site Description

The proposed Bledsoe County Correctional Complex Expansion (±90 acres) site is located in Bledsoe County off of Horsehead Road (State Route 285) which is in the northwest quadrant of Bledsoe County. See Figure "A", drawing **C2.01 & C4.01** which presents the location and approximate limits of the construction for the proposed development. The site is basically two separate areas. The first is an area for fencing and sallyport modification at what is now the

Fencing and Sallyport Upgrades
Correctional Complex Expansion

Bledsoe County Correction Complex

ACHW No. 08505.3

Women's portion of the facility. A couple of fences will be added and the original perimeter road will need to be relocated outside of this work. A new sallyport and building will be added to serve this facility. This work will involve about 2 acres of disturbance. This area is fairly flat compared to the other areas with a high elevation of 1746 in the middle sloping off in all directions with the lowest point to the east of 1710. The second area is modification the men's Site 1 sallyport and some fencing and concrete work in the loading dock area inside the facility. This work will involve about 1 acres of disturbance. This area is also fairly flat as well. It has a high spot of about 1750 around the loading dock and slopes off to the east.

There are two existing pond that will take a majority of the runoff. The topsoil on the property appears to be in good condition and no active sinkhole patterns were noted during the original site inspection or construction.

3.2 Additional Site Information

The receiving stream (Mill Creek) for the construction site for which this activity is taking place appears to be on the State's list of exceptional (high quality) waters, as identified by TDEC. Since the discharge from the proposed construction site may contain significant amounts of silt and TDEC considers the potential for degradation to the receiving streams to be significant. There the following additional measures shall be taken:

- The receiving stream (Mill Creek) has been studied and determined that there are no endangered species in the area of construction for this project even though it is listed on the State or Federal list for having endangered species in the area, or downstream of the project. This was determined/evaluated by Quantum Environmental Engineering who prepared the ARAP (which should contain a summary of report) for the mitigation part of the prison expansion and is involved in the Prison Expansion and the new Wastewater Treatment Plant.

3.3 Stormwater Runoff Controls To Be Employed

The location of the construction limits for Bledsoe County Correctional Complex Expansion project is presented on dwg. nos. **C2.01 and C4.01** and the following elements will be employed during construction within the active areas:

- Protection of Construction Entrance
- Silt Fence Barrier
- Area Drains Inlet Protection
- Erosion Control Blanket
- Re-vegetation of Disturbed Areas

The following items summarize the application of each storm water runoff control technique to the site:

Construction Entrances - the placement of a bed of aggregate at the two Construction Entrances for the project is effective at scraping and storing mud collected on the tires of delivery vehicles on a construction site. The use of stone in the 2" - 3" size (conforming to TDOT Section 903.05 Grading "A") at a minimum depth of 6" is specified for this project. Periodic maintenance of the stone layer may be required depending on the severity of rainfall during the project. **Construction Entrances** will be located on the northeastern portion of the development off of existing Physical Road at the Proposed Main Prison Entrance to the new facility and other is the proposed entrance to the Geothermal & Temporary construction trailers. Paint, solvents, fluids, and other potentially hazardous materials will not be stored on site.

Silt Fence Barrier - the erection of silt fence barriers on a project site is designed to minimize the flow of storm water contaminants off-site. Silt fence fabric serves two functions: (1) detaining water flow through the fence fabric, allowing time for sediments to settle behind the barrier, and (2) minimizing the rate at which water leaves the site, minimizing the potential for downstream erosion. Silt fences will be utilized during the construction of the site, around topsoil stock pile, and around various work zones. The silt fence will be placed down gradient of the active work zone to prevent any sediment from leaving the work zone.

Area Drain Inlet Protection - during construction a new catch basins will be placed along the new roads which will require the use of these filter socks or stone filter to prevent sediment from entering the new storm drain system. Regular servicing and inspection of these barriers is necessary because they lose their absorption capacity with increasing uptake of sediment.

Erosion Control Matting - Erosion control will be used on 2.5:1 slopes or steeper. The matting will be non-toxic to vegetation and the germination of seed. Netting should be intertwined with the mulching/fiber to maximize strength and provide ease of handling. Always follow the manufacturer's recommendations for orienting, overlapping, entrenching, and securing mats.

Re-vegetation of Disturbed Areas - the most effective method of preventing erosion of the topsoil layer is the restoration of the topsoil layer and the re-establishment of the root zone as soon as possible after disturbance. The requirement to re-seed disturbed areas within 7 days of the commencement of construction activities is consistent with the period of time for grading work on most projects and shall be followed.

EROSION CONTROL NOTES:

1. **Erosion control measure must be in place and functional before earth moving operation begins**
2. **If muddy water is to be pump from work areas it must be treated before being released to surface waters.**
3. **Preconstruction vegetative cover will not be destroyed, removed or disturbed more than 10 days prior to grading or earth moving activity.**
4. **Off-site accumulations of sediment that have not reached a stream must be removed at a frequency sufficient to minimize any offsite impacts.**
5. **Velocity dissipation devices shall be placed at the discharge locations and along the length of any outfall channel.**

3.4 Sequencing of Construction

1. Land-disturbing activities at the project will begin with the installation of the construction entrances to the site off of Physical Road which is located on the north eastern portion of the women's site at the location of the existing gravel drives.
2. Gravel access drives exist to get to and around the site and provide access for the possible construction trailer site location.
3. Temporary and Permanent seeding shall be used to stabilization as the development process progresses.
4. A double row of silt fence (type "C") which is wire reinforced will be installed on the all sides of the low lying area around construction boundary protection existing wetlands, ponds, streams, and wet weather conveyances. See plans for areas of silt fencing (type "A") and additional fencing may be required. All erosion prevention and sediment control best management practices identified in this SWPPP will be installed as recommended in the Tennessee Erosion and Sediment Control Handbook.
5. Clearing of the site will occur next with mulch/wood chip berms to be constructed along the silt fences and clearing limits along the northern and eastern portions of the site.
6. Once clearing of the site has finalized the topsoil will be stripped and stored. The stockpile areas will be surrounded by silt fence.
7. Mass Grading of the site will take place.
8. Once the fencing and perimeter road area is to grade then gravel shall be applied to stabilize and prevent additional erosion or sediment loss.
9. Seeding and mulching, erosion control matting on 2.5:1 slopes or steeper, and/or other stabilization measure as identified per the seeding suggestions (see attachments) will occur after final grade is achieved or earth-disturbance activity has temporary ceased, temporary stabilization will be applied within seven days if the activity will not resume within 15 days.
10. Construction of the new Sallyports and men's site modifications will be initiated at this time. Any existing catch basins for the storm sewer will be sealed off from storm water until gravel subgrade or pavement is applied to these areas.
11. Storm drain inlet protection will be installed when the permanent system is in place and functioning.
12. Sediment will be removed from silt fences, and other sediment controls before the design capacity of the structure has been reduced by 50% (see section 4.0 Maintenance Plan and section 5.0 Inspection Plan). Litter, construction debris, and chemicals exposed to storm water will be picked up prior to anticipated storm events. After use, silt fence will be removed or otherwise prevented from becoming a pollutant source for storm water discharge. Temporary measures may be removed at the beginning of the workday, but will be replaced at the end of the workday.
13. Stabilization will be accomplished as soon as practicable after attainment of final grade and no later than seven days after attaining final grade. Where earth-disturbance activity has temporary ceased, temporary stabilization will be applied within seven days if the activity will not resume within 15 days. Stabilization methods are outlined in the attachments.

4.0 Maintenance Plan

The proper installation and maintenance of storm water controls devices is a key element of success in a SWPPP. Any maintenance needs identified during either pre-or post-storm inspections (see Section 5.0) must be completed prior to the next storm event or within seven days of inspection whichever comes first!

The following maintenance guidelines are provided for each element of the plan:

Protection of Construction Entrance - existing stone bed which has become clogged with sediment by pushing it further onto the site. Replace the required construction entrance with a 6" bed of the approved aggregate material.

Silt Fence Barrier - in areas where silt fence assemblies become heavily loaded with sediment (an overloaded condition is one in which silt occupies more than 50% of the total height of the fence), the silt fence should be replaced by constructing a parallel silt fence line approximately 10' down-gradient of the existing fence line in such a manner as to capture any discharge from the overloaded area of fence. Removal and transport of the overloaded fence section should be deferred to the final backfill and dressing of the area.

Area Drains Inlet Protection - The replacement of sock filter or stone barrier assemblies constructed to prevent sediment discharge to the storm water collection system is required once the device will no longer pass ponded waters within 24 hours after the cessation of rainfall.

Erosion Control Matting - Inspections of matting should be made before anticipated storm events and within 24 hours after the end of a storm event of 0.5 inches or greater, and at least once every fourteen calendar days. Matting inspections should identify washed out areas, areas needing additional staples, and/or additional areas needing matting. Maintenance needs identified in inspections shall be accomplished before the next storm event if possible, but in no case more than seven days after the need is identified.

Re-vegetation of Disturbed Areas - An effective re-vegetation program can eliminate the need for maintenance of all the other control measures, making it the most effective preventive measure available to the contractor. Disturbed areas will be temporarily stabilized by seeding and mulching if activity will not resume on these areas within 15 days. All areas after construction activities have ceased will be stabilized with the replacement of the seeded and straw placed within 7 days of the completion of work activities. These re-vegetation guidelines are required in order to maximize the effectiveness of the entire SWPPP process. An example of seasonal seeding mixtures for temporary and permanent stabilization of exposed soil surfaces is attached.

Spills and Non-Storm Water Contingencies - All fueling of equipment and vehicles on site will be conducted near the construction entrance described above. Any spillage will be removed

immediately. Contaminated soils will be placed on heavy plastic and covered or placed into approved containers to prevent contact with storm water. All fuel tanks will be in the containment area at the construction entrance or designated site. Any spill in excess of two gallons will be reported to a representative of Primary Contractor. **If a release containing a hazardous substance in an amount equal to or in excess of a reporting quantity established under either 40 CFR 117 or 40 CFR 302 occurs during a 24-hour period, the contractor will immediately notify the permittee who shall then do the following: notify the National Response Center (NRC) (800-424-8802) and the Tennessee Emergency Management Agency (TEMA) (emergencies: 800-262-300; non-emergencies: 800-262-3400); as well as the local Environmental Assistance Center.** Also, Primary Contractor will prepare a revision of this document to identify measures to prevent the reoccurrence of such releases. Each contractor is responsible to provided litter control for trash generated by his crew. Paint cans, oil cans, used oil, and filters will be contained and disposed of by the contractor by taking them off site and taken to an appropriate disposal site.

Note: The Owner or Owner's representative is solely responsible for the implementation and replacement or maintenance of the storm water management controls on this site.

5.0 Inspection Plan

The attached inspection form and guidance sheet comply with the minimum requirements for documentation of the required inspections of the storm water control devices for this site. Complete details on the requirements of monitoring and documenting inspections of the site are found in the permit documentation. Visual inspection of all storm water management controls (silt fences, the construction entrance, all disturbed areas that have not undergone stabilization, and all outfall points where water is flowing off of the site) must all be visually inspected at least twice every calendar week and be performed at least 72 hours apart. All forms associated with implementing and maintenance of the storm water control devices must be kept on-site for inspection at all times. Any maintenance needs identified during either pre-or post-storm inspections must be completed prior to the next storm event or within seven days of inspection whichever comes first!

Note: The Owner or Owner's representative is solely responsible for the implementation of the storm water inspection of this site.

SWPPP
 Fencing and Sallyport Upgrades
 Correctional Complex Expansion
 Bledsoe County Correction Complex

April 2020

ACHW No. 08505.3

6.0 Certification Statements

General Information:

The following certification is required under Section 6.7.2 – Signatory Requirements, contained within the State of Tennessee NPDES Permit.

Owner/Developer: **State of Tennessee**
 Real Estate Asset Management
 Department of General Services for the Department of Correction
 c/o John Hull
 William R. Snodgrass Tennessee Tower
 312 Rosa L. Parks Avenue, 24th Floor
 Nashville, TN 37243
 Phone: (615) 741-2226

<p><i>"I certify under penalty of law this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information including the possibility of fine and imprisonment for knowing violations."</i></p>		
<p>Representative of owner/developer and title; print or type</p>	<p>Signature (must be signed by president, V.P. or equivalent, or ranking elected official)</p>	<p>Date</p>

Primary Contractor: **Lee Adcock Construction Co. Inc.**
 826 North Jefferson Street
 Shelbyville, TN 37160


<p><i>"I certify under penalty of law that I have reviewed this document, any attachments, and the SWPPP referenced above. Based on my inquiry of the construction site owner/ developer and/or my inquiry of the person directly responsible for assembling this NOI and SWPPP, I believe the information submitted is accurate. I am aware that this NOI, if approved, makes the described construction activity subject to NPDES permit number TNR160677, and that certain of my activities onsite are thereby regulated. I am aware that there are significant penalties, including the possibility of fine and imprisonment for knowing violations, and for failure to comply with these permit requirements."</i></p>		
<p>Representative of owner/developer and title; print or type</p>	<p>Signature (must be signed by president, V.P. or equivalent, or ranking elected official)</p>	<p>Date</p>

SWPPP
Fencing and Sallyport Upgrades
Correctional Complex Expansion
Bledsoe County Correction Complex

April 2020

ACHW No. 08505.3

ATTACHMENTS



LEGEND NOTES

LEGEND

EX. 1' INTERVAL CONTOUR	---
EX. 5' INTERVAL CONTOUR	----- 850
PROPOSED 1' INTERVAL CONTOUR	---
PROPOSED 5' INTERVAL CONTOUR	----- 850
EX. WATERLINE W/VALVE & FIRE HYDRANT	—○—
EX. SAN. SEWER W/WHOLE	—○—
EX. STORM DRAINAGE W/STRUCTURE	—□—
EX. OVERHEAD ELECTRIC	—○—
EX. FENCE	—○—
LIGHT POLE	—○—
PROP. WATERLINE W/VALVE, VALVE & FIRE HYDRANT	—○—
PROP. SAN. SEWER W/WH & LATERAL W/CO	—○—
PROP. STORM DRAINAGE W/STRUCTURE & HEADWALL	—□—
PROP. RIP RAP	—○—
PROP. ROOF DRAINAGE SYSTEM	—○—
PROP. UNDERGROUND ELEC.	—○—
PROP. OVERHEAD ELEC.	—○—
PROP. CASLINE	—○—
EX. CONCRETE	—○—
NEW CONCRETE	—○—
NEW ASPHALT PAVING	—○—
NEW GRAVEL	—○—

NOTES

- DESIGNER: BRYAN W. MILLS, P.E. ADAMS CRAFT HERZ WALKER, INC. 800 OAK RIDGE TURNPIKE SUITE A-403 OAK RIDGE, TN 37830
- CONTRACTOR TO CALL TENNESSEE ONE CALL AT 1-800-351-1111 A MINIMUM OF THREE DAYS BEFORE EXCAVATION BEGINS.
- CONTRACTOR TO PROTECT EXISTING UNDERGROUND UTILITIES NOT NOTED FOR REMOVAL OR RELOCATION.
- CONTRACTOR TO VERIFY EXISTING UTILITY ELEVATION OF ALL PROPOSED TIES BEFORE STARTING CONSTRUCTION OF NEW UTILITY RUN/STRUCTURES.
- FOR SPECIAL CONDITIONS AND TECHNICAL REQUIREMENTS SEE SPECIFICATIONS.
- THE EXISTING SURVEY DATA SHOWN (TOPOGRAPHY, BOUNDARY, & FEATURES) FOR THIS PLAN IS DERIVED FROM DRAWINGS SUPPLIED BY ASBULTS AND LITTLEJOHN ENGINEERING ASSOCIATES, 1935 21ST AVENUE SOUTH, NASHVILLE, TN 37212.
- FOR SITE DEMOLITION PLAN SEE C1.01
- FOR SITE LAYOUT SEE C3.01
- FOR SITE GRADING, STORM DRAINAGE, AND FINAL EROSION CONTROL PLAN SEE C4.01
- FOR SITE UTILITY PLAN SEE C5.01
- FOR SITE DETAILS SEE C5.01-C5.03
- FOR SALLYPORT ENLARGEMENT PLANS SEE C6.04

TMPartners, PLLC
 211 Franklin Road
 Suite 200
 Brentwood, TN 37027-5593
 615.377.9773 Office
 615.370.4147 Fax
 www.TMPartners.com
**Architecture
 Interiors
 Planning**

ACHW
 ADAMS CRAFT HERZ WALKER
 OAK RIDGE, TENNESSEE

**FENCING AND SALLYPORT UPGRADES SITE 1
 CORRECTIONAL COMPLEX EXPANSION
 BLEDSOE COUNTY CORRECTIONAL COMPLEX
 PIKEVILLE, BLEDSOE COUNTY, TENNESSEE**

SEC. PROJ. No. 142013-01-2013-07


REVISIONS


DR. BY: **BWM**
 CK. BY: **BWM**
 PROJ. NO.: **A07513**
 DATE: **06/29/20**

**INITIAL SITE
 EROSION CONTROL
 PLAN**

C2.01

INITIAL SITE EROSION CONTROL PLAN
 SCALE: 1" = 40'-0"





SITE GRADING, STORM DRAINAGE, AND FINAL EROSION CONTROL PLAN
 SCALE: 1" = 40'-0"

LEGEND NOTES

- LEGEND**
- EX. 1' INTERVAL CONTOUR
 - EX. 5' INTERVAL CONTOUR
 - PROPOSED 1' INTERVAL CONTOUR
 - PROPOSED 5' INTERVAL CONTOUR
 - EX. WATERLINE W/VALVE & FIRE HYDRANT
 - EX. SAN SEWER W/MANHOLE
 - EX. STORM DRAINAGE W/STRUCTURE
 - EX. OVERHEAD ELECTRIC
 - EX. FENCE
 - LIGHT POLE
 - PROP. WATERLINE W/METER, VALVE, & FIRE HYDRANT
 - PROP. SAN SEWER W/WH & LATERAL W/CO
 - PROP. STORM DRAINAGE W/STRUCTURE & HEADWALL
 - PROP. RP RAP
 - PROP. ROOF DRAINAGE SYSTEM
 - PROP. UNDERGROUND ELEC.
 - PROP. OVERHEAD ELEC.
 - PROP. GASLINE
 - EX. CONCRETE
 - NEW CONCRETE
 - NEW ASPHALT PAVING
 - NEW GRAVEL

NOTES

1. DESIGNER: BRYAN W. MILLS, P.E. ADAMS CRAFT HERZ WALKER, INC. 800 OAK RIDGE TURNPIKE SUITE A-400 OAK RIDGE, TN 37830
2. CONTRACTOR TO CALL TENNESSEE ONE CALL AT 1-800-351-1111 A MINIMUM OF THREE DAYS BEFORE EXCAVATION BEGINS.
3. CONTRACTOR TO PROTECT EXISTING UNDERGROUND UTILITIES NOT NOTED FOR REMOVAL OR RELOCATION.
4. CONTRACTOR TO VERIFY EXISTING UTILITY ELEVATION OF ALL PROPOSED TIES BEFORE STARTING CONSTRUCTION OF NEW UTILITY RUN/STRUCTURES.
5. FOR SPECIAL CONDITIONS AND TECHNICAL REQUIREMENTS SEE SPECIFICATIONS.
6. THE EXISTING SURVEY DATA SHOWN (TOPOGRAPHY, BOUNDARY, & FEATURES) FOR THIS PLAN IS DERIVED FROM DRAWINGS SUPPLIED BY ASBULKS AND LITTLEJOHN ENGINEERING ASSOCIATES, 1930 21ST AVENUE SOUTH, NASHVILLE, TN 37212.
7. FOR SITE DEMOLITION PLAN SEE C1.01
8. FOR INITIAL EROSION CONTROL PLAN SEE C2.01
9. FOR SITE LAYOUT PLAN SEE C3.01
10. FOR SITE UTILITY PLAN SEE C5.01
11. FOR SITE DETAILS SEE C6.01-C6.03
12. FOR SALLYPORT ENLARGEMENT PLANS SEE C6.04

tm p
TMPartners, PLLC
 211 Franklin Road
 Suite 200
 Brentwood, TN 37027-5593
 615.377.9773 Office
 615.370.4147 Fax
 www.TMPartners.com
Architecture
Interiors
Planning

ACHW
 ADAMS CRAFT HERZ WALKER
 OAK RIDGE, TENNESSEE

**FENCING AND SALLYPORT UPGRADES SITE 1
 CORRECTIONAL COMPLEX EXPANSION
 BLEDSOE COUNTY CORRECTIONAL COMPLEX
 PIKEVILLE, BLEDSOE COUNTY, TENNESSEE**
 SBC PROJ. NO. 142013-01-2013-47

KEY PLAN

REVISIONS

NO.	DATE	DESCRIPTION

DR. BY: BWM
 CK. BY: BWM
 PROJ. NO.: A07513
 DATE: 06/29/20

SITE GRADING, STORM DRAINAGE, AND FINAL EROSION CONTROL PLAN

C4.01




FIGURE A-AREA: PLAN

ADAMS ARCHITECTS
 CRAFT ENGINEERS
 HERZ PLANNERS
 WALKER SURVEYORS

FENCING & SALLYPORT UPGRADES
 CORRECTIONAL COMPLEX MODIFICATIONS
 BLEDSOE COUNTY CORRECTIONAL COMPLEX
 PIKEVILLE, TENNESSEE

file dwg. no.
 5053SW-2

job no.
 08505.3

date
 02/16/20

drawing number

SW-2

Pre-Development Conditions

1 Year Storm Event

JOB NAME - Bledsoe

Hydrologic soil group=

B

DATE - 2/17/2020 0:00

CN Value=

79.00 50-50 impervious/grass

Area (acres)=

3.00 acres

P=

2.30 in.

S=

2.66

L=

475.00 feet 1745-1727/475

y=

3.79 %

TL=

0.0928 hours

TC=

0.1550 hours

9.2991 minutes

la=

0.532

la/P=

0.231

qu=

840.00 csm/in.

Q=

0.71 in.

Qp=

2.78 cfs

Post-Development Conditions

1 Year Storm Event

Hydrologic soil group=

B

CN Value=

81.00 55/45 impervious/grass

Area (acres)=

3.00 acres

P=

2.30 in.

S=

2.35

L=

500.00 feet

y=

3.60 % 1745-1727/500

TL=

0.0932 hours

TC=

0.1556 hours

9.3385 minutes

la=

0.469

la/P=

0.204

qu=

860.00 csm/in.

Q=

0.80 in.

Qp=

3.24 cfs

Storage Volume

V=

0.2006 acre-feet

qi=

3.2355 cfs

qo=

2.7816 cfs

qo/qi=

0.86

Vs/Vr=

0.1600

Vs=

0.0321 acre-feet

1398 cubic feet

Pre-Development Conditions

2 Year Storm Event

JOB NAME - Bledsoe

Hydrologic soil group=

B

DATE - 2/17/2020 0:00

CN Value=

79.00 50-50 impervious/grass

Area (acres)=

3.00 acres

P=

3.60 in.

S=

2.66

L=

475.00 feet 1745-1727/475

y=

3.79 %

TL=

0.0928 hours

TC=

0.1550 hours

9.2991 minutes

la=

0.532

la/P=

0.148

qu=

860.00 csm/in.

Q=

1.64 in.

Qp=

6.63 cfs

Post-Development Conditions

2 Year Storm Event

Hydrologic soil group=

B

CN Value=

81.00 55/45 impervious/grass

Area (acres)=

3.00 acres

P=

3.60 in.

S=

2.35

L=

500.00 feet 1745-1727/500

y=

3.60 %

TL=

0.0932 hours

TC=

0.1556 hours

9.3385 minutes

la=

0.469

la/P=

0.130

qu=

880.00 csm/in.

Q=

1.79 in.

Qp=

7.38 cfs

Storage Volume

V=

0.4475 acre-feet

qi=

7.3832 cfs

qo=

6.6276 cfs

qo/qi=

0.90

Vs/Vr=

0.1550

Vs=

0.0694 acre-feet

3021 cubic feet

Pre-Development Conditions

5 Year Storm Event

JOB NAME - Bledsoe

Hydrologic soil group=

B

DATE - 2/17/2020 0:00

CN Value=

79.00 50-50 impervious/grass

Area (acres)=

3.00 acres

P=

4.40 in.

S=

2.66

L=

475.00 feet 1745-1727/475

y=

3.79 %

TL=

0.0928 hours

TC=

0.1550 hours

9.2991 minutes

la=

0.532

la/P=

0.121

qu=

870.00 csm/in.

Q=

2.29 in.

Qp=

9.35 cfs

Post-Development Conditions

5 Year Storm Event

Hydrologic soil group=

B

CN Value=

81.00 55/45 impervious/grass

Area (acres)=

3.00 acres

P=

4.40 in.

S=

2.35

L=

500.00 feet

y=

3.60 %

1745-1727/500

TL=

0.0932 hours

TC=

0.1556 hours

9.3385 minutes

la=

0.469

la/P=

0.107

qu=

885.00 csm/in.

Q=

2.46 in.

Qp=

10.21 cfs

Storage Volume

V=

0.6155 acre-feet

qi=

10.2127 cfs

qo=

9.3503 cfs

qo/qi=

0.92

Vs/Vr=

0.1500


Vs=

0.0923 acre-feet

4021 cubic feet

EROSION CONTROL NOTES

1. EROSION CONTROL MEASURES SHOWN ON THE DRAWINGS ARE MINIMUM REQUIREMENTS. ADDITIONAL EROSION CONTROL MEASURES SHALL BE EMPLOYED BY THE CONTRACTOR WHERE DETERMINED NECESSARY BY LOCAL AUTHORITIES OR THE ENGINEER BASED UPON ACTUAL SITE CONDITIONS.
2. EROSION CONTROL MEASURES MAY HAVE TO BE ALTERED FROM THOSE SHOWN ON THE DRAWINGS IF DRAINAGE PATTERNS DURING CONSTRUCTION ARE DIFFERENT FROM THE DRAINAGE PATTERNS SHOWN ON THE DRAWINGS. IT IS THE CONTRACTOR'S RESPONSIBILITY TO ACCOMPLISH EROSION CONTROL FOR ALL DRAINAGE PATTERNS CREATED AT VARIOUS STAGES DURING CONSTRUCTION.
3. ESCAPE OF SEDIMENT FROM THE SITE SHALL BE PREVENTED BY THE INSTALLATION OF EROSION CONTROL MEASURES AND PRACTICES PRIOR TO OR CONCURRENT WITH LAND DISTURBANCE ACTIVITIES.
4. FAILURE TO INSTALL, OPERATE OR MAINTAIN ALL EROSION CONTROL MEASURES WILL RESULT IN ALL CONSTRUCTION BEING STOPPED ON THE JOB SITE UNTIL SUCH MEASURES ARE CORRECTED.
5. IF FINES OR PENALTIES ARE LEVIED AGAINST THE PROPERTY OR THE PROPERTY OWNER BECAUSE OF A LACK OF EROSION OR SEDIMENTATION CONTROL, THE CONTRACTOR SHALL BE RESPONSIBLE FOR PAYMENT OF SUCH FINES OR PENALTIES, OR THE COST OF SUCH FINES OR PENALTIES SHALL BE DEDUCTED FROM THE CONTRACT AMOUNT.
6. ALL MATERIALS SPILLED, DROPPED, WASHED OR TRACKED FROM VEHICLES OR SITE ONTO PUBLIC ROADWAYS OR INTO STORM DRAINS SHALL BE REMOVED BY THE END OF THE DAY.
7. PRIOR TO COMMENCING LAND DISTURBANCE ACTIVITY, THE LIMITS OF LAND DISTURBANCE SHALL BE CLEARLY AND ACCURATELY DEMARCATED WITH STAKES, RIBBONS, OR OTHER APPROPRIATE MEANS. THE LOCATION AND EXTENT OF ALL AUTHORIZED LAND DISTURBANCE ACTIVITY SHALL BE DEMARCATED FOR THE DURATION OF THE CONSTRUCTION ACTIVITY. NO DISTURBANCE ACTIVITY SHALL OCCUR OUTSIDE THE LIMITS INDICATED ON THE DRAWINGS.
8. CONSTRUCTION ON THE SITE WILL BEGIN WITH INSTALLATION OF EROSION CONTROL MEASURES SUFFICIENT TO CONTROL SEDIMENT DEPOSITS & EROSION. ALL SEDIMENT CONTROL MEASURES WILL BE MAINTAINED UNTIL ALL UPSTREAM DISTURBED GROUND WITHIN THE CONSTRUCTION AREA HAS BEEN COMPLETELY STABILIZED WITH PERMANENT VEGETATION AND ALL ROADS/PARKING HAVE BEEN PAVED.
9. CONTRACTOR SHALL INSPECT AND REPAIR EROSION CONTROL MEASURES AT LEAST WEEKLY AND AFTER ANY RAINFALL EVENT.
10. THE CONTRACTOR SHALL REMOVE ACCUMULATED SILT FROM SEDIMENT BARRIERS AND CHECK DAMS WHICH BECOME SILTED ABOVE ONE-HALF OF THEIR ORIGINAL HEIGHT.
11. TEMPORARY OR PERMANENT VEGETATIVE STABILIZATION SHALL BE PROVIDED IMMEDIATELY AFTER REACHING FINAL GRADE.
12. PERMANENT VEGETATION SHALL BE PROVIDED AT THE EARLIEST SUITABLE GROWING SEASON.
13. TEMPORARY MULCHING SHALL BE PROVIDED TO DISTURBED AREAS NOT TO RECEIVE PERMANENT STABILIZATION WITHIN 14 CALENDAR DAYS OF COMPLETION OF CONSTRUCTION IN THAT AREA.
14. WHEN ANY CONSTRUCTION BORDERS A DRAINAGE COURSE OR WETLAND, THE CONTRACTOR SHALL NOT DEPOSIT ANY BUILDING MATERIAL, OR OTHER EXCAVATION SPOIL, DIRT, CONSTRUCTION TRASH OR DEBRIS, ETC. IN THE DRAINAGE COURSE, WETLAND, OR ASSOCIATED FLOODPLAIN.
15. ALL EROSION AND SEDIMENT CONTROL MEASURES SHALL BE CORRECTED BY THE END OF EACH DAY. ADDITIONAL EROSION AND SEDIMENT CONTROL MEASURES WILL BE INSTALLED IF DEEMED NECESSARY BY ON-SITE INSPECTOR.
16. IF CONSTRUCTION ACTIVITY CEASES IN ANY GIVEN AREA FOR A PERIOD OF 14 CALENDAR DAYS, THESE AREAS ARE TO RECEIVE TEMPORARY SEEDING PER THE SEEDING REQUIREMENTS ON THE CHART BELOW.
17. DISCHARGE OF STORM-WATER RUNOFF FROM DISTURBED AREAS TO A STREAM SHALL BE CONTROLLED TO THE EXTENT THAT TURBIDITY OF THE STREAM DOWNSTREAM FROM THE DISCHARGE SHALL NOT EXCEED 50 NEPHELOMETRIC TURBIDITY UNITS HIGHER THAN THE TURBIDITY LEVEL OF THE RECEIVING STREAM IMMEDIATELY UPSTREAM FROM THE STORM-WATER RUNOFF DISCHARGE AT THE TIME OF SUCH DISCHARGE.
18. DISPOSE OF WASTE SOILS, CLEARED AND GRUBBED MATERIALS ON-SITE AT A LOCATION DETERMINED BY THE ENGINEER, AND IN ACCORDANCE WITH LOCAL, STATE AND FEDERAL REGULATIONS.
19. SPOIL AREA SHALL CONSIST OF SPOILED EARTH MATERIALS APPROVED BY ON-SITE GEOTECHNICAL ENGINEER.
20. THE FOLLOWING SHALL BE USED FOR ALL SLOPES AND DITCHES:
 - A. ALL SLOPES THAT EXCEED 6° IN HEIGHT SHALL BE COVERED WITH GEO-TEXTILE MATTING NORTH AMERICAN GREEN S-75 OR APPROVED EQUAL.
 - B. DITCHES GREATER THAN SIX AND LESS THAN 106 SHALL BE LINED WITH NORTH AMERICAN GREEN S-75 GEO-TEXTILE MATTING OR APPROVED EQUAL.
 - C. DITCHES EXCEEDING 106 SHALL BE LINED WITH APPROPRIATE FILTER FABRIC AND RIP-RAP.
21. SILT FENCE ON FULL SIDE OF SLOPE SHALL BE CONSTRUCTED AT THE LIMIT OF DISTURBANCE (±5' FROM LIMITS OF FULL SLOPE).
22. THE CONTRACTOR SHALL POST NEAR THE MAIN ENTRANCE THE FOLLOWING INFORMATION:
 - A. A COPY OF THE NOTICE OF COVERAGE WITH THE PROJECT NUMBER FOR THE PROJECT
 - B. THE NAME AND NUMBER OF A 24-HR CONTACT PERSON
 - C. A BRIEF DESCRIPTION OF THE PROJECT AND THE LOCATION OF THE SWPPP
23. THE CONTRACTOR MUST KEEP AT ALL TIMES THE SWPPP ON SITE AND RECORDS OF WEEKLY INSPECTIONS FOR REVIEW BY INSPECTOR IF REQUESTED.
24. ALL AREAS TO BE PAVED SHALL BE STABILIZED WITH BASE MATERIAL AS SOON AS PRACTICAL. TEMPORARY OR PERMANENT VEGETATIVE STABILIZATION SHALL BE PROVIDED IMMEDIATELY AFTER REACHING FINAL GRADE FOR ALL AREAS NOT TO BE PAVED.




*TYPE "C" SILT FENCE SHALL BE WIRE REINFORCED TO BE USED FOR ALL DOUBLE ROW SILT FENCES TO PROTECT WETLANDS. ALL OTHER FENCING SHALL BE TYPE "A" AS DESCRIBED IN TOEC EROSION & CONTROL MANUAL (SF-2)

SILT FENCE

NTS


MONTH	TEMPORARY SEED	RATE/ACRE	RATES/1,000 SQFT.	
			FERTILIZER	LIME/STONE
1. JANUARY	RYEGRASS	40-50 lb.	12 lb(10-10-10)	45 lb
2. FEBRUARY	RYEGRASS	40-50 lb.	12 lb(10-10-10)	45 lb
3. MARCH	RYE	2-3 bu.	12 lb(10-10-10)	45 lb
	ANNUAL LESPEDEZA	20-25 lb.	35 lb(6-12-12)	45 lb
	WEEPING LOVEGRASS	4-8 lb.	12 lb(10-10-10)	45 lb
4. APRIL	RYE	2-3 bu.	12 lb(10-10-10)	45 lb
	BROWN TOP MILLET	30-40 lb.	12 lb(10-10-10)	45 lb
	ANNUAL LESPEDEZA	20-25 lb.	35 lb(6-12-12)	45 lb
	SUDAN GRASS	35 lb.	35 lb(6-12-12)	45 lb
5. MAY	WEEPING LOVEGRASS	4-8 lb.	12 lb(10-10-10)	45 lb
	SUDAN GRASS	35 lb.	35 lb(6-12-12)	45 lb
	BROWN TOP MILLET	30-40 lb.	12 lb(10-10-10)	45 lb
6. JUNE	WEEPING LOVEGRASS	4-8 lb.	12 lb(10-10-10)	45 lb
	SUDAN GRASS	35 lb.	35 lb(6-12-12)	45 lb
	BROWN TOP MILLET	30-40 lb.	12 lb(10-10-10)	45 lb
7. JULY	WEEPING LOVEGRASS	4-8 lb.	12 lb(10-10-10)	45 lb
	SUDAN GRASS	35 lb.	35 lb(6-12-12)	45 lb
	BROWN TOP MILLET	30-40 lb.	12 lb(10-10-10)	45 lb
8. AUGUST	RYEGRASS	40-50 lb.	12 lb(10-10-10)	45 lb
	WEEPING LOVEGRASS	4-8 lb.	12 lb(10-10-10)	45 lb
9. SEPTEMBER	RYEGRASS	40-50 lb.	12 lb(10-10-10)	45 lb
	TALL FESCUE	30-50 lb.	35 lb(6-12-12)	45 lb
10. OCTOBER	WHEAT	2-3 bu.	12 lb(10-10-10)	45 lb
11. NOVEMBER	WHEAT	2-3 bu.	12 lb(10-10-10)	45 lb
	RYE	2-3 bu.	12 lb(10-10-10)	45 lb
12. DECEMBER	RYEGRASS	40-50 lb.	12 lb(10-10-10)	45 lb
	WHEAT	2-3 bu.	12 lb(10-10-10)	45 lb
	RYE	2-3 bu.	12 lb(10-10-10)	45 lb



STONE CHECK DAM

NTS

DETAILS




SILT GATE DETAIL

NTS

GRASSING SCHEDULE

NTS




SURFACE ROUGHENING

NTS




TYP. TEMPORARY CUT-OFF DITCH

NTS AS NECESSARY



DEWATERING


NTS (FOR GEOTHERMAL FIELD IF NECESSARY)



CONSTRUCTION ENTRANCE

NTS

CATCH BASIN IS TO BE PROTECTED FROM SEDIMENTATION BEFORE PAVING IS INSTALLED.




N: \CS\Projects\095060\SWPPP\L-561.jpg

SILT FENCE PROTECTION, GRAVEL PROTECTION, OR STAKED FILTER SOCKS

CATCHBASIN PROTECTION

NTS



INLET/OUTLET PROTECTION

NTS



TENNESSEE DEPARTMENT OF ENVIRONMENT AND CONSERVATION (TDEC)

Division of Water Pollution Control (WPC)

6th Floor Annex, L&C Tower, 401 Church Street, Nashville, Tennessee 37243

1-888-891-TDEC (8332)

Notice of Termination (NOT) for General NPDES Permit for Stormwater Discharges from Construction Activities (CGP)

This form is required to be submitted when requesting termination of coverage from the CGP. The purpose of this form is to notify the TDEC that either all stormwater discharges associated with construction activity from the portion of the identified facility where you, as an operator, have ceased or have been eliminated; or you are no longer an operator at the construction site. Submission of this form shall in no way relieve the permittee of permit obligations required prior to submission of this form. Please submit this form to the local WPC Environmental Field Office (EFO) address (see table below). For more information, contact your local EFO at the toll-free number 1-888-891-8332 (TDEC).

Type or print clearly, using ink and not markers or pencil.

Site or Project Name:	NPDES Tracking Number: TNR
Street Address or Location:	County(ies):

Name of Permittee Requesting Termination of Coverage:			
Permittee Contact Name:	Title or Position:		
Mailing Address:	City:	State:	Zip:
Phone: ()	E-mail:		

Check the reason(s) for termination of permit coverage:

<input type="checkbox"/>	Stormwater discharge associated with construction activity is no longer occurring and the permitted area has a uniform 70% permanent vegetative cover OR has equivalent measures such as rip rap or geotextiles, in areas not covered with impervious surfaces.
<input type="checkbox"/>	You are no longer the operator at the construction site (i.e., termination of site-wide, primary or secondary permittee coverage).

Certification and Signature: (must be signed by president, vice-president or equivalent ranking elected official)

I certify under penalty of law that either: (a) all stormwater discharges associated with construction activity from the portion of the identified facility where I was an operator have ceased or have been eliminated or (b) I am no longer an operator at the construction site. I understand that by submitting this notice of termination, I am no longer authorized to discharge stormwater associated with construction activity under this general permit, and that discharging pollutants in stormwater associated with construction activity to waters of the United States is unlawful under the Clean Water Act where the discharge is not authorized by a NPDES permit. I also understand that the submittal of this notice of termination does not release an operator from liability for any violations of this permit or the Clean Water Act.

For the purposes of this certification, elimination of stormwater discharges associated with construction activity means that all disturbed soils at the portion of the construction site where the operator had control have been finally stabilized, the temporary erosion and sediment control measures have been removed, and/or the site or portions of the site have obtained permit coverage by subsequent operators or that all stormwater discharges associated with construction activities from the identified site that are authorized by a NPDES general permit have otherwise been eliminated from the portion of the construction site where the operator had control.

Permittee name (print or type):	Signature:	Date:
---------------------------------	------------	-------

EFO	Street Address	Zip Code	EFO	Street Address	Zip Code
Memphis	8383 Wolf Lake Drive, Bartlett, TN	38133	Cookeville	1221 South Willow Ave.	38506
Jackson	1625 Hollywood Drive	38305	Chattanooga	540 McCallie Avenue STE 550	37402
Nashville	711 R S Gass Boulevard	37243	Knoxville	3711 Middlebrook Pike	37921
Columbia	1421 Hampshire Pike	38401	Johnson City	2305 Silverdale Road	37601



TENNESSEE DEPARTMENT OF ENVIRONMENT AND CONSERVATION (TDEC)
 Division of Water Pollution Control (WPC)
 6th Floor Annex, L&C Tower, 401 Church Street, Nashville, Tennessee 37243
 1-888-891-8332 (TDEC)
General NPDES Permit for Stormwater Discharges from Construction Activities (CGP)

CGP Inspection Worksheet for Twice-Weekly Inspections of Erosion Prevention and Sediment Controls

Site or Project Name:		NPDES Tracking Number: TNR
Primary Permittee Name:		Date of Inspection:
Current approximate disturbed acreage:	Has daily rainfall been documented? <input type="checkbox"/> Yes <input type="checkbox"/> No	Name of Inspector:
Current weather/site conditions:		Inspector's TNEPSC Certification Number:

Please check the box if the following items are on-site:

- Notice of Coverage (NOC)
 Stormwater Pollution Prevention Plan (SWPPP)
 Twice weekly inspection documentation
 Site contact information
 Rain Gage
 Off-site Reference Rain Gage Location: _____

Best Management Practices (BMPs):

Are the Erosion Prevention and Sediment Controls (EPSCs) functioning correctly in the following locations:		
1. Disturbed areas/material storage areas	<input type="checkbox"/> Yes	<input type="checkbox"/> No
2. Outfall points (or nearest accessible downstream point if an outfall is inaccessible)	<input type="checkbox"/> Yes	<input type="checkbox"/> No
3. Construction ingress/egress points	<input type="checkbox"/> Yes	<input type="checkbox"/> No
If the answer is "No" for any of the above, please describe the problem and corrective actions to be taken. Otherwise, describe any pertinent observations:		
4. Are (EPSCs) installed and maintained in the field per SWPPP? If "No", describe below.	<input type="checkbox"/> Yes	<input type="checkbox"/> No
5. Have site discharges caused an objectionable color contrast in the receiving stream (Permit section 5.3.2)? If "Yes", describe below the measures implemented to eliminate contrast.	<input type="checkbox"/> Yes	<input type="checkbox"/> No
6. Have discharges from dewatering activities been managed by appropriate controls per Section 4.1.4 of the Permit? If "No", describe below the measures to be implemented to achieve compliance.	<input type="checkbox"/> Yes	<input type="checkbox"/> No
7. If construction activity at any location on-site has temporarily/permanently ceased, was the area stabilized within 15 days per Section 3.5.3.2? If "No", describe below each location and measures taken to stabilize the area(s).	<input type="checkbox"/> Yes	<input type="checkbox"/> No
8. Are non-stormwater discharges (per Section 1.2.3) and housekeeping measures such as storing chemicals, construction related debris litter, oils, fuels, building products, truck wash (per Section 3.5.3.1 (f) and (g)) being properly managed? If "No", describe below the measures to be implemented to achieve compliance.	<input type="checkbox"/> Yes	<input type="checkbox"/> No
9. If a concrete washout facility is located on site, is it clearly identified on the project and maintained? If "No", describe below the measures to be implemented to achieve compliance	<input type="checkbox"/> N/A	<input type="checkbox"/> Yes <input type="checkbox"/> No
10. Have all previous deficiencies been addressed? If not, describe the remaining deficiencies. <input type="checkbox"/> Check if deficiencies/corrective measures have been reported on a previous form.	<input type="checkbox"/> Yes	<input type="checkbox"/> No
Certification and Signature (must be signed by the certified inspector and the permittee per Sections 3.5.8.2 (g) and 7.7.2 of the CGP)		
I certify under penalty of law that this report and all attachments are, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.		
Inspector Name and Title (print or type):	Signature:	Date:
Permittee Name and Title (print or type):	Signature:	Date:

CGP Inspection Worksheet for Twice-Weekly Inspections of Erosion Prevention and Sediment Controls

Purpose of this form/ Instructions

An inspection, as described in section 3.5.8.2 of the General Permit for Stormwater Discharges from Construction Activities ("Permit"), shall be performed at least twice every calendar week and documented on this form. Inspections shall be performed at least 72 hours apart. Where sites or portion(s) of construction sites have been temporarily stabilized, or runoff is unlikely due to winter conditions (e.g., site covered with snow or ice), such inspection only has to be conducted once per month until thawing results in runoff or construction activity resumes.

Inspectors performing the required twice weekly inspections must have an active certification by completing the "Fundamentals of Erosion Prevention and Sediment Control Level I" course. (<http://www.inepsc.org/>). A copy of the certification or training record for inspector certification should be kept on site.

Qualified personnel, as defined in section 3.5.8.1 of the Permit (provided by the permittee or cooperatively by multiple permittees) shall inspect disturbed areas of the construction site that have not been finally stabilized, areas used for storage of materials that are exposed to precipitation, structural control measures, locations where vehicles enter or exit the site, and each outfall.

Disturbed areas and areas used for storage of materials that are exposed to precipitation shall be inspected for evidence of, or the potential for, pollutants entering the site's drainage system. Erosion prevention and sediment control measures shall be observed to ensure that they are operating correctly.

Outfall points (where discharges leave the site and/or enter waters of the state) shall be inspected to determine whether erosion prevention and sediment control measures are effective in preventing significant impacts to receiving waters. Where discharge locations are inaccessible, nearby downstream locations shall be inspected. Locations where vehicles enter or exit the site shall be inspected for evidence of offsite sediment tracking.

Based on the results of the inspection, any inadequate control measures or control measures in disrepair shall be replaced or modified, or repaired as necessary, before the next rain event if possible, but in no case more than 7 days after the need is identified.

Based on the results of the inspection, the site description identified in the SWPPP in accordance with section 3.5.1 of the Permit and pollution prevention measures identified in the SWPPP in accordance with section 3.5.2 of the Permit, shall be revised as appropriate, but in no case later than 7 days following the inspection. Such modifications shall provide for timely implementation of any changes to the SWPPP, but in no case later than 14 days following the inspection.

All inspections shall be documented on this Construction Stormwater Inspection Certification form. Alternative inspection forms may be used as long as the form contents and the inspection certification language are, at a minimum, equivalent to the division's form and the permittee has obtained a written approval from the division to use the alternative form. Inspection documentation will be maintained on site and made available to the division upon request. Inspection reports must be submitted to the division within 10 days of the request. If the division requests the Construction Stormwater Inspection Certification form to be submitted, the submitted form must contain the printed name and signature of the trained certified inspector and the person who meets the signatory requirements of section 7.7.2 of the Permit.

Trained certified inspectors shall complete inspection documentation to the best of their ability. Falsifying inspection records or other documentation or failure to complete inspection documentation shall result in a violation of this permit and any other applicable acts or rules.

PERMANENT SEEDING MIXTURES

Seeding Dates	Grass Seed	Percentages
February 1 to July 1	Kentucky 31 Fescue	80%
	Korean Lespedeza	15%
	English Rye	5%
June 1 to August 15	Kentucky 31 Fescue	55%
	English Rye	20%
	Korean Lespedeza	15%
	German Millet	10%
April 15 to August 15	Bermudagrass (hulled)	70%
	Annual Lespedeza	30%
August 1 to December 1	Kentucky 31 Fescue	70%
	English Rye	20%
	White Clover	10%
February 1 to December 1	Kentucky 31 Fescue	70%
	Crown Vetch	25%
	English Rye	5%

TEMPORARY SEEDING MIXTURES

Seeding Dates	Grass Seed	Percentages
January 1 to May 1	Italian Rye	33%
	Korean Lespedeza	33%
	Summer Oats	34%
May 1 to July 15	Sudan - Sorghum	100%
May 1 to July 15	Starr Millet	100%
July 15 to January 1	Balboa Rye	67%
	Italian Rye	33%

TENNESSEE



2 YEAR 24 HOUR RAINFALL (INCHES)


Based on Technical Paper No. 40, Weather Bureau

(Environmental Assistance Center boundaries are shown also.)


Tennessee Storm Water Construction Permit

EROSION CONTROL NOTES


1. EROSION CONTROL MEASURES SHOWN ON THE DRAWINGS ARE MINIMUM REQUIREMENTS TO PREVENT EXCESSIVE EROSION. OTHER MEASURES MAY BE REQUIRED BY THE CONTRACTOR AND SHALL BE NECESSARY TO MEET LOCAL JURISDICTIONS OF THE LOCAL AGENCIES UPON WHICH THEY RELY.
2. EROSION CONTROL MEASURES MUST HAVE A MINIMUM 10% SLOPE FROM DOWN THE SLOPE TO THE DRAINAGE SYSTEMS. MEASURES SHALL BE INSTALLED PRIOR TO THE START OF CONSTRUCTION AND MAINTAINED THROUGHOUT THE CONSTRUCTION PERIOD. MEASURES SHALL BE MAINTAINED THROUGHOUT THE CONSTRUCTION PERIOD.
3. DETAILS OF SEDIMENT FROM THE SITE SHALL BE PROVIDED BY THE CONTRACTOR IN A CONCISE AND CLEAR MANNER AND PROVIDED PRIOR TO THE COMMENCEMENT OF CONSTRUCTION.
4. FAILURE TO INSTALL, MAINTAIN OR MAINTAIN ALL EROSION CONTROL MEASURES WILL BE CAUSE FOR STOPPAGE OF WORK BY THE OWNER. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE COST OF MAINTENANCE OF ALL EROSION CONTROL MEASURES.
5. ALL EROSION CONTROL MEASURES SHALL BE MAINTAINED THROUGHOUT THE CONSTRUCTION PERIOD. MEASURES SHALL BE MAINTAINED THROUGHOUT THE CONSTRUCTION PERIOD.
6. FAILURE TO MAINTAIN ALL EROSION CONTROL MEASURES WILL BE CAUSE FOR STOPPAGE OF WORK BY THE OWNER. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE COST OF MAINTENANCE OF ALL EROSION CONTROL MEASURES.
7. ALL EROSION CONTROL MEASURES SHALL BE MAINTAINED THROUGHOUT THE CONSTRUCTION PERIOD. MEASURES SHALL BE MAINTAINED THROUGHOUT THE CONSTRUCTION PERIOD.
8. FAILURE TO MAINTAIN ALL EROSION CONTROL MEASURES WILL BE CAUSE FOR STOPPAGE OF WORK BY THE OWNER. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE COST OF MAINTENANCE OF ALL EROSION CONTROL MEASURES.
9. ALL EROSION CONTROL MEASURES SHALL BE MAINTAINED THROUGHOUT THE CONSTRUCTION PERIOD. MEASURES SHALL BE MAINTAINED THROUGHOUT THE CONSTRUCTION PERIOD.
10. FAILURE TO MAINTAIN ALL EROSION CONTROL MEASURES WILL BE CAUSE FOR STOPPAGE OF WORK BY THE OWNER. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE COST OF MAINTENANCE OF ALL EROSION CONTROL MEASURES.
11. EROSION CONTROL MEASURES SHALL BE MAINTAINED THROUGHOUT THE CONSTRUCTION PERIOD. MEASURES SHALL BE MAINTAINED THROUGHOUT THE CONSTRUCTION PERIOD.
12. FAILURE TO MAINTAIN ALL EROSION CONTROL MEASURES WILL BE CAUSE FOR STOPPAGE OF WORK BY THE OWNER. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE COST OF MAINTENANCE OF ALL EROSION CONTROL MEASURES.



INLET/OUTLET PROTECTION
SCALE: NOT TO SCALE



DITCH ARMOR/STABILIZATION
SCALE: NOT TO SCALE



CATCHBASIN PROTECTION
SCALE: NOT TO SCALE




SILT FENCE
SCALE: NOT TO SCALE




TYP. TEMPORARY CUT-OFF DITCH
SCALE: NOT TO SCALE

MONTH	TEMPORARY SLOPE	WET/POST	BAR/1000 SQ FT	LINE
1. JANUARY	PREPARED	40-50 W	18 1/2-20-10	15 W
2. FEBRUARY	PREPARED	40-50 W	18 1/2-20-10	15 W
3. MARCH	PREPARED	40-50 W	18 1/2-20-10	15 W
4. APRIL	PREPARED	40-50 W	18 1/2-20-10	15 W
5. MAY	PREPARED	40-50 W	18 1/2-20-10	15 W
6. JUNE	PREPARED	40-50 W	18 1/2-20-10	15 W
7. JULY	PREPARED	40-50 W	18 1/2-20-10	15 W
8. AUGUST	PREPARED	40-50 W	18 1/2-20-10	15 W
9. SEPTEMBER	PREPARED	40-50 W	18 1/2-20-10	15 W
10. OCTOBER	PREPARED	40-50 W	18 1/2-20-10	15 W
11. NOVEMBER	PREPARED	40-50 W	18 1/2-20-10	15 W
12. DECEMBER	PREPARED	40-50 W	18 1/2-20-10	15 W

GRASSING SCHEDULE
SCALE: NOT TO SCALE




STONE CHECK DAM
SCALE: NOT TO SCALE




SILT GATE DETAIL
SCALE: NOT TO SCALE



SURFACE ROUGHENING
SCALE: NOT TO SCALE



DEWATERING
SCALE: NOT TO SCALE



CONSTRUCTION ENTRANCE
SCALE: NOT TO SCALE

tm p
TMPartners, PLLC
291 Franklin Road
Suite 300
Brentwood, TN 37027
615.374.0729
www.TMPartners.com

ACHW
ADAMS CRAFT HEIC WALKER
KIMBERLY T. WALKER, P.E.


FENCING AND SALL YPORT UPGRADES SITE 1
CORRECTIONAL COMPLEX EXPANSION
BLEDSOE COUNTY CORRECTIONAL COMPLEX
PIKEVILLE, BLEDSOE COUNTY, TENNESSEE

REVISIONS

NO.	DATE	DESCRIPTION

DR. BY: BWA
CK. BY: BWA
P&I: JMS, APT
DATE: 04/20/20
SITE DETAILS

C6.03



SITE GRADING, STORM DRAINAGE, AND FINAL EROSION CONTROL PLAN



LEGEND NOTES

LEGEND

0.5' INTERVAL CENTER	1/8"
0.5' INTERVAL CORNER	1/8"
PROPOSED 5' INTERVAL CENTER	5/16"
0.5' INTERVAL CORNER	5/16"
1/4" INTERVAL CENTER	1/4"
1/4" INTERVAL CORNER	1/4"
2" INTERVAL CENTER	2"
2" INTERVAL CORNER	2"
3" INTERVAL CENTER	3"
3" INTERVAL CORNER	3"
4" INTERVAL CENTER	4"
4" INTERVAL CORNER	4"
6" INTERVAL CENTER	6"
6" INTERVAL CORNER	6"
8" INTERVAL CENTER	8"
8" INTERVAL CORNER	8"
12" INTERVAL CENTER	12"
12" INTERVAL CORNER	12"
18" INTERVAL CENTER	18"
18" INTERVAL CORNER	18"
24" INTERVAL CENTER	24"
24" INTERVAL CORNER	24"
36" INTERVAL CENTER	36"
36" INTERVAL CORNER	36"
48" INTERVAL CENTER	48"
48" INTERVAL CORNER	48"
60" INTERVAL CENTER	60"
60" INTERVAL CORNER	60"
72" INTERVAL CENTER	72"
72" INTERVAL CORNER	72"
90" INTERVAL CENTER	90"
90" INTERVAL CORNER	90"
108" INTERVAL CENTER	108"
108" INTERVAL CORNER	108"
126" INTERVAL CENTER	126"
126" INTERVAL CORNER	126"
144" INTERVAL CENTER	144"
144" INTERVAL CORNER	144"
162" INTERVAL CENTER	162"
162" INTERVAL CORNER	162"
180" INTERVAL CENTER	180"
180" INTERVAL CORNER	180"
216" INTERVAL CENTER	216"
216" INTERVAL CORNER	216"
252" INTERVAL CENTER	252"
252" INTERVAL CORNER	252"
288" INTERVAL CENTER	288"
288" INTERVAL CORNER	288"
324" INTERVAL CENTER	324"
324" INTERVAL CORNER	324"
360" INTERVAL CENTER	360"
360" INTERVAL CORNER	360"

- NOTES**
1. DESIGNER: BRYAN H. WELLS, P.E. / JAMES COOK ROAD WATER, INC. 800 DAW ROAD / TAMPAPE, FL 33613 / 813-977-3777 / WWW.JCWATER.COM
 2. CONTRACTOR TO OBTAIN TENNESSEE ONE CALL BY 1-800-368-5848 A MINIMUM OF THREE DAYS BEFORE CONSTRUCTION OF NEW UTILITY MANUFACTURES.
 3. CONTRACTOR TO PROTECT EXISTING UNDERGROUND UTILITIES NOT NOTED FOR REMOVAL BY REVISIONS.
 4. CONTRACTOR TO VERIFY EXISTING UTILITY ELEVATION IS AS PROVIDED TO BEFORE GRADING / CONSTRUCTION OF NEW UTILITY MANUFACTURES.
 5. FOR SPECIAL INSURING AND BONDING REQUIREMENTS SEE SPECIFICATIONS.
 6. THE EXISTING SURFACE DATA SHOWN (TOPOGRAPHY, BOUNDARY & ELEVATION) FOR THIS PLAN IS OBTAINED FROM DRAWINGS SUPPLIED BY HERRLICH AND LITTLEDALE ENGINEERING ASSOCIATES, 1329 21ST AVENUE SOUTH, NASHVILLE, TN 37212.
 7. FOR SEE PRELIMINARY PLAN SEE 03-01.
 8. FOR SEE MAIN DESIGN CORRECTIVE PLAN SEE 03-01.
 9. FOR SEE SLOPE PLAN SEE 03-01.
 10. FOR SEE UTILITY PLAN SEE 03-01.
 11. FOR SEE DETAILS SEE 03-01-03-01.
 12. FOR SEE EROSION CONTROL PLAN SEE 03-01.

tm p
TMPartners, PLLC
 211 Franklin Road
 Suite 300
 Brentwood, TN 37027-0333
 615.877.3777 / 615.877.4147 Fax
 www.tmpartners.com
 Interiors Planning
 Architecture



ACHW
 ADVANCED COMMERCIAL DESIGN
 2141 W. GOLF COURSE / NASHVILLE, TN 37212

**FENCING AND SALLYPORT UPGRADES SITE 1
 CORRECTIONAL COMPLEX EXPANSION
 BLEDSOE COUNTY CORRECTIONAL COMPLEX
 PIKEVILLE, BLEDSOE COUNTY, TENNESSEE**

REVISIONS

NO.	DATE	BY	DESCRIPTION

DESIGNED BY: SWM
 CHECKED BY: SWM
 PROJECT NO.: A41213
 DATE: 06/29/20
SITE GRADING, STORM DRAINAGE, AND FINAL EROSION CONTROL PLAN
C4.01