

**TENNESSEE DEPARTMENT OF ENVIRONMENT AND CONSERVATION**

Division of Water Resources

William R. Snodgrass Tennessee Tower, 312 Rosa L. Parks Avenue, 11th Floor, Nashville, Tennessee 37243  
1-888-891-8332 (TDEC)

JHD

WL-113667

**Notice of Intent (NOI) for General NPDES Permit for Stormwater Discharges from Construction Activities (TNR100000)**

<b>Site or Project Name:</b> Hickory Valley Townhomes		<b>NPDES Tracking Number:</b> TNR	
Street Address or Location: Hickory Valley Road		Construction Start Date: 06/06/2021	
		Estimated End Date: 02/06/2023	
Site Description: The project will involve the construction of the Townhome Units, parking		Latitude (dd.dddd): 35.0644	
		Longitude (-dd.dddd): -85.1583	
County(ies): Hamilton	MS4 (if applicable): City of Chattanooga	Acres Disturbed: 2.38	
Check box if a SWPPP is attached: <input checked="" type="checkbox"/>		Check box if a site location map is attached: <input checked="" type="checkbox"/>	
		Total Acres: 2.38	
Check the appropriate box(s) if there are streams and/or wetlands on or adjacent to the construction site: Streams <input type="checkbox"/> Wetlands <input type="checkbox"/>			
Has a jurisdictional determination been made by the USACE or EPA identifying waters of the United States?: Yes No <input type="checkbox"/>			
Note: if yes, attach the jurisdictional determination			
If an Aquatic Resource Alteration Permit (ARAP) has been obtained for this site, what is the permit number? NR(S)			
Receiving waters: Friar Branch			
<b>Site Owner/Developer (Primary Permittee):</b> (Provide person, company, or entity that has operational or design control over construction plans and specifications): 3100 Wood Ave LLC			
For corporate entities only, provide correct Tennessee Secretary of State (SOS) Control Number: 571068 (an incorrect SOS control number may delay NOI processing)			
Site Owner or Developer Contact Name: (signs the certification below) Lee Helena, Jr		Title or Position: DEVELOPMENT MANAGER	
Mailing Address: PO Box 5127		City: Chattanooga	State: TN Zip: 37406
Phone: (423) 531-7882	Fax: ( )	E-mail: lhelena@riversidedevelopmentllc.com	
Optional Contact:		Title or Position:	
Mailing Address:		City:	State: Zip:
Phone: ( )	Fax: ( )	E-mail:	
<b>Owner/Developer(s) Certification:</b> (must be signed by president, vice-president or equivalent, or ranking elected official) (Primary Permittee)			
I certify under penalty of law that this document and all attachments were prepared by me, or under my direction or supervision. The submitted information is to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment. As specified in Tennessee Code Annotated Section 39-16-702(a)(4), this declaration is made under penalty of perjury.			
Owner/Developer Name (print/type): Lee Helena, Jr.		Signature: <i>Lee Helena</i>	Date: 5-7-21
Owner/Developer Name (print/type):		Signature:	Date:
<b>Contractor Certification:</b> (must be signed by president, vice-president or equivalent, or ranking elected official) (Secondary Permittee)			
I certify under penalty of law that I have reviewed this document, any attachments, and the SWPPP referenced above. Based on my inquiry of the construction site owner/developer identified above and/or my inquiry of the person directly responsible for assembling this NOI and SWPPP, I believe the information submitted is accurate. I am aware that this NOI, if approved, makes the above-described construction activity subject to NPDES permit number TNR100000, and that certain of my activities on-site are thereby regulated. I am aware that there are significant penalties, including the possibility of fine and imprisonment for knowing violations, and for failure to comply with these permit requirements. As specified in Tennessee Code Annotated Section 39-16-702(a)(4), this declaration is made under penalty of perjury.			
Contractor name, address, and SOS control number (if applicable): JOHN LYNCH, JC CURTIS CONSTRUCTION 1507 WILLOW ST CHATTANOOGA, TN 37406 SOS# 351383		Signature: <i>John Lynch</i>	Date: 5-7-21
OFFICIAL STATE USE ONLY			
Received Date:	Reviewer:	Field Office:	Permit Tracking Number: TNR TNR113667
Fee(s):	T & E Aquatic Flora/Fauna:	SOS Corporate Status:	Exceptional TN Water:
		Waters with Unavailable Parameters:	Notice of Coverage Date:

MAY 10 '21



## CONSTRUCTION GENERAL PERMIT - NOTICE OF INTENT (NOI) - INSTRUCTIONS

A completed NOI must be submitted to obtain coverage under the CGP. **Requesting coverage under this permit means that an applicant has obtained and examined a copy of this permit, and thereby acknowledges applicant's claim of ability to be in compliance with permit terms and conditions.** CGP coverage is required for stormwater (SW) discharge(s) from construction activities including clearing, grading, filling and excavating (including borrow pits) of one or more acres of land. This form should be submitted at least 30 days prior to the commencement of land disturbing activities, or no later than 48 hours prior to when a new operator assumes operational control over site specifications or commences work at the site.

The application fee must accompany the NOI and is based on total acreage to be disturbed by an entire project, including any associated construction support activities (e.g., equipment staging yards, material storage areas, excavated material disposal areas, borrow or waste sites, etc.). A separate annual maintenance fee is also required for activities that exceed 1 year under CGP coverage. See TN Rules, Chapter 0400-40-11-.02(b)(12).

Acres Disturbed	= or > 150 acres	= or > 50 < 150 acres	= or > 20 < 50 acres	= or > 5 < 20 acres	= or > 1 < 5 acres	Subsequent coverage
Fee	\$10,000	\$6,000	\$3,000	\$1,000	\$250	\$100

Who must submit the NOI form? All site operators must submit an NOI form. "Operator" for the purpose of this permit and in the context of SW associated with construction activity means any person associated with a construction project who meets either or both of the following two criteria: (1) The person has operational or design control over construction plans and specifications, including the ability to make modifications to those plans and specifications. This person is typically the owner or developer of the project or a portion of the project (e.g., subsequent builder), or the person that is the current land owner of the construction site, and is considered the primary permittee; or (2) The person has day-to-day operational control of those activities at a project which are necessary to ensure compliance with a SWPPP for the site or other permit conditions. This person is typically a contractor or a commercial builder who is hired by the primary permittee, and is considered a secondary permittee.

Owners, developers and all contractors that meet the definition of the operator in subsection 2.2 of the permit shall apply for permit coverage on the same NOI, insofar as possible. After permit coverage has been granted to the initial site-wide primary permittee, any subsequent NOI submittals must include the site's previously assigned permit tracking number and the project name. The comprehensive site-specific SWPPP shall be prepared in accordance with the requirements of part 3 of the permit and must be submitted with the NOI unless the NOI being submitted is to add a subsequent permittee to an existing coverage. **Artificial entities (e.g., corporations or partnerships) must submit the correct Tennessee Secretary of State, Division of Business Services, control number. General partnerships. For general partnerships, the NOI must be signed by each general partner in the general partnership.**

**The NOI will be considered incomplete without a correct control number, and the division reserves the right to deny coverage to artificial entities that are not properly registered and in good standing with the Tennessee Secretary of State (i.e., listed with an entity status of "active"). The division further reserves the right to issue permit coverage in the correct legal name of the individual or entity seeking coverage and to name each general partner of a general partnership in addition to the general partnership.**

Complete the form: Type or print clearly. Answer each item or enter "NA," for not applicable. If you need additional space, attach a separate piece of paper to the NOI form. **The NOI will be considered incomplete without a permit fee and comprehensive site-specific SWPPP (if applicable).**

Describe and locate the project: Use the legal or official name of the construction site. If a construction site lacks street name or route number, give the most accurate information available to describe the location (reference to adjacent highways, roads and structures; eg., intersection of state highways 70 and 100). Latitude and longitude (in decimal degrees) can be found at numerous other web sites. Attach a copy of a map, showing location of site, with boundaries at least one mile outside the site boundaries. Provide estimated starting date of clearing activities and completion date of the project, and an estimate of the number of acres of the site on which soil will be disturbed, including borrow areas, fill areas, stockpiles and the total acres. For linear projects, give location at each end of the construction area.

Name of the receiving waters: Trace the route of stormwater runoff from the site and determine the name of the water course(s) into which the runoff drains. Note that the water course may or may not be located on the construction site. If the first water body receiving construction site runoff is unnamed ("unnamed tributary"), determine the name of the waterbody that the unnamed tributary enters.

An ARAP may be required: **If your work will disturb or cause alterations of a stream or wetland, you must obtain an appropriate Aquatic Resource Alteration Permit (ARAP).** If wetlands are located on-site and may be impacted, attach the wetland delineation report. If you have a question about the ARAP program, contact your local Field Office (EFO).

Submitting the form and obtaining more information: Note that this form must be signed by the company President, Vice-President, or a ranking elected official in the case of a municipality, for details see subpart 2.5. For more information, contact your local EFO at the toll-free number 1-888-891-8332 (TDEC). Submit the completed NOI form (keep a copy for your records) to the appropriate EFO for the county(ies) where the construction activity is located, addressed to **Attention: Stormwater NOI Processing.**

Notice of Coverage: The division will review NOIs for completeness and accuracy and issue an NOC to site-wide primary operators, authorizing SW discharge from the construction site as of the effective date of the NOC. New subsequent operators will not receive an NOC, but are considered covered under the permit when their permit record is published on TDEC's dataviewer as "active" and with an effective date. TDEC Permit Dataviewer can be found at: [http://environment-online.tn.gov:8080/pls/enf\\_reports/f?p=9034:34001:0](http://environment-online.tn.gov:8080/pls/enf_reports/f?p=9034:34001:0)

EFO	Street Address	Zip Code	EFO	Street Address	Zip Code
Memphis	8383 Wolf Lake Drive, Bartlett	38133-4119	Cookeville	1221 South Willow Ave.	38506
Jackson	1625 Hollywood Drive	38305-4316	Chattanooga	1301 Riverfront Pkwy, Suite 206	37402
Nashville	711 R S Gass Boulevard	37243	Knoxville	3711 Middlebrook Pike	37921
Columbia	1421 Hampshire Pike	38401	Johnson City	2305 Silverdale Road	37601





## TENNESSEE DEPARTMENT OF ENVIRONMENT AND CONSERVATION

## ENVIRONMENTAL FIELD OFFICE

1301 Riverfront Parkway, Suite 206  
Chattanooga, TN 37402

(423)634-5745 STATEWIDE 1-888-891-8332 (423)634-6389

Receipt: EAC-CH-4972

Date of Receipt: 10-May-2021 11:05 am

Created By: Karen May (BG55008)

County: Hamilton

EFO/Office: Chattanooga Field Office

Received From: Asa Engineering &amp; Consulting, Inc.

## Company/Affiliation:

Recipient Address: P.O. Box 108  
CHATTANOOGA, TN- 37401

Amount Received: \$250.00

Method of Payment: CHECK

Check Number: 003469

Comments: NOI--Hickory Valley Townhomes

Division	Description	TDEC Code	Quantity	Unit Price	Line Total
WPC	WPC-NOI \$250 Permit Application	43,340.F02	1	\$250.00	\$250.00

**Receipt Total: \$250.00**Visit us at: <http://tn.gov/environment/>

CN-1139 (Rev. 6-09)

RDA S1730



This report is best viewed in Internet Explorer version 6.0 and above.





## **Stormwater Pollution Prevention Plan (SWPPP)**

### **FOR CONSTRUCTION ACTIVITIES AT:**

Parcel No. 148D-D-022  
Hickory Valley Townhomes  
2200 Block of Hickory Valley Road  
Chattanooga, Tennessee 37421

### **PREPARED FOR:**

3100 Wood Ave, LLC  
Contact: Lee Helena, Jr  
PO Box 5127  
Chattanooga, TN 37406  
423.531.7882  
lhelena@riversidedevelopmentllc.com

### **PREPARED BY:**



**ENGINEERING & CONSULTING, INC.**

Asa Engineering & Consulting, Inc.  
714 Cherry Street  
Chattanooga, Tennessee 37402  
(423) 805-3700

### **PREPARATION DATE:**

May 7, 2021

**RECEIVED**

**MAY 10 '21**

ENVIRONMENT & CONSERVATION  
CHATTANOOGA FIELD OFFICE



## Contents

---

<b>SECTION 1: RESPONSIBLE PARTY CONTACT INFORMATION</b>	<b>3</b>
1.1 Owner and Civil Engineer Contact Information	3
 <b>SECTION 2: SITE EVALUATION, ASSESSMENT AND PLANNING</b>	 <b>3</b>
2.1 Project / Site Information	3
2.2 Physical Characteristics of Project Site	3
2.3 Nature of the Construction Activity	4
2.4 Sequence of Construction Activities	4
2.5 Allowable Non-Stormwater Discharges	4
2.6 Site Maps	5
 <b>SECTION 3: DOCUMENTATION OF COMPLIANCE</b>	 <b>5</b>
3.1 Compliance Certification	5
3.2 SWPPP Location	5
3.3 QA Site Assessment	6
 <b>SECTION 4: EROSION AND SDEIMENT CONTROLS</b>	 <b>6</b>
4.1 Stabilization Techniques	6
4.2 Structural Controls	6
4.3 Stormwater Management	6
4.4 Off-Site Vehicle Tracking	7
4.5 Storm-Drain Inlets	7
4.6 Timing of controls / Measures	7
4.7 Maintenance and Inspection Procedures	7
4.8 Waste Materials	8
 <b>SECTION 5: POLLUTION PREVENTION STANDARDS</b>	 <b>9</b>
5.1 Potential Sources of Pollution	9
5.2 Spill Prevention and Control Practices	9
5.3 Fueling and Maintenance of Equipment or Vehicles	10
5.4 Washing of Equipment or Vehicles	10
5.5 Hazardous Materials and Products	10
 <b>SECTION 6: CONTRACTOR CERTIFICATION</b>	 <b>12</b>
 <b>APPENDICES:</b>	
Location Map, Topo Map & Soils Map	Appendix A
Pre & Post Development Drainage Maps	Appendix B
Site, Grading, & EPSC Plans	Appendix C
Outfall Summaries	Appendix D
FEMA Flood Map	Appendix E
Storm Water Inspection Report	Appendix F
Notice of Termination	Appendix G



## SECTION 1: CONTACT INFORMATION/RESPONSIBLE PARTIES

### 1.1 RESPONSIBLE PARTY CONTACT INFORMATION

#### Owner :

3100 Wood Ave, LLC  
Lee Helena, Development Manager  
PO Box 5127  
Chattanooga, TN 37406  
423-531-7782  
[lhelena@riversidedevelopmentllc.com](mailto:lhelena@riversidedevelopmentllc.com)

#### Civil Engineer:

Asa Engineering & Consulting, Inc.  
Contact : Micah Duffey, PE  
714 Cherry Street  
Chattanooga, Tennessee 37402  
(423) 805-3700  
[mduffey@asaengineeringinc.com](mailto:mduffey@asaengineeringinc.com)

## SECTION 2: SITE EVALUATION, ASSESSMENT, AND PLANNING

### 2.1 PROJECT/SITE INFORMATION

#### Project Name and Address

Project/Site Name: **Hickory Valley Townhomes**  
Project Street/Location: **2200 Block of Hickory Valley Road**  
City: **Chattanooga**  
State: **Tennessee**  
ZIP Code: **37421**  
County or Similar Subdivision: **Hamilton**

#### Project Latitude/Longitude

Latitude:  
35.0644° N

Longitude:  
-85.1583° W

USGS Topographic Map:  
East Chattanooga Quad



## **2.2 PHYSICAL CHARACTERISTICS OF THE PROJECT SITE**

### **Description of Existing Site Conditions:**

The existing site is approximately 2.38 acres that is vacant, but has an existing roadbed and pond located on the north west end of the site.

### **Receiving Waters:**

All runoff from the site flows over land into an existing pond that outfalls to the adjacent property to the north and eventually into Friar Branch.

### **Surface Waters on the Site:**

There is apparent surface water on-site.

### **Soil Types:**

According to the custom soil report generated from the USDA Web Soil Survey, the soil found in the project area on site is FwD, Fullerton-Urban Land complex, 3 to 40 percent slopes. This soil is hydrologic soil groups B.

## **2.3 NATURE OF THE CONSTRUCTION ACTIVITY**

### **General Description of Project:**

The project located at 2200 block of Hickory Valley will consist of 15 townhome buildings, road, and utility infrastructure. The project will involve the construction of the drives, parking islands, storm drainage, and utilities, and is expected to disturb 2.38 acres. The development will capture, treat, and detain the stormwater through a proposed basin on the north west side of the site.

## **2.4 SEQUENCE OF CONSTRUCTION ACTIVITIES**

### **Phase I – Erosion & Sediment Control Schedule**

1. Conduct Pre-Construction meeting with erosion control inspector.
2. Stake out clearing limits, buffers, etc.
3. Install construction exits and perimeter silt fence.
4. Install sediment basins
5. Demo existing pavements, trees, drives, etc.
6. Provide temporary grassing/mulching @ 14 day intervals.



#### **Phase II – Erosion & Sediment Control Schedule**

1. Begin site grading.
2. Install utilities (storm, sanitary, and water) and all appropriate temporary inlet/outlet protection.
3. Maintain silt fence and inlet protection per this plan as the project progresses.
4. Maintain temporary grassing/mulching @ 14 day intervals, silt fence, and construction entrance per this plan as the grading progresses.

#### **Phase III – Erosion & Sediment Control Schedule**

1. Maintain silt fence and inlet protection per this plan as the grading progresses.
2. Install paving and curbing.
3. Maintain temporary grassing/mulching @ 14 day intervals, install permanent grassing @ 30 day intervals.
4. Install landscaping, mulch, and permanent seeding.
5. Clean storm structures.
6. Demuck all structural BMP's and safely dispose of material. Remove all temporary BMP's as shown on plans.

### **2.5 ALLOWABLE NON-STORMWATER DISCHARGES**

<b>Type of Allowable Non-Stormwater Discharge</b>
---

It is expected that the following non-storm water discharges will occur from the site during the construction period:
---

- |  |
|--|
| <ul style="list-style-type: none"><li>• Water line flushing</li><li>• Pavement wash waters (where no spills or leaks of toxic or hazardous materials have occurred)</li><li>• Uncontaminated groundwater</li><li>• Discharges from emergency fire-fighting activities</li><li>• Landscape irrigation</li></ul> |
|--|

### **2.6 SITE MAPS**

<b>Project Location</b>
-------------------------

The project is located at 2200 block of Hickory Valley Road. See Appendix A for a location map.
---

<b>The following maps and summaries can be found in the Appendices:</b>
---

- |   |
|---|
| <ul style="list-style-type: none"><li>• Topographic Map</li><li>• Soils Map</li><li>• Pre-Development Drainage Map</li><li>• Post-Development Drainage Map</li><li>• Outfall Summaries</li><li>• FEMA Flood Map</li></ul> |
|---|



## **SECTION 3: DOCUMENTATION OF COMPLIANCE**

### **3.1 COMPLIANCE CERTIFICATION**

This SWPPP is project specific and reflects the stormwater requirements of the City of Chattanooga and the Tennessee Department of Environment and Conservation, Chattanooga Field Office.

### **3.2 SWPPP LOCATION**

This SWPPP, as well as the NOC, shall be kept on site at or near the construction trailer. If a construction trailer is not present, a mailbox will be placed with the information stored inside. All information must be maintained in a legible condition, kept up to date and be protected from the weather.

### **3.3 QA SITE ASSESSMENT**

Quality assurance of erosion prevention and sediment controls shall be done by performing a site assessment at the site. An assessment shall be conducted at each outfall involving drainage totaling 10 or more acres or 5 or more acres if draining to an impaired or exceptional quality waters, within a month of construction commencing at each portion of the site that drains the qualifying acreage of such portion of the site. The site assessment shall be performed by individuals with following qualifications:

- A licensed Professional Engineer or Landscape Architect
- A Certified Professional in Erosion and Sediment Control (CPESC)
- A person that has successfully completed the "Level II Design Principles for Erosion Prevention and Sediment Control for Construction Sites" course

As a minimum, site assessment should be performed to verify the initial installation. The site assessment should be performed with the inspector, and should include a review and update of the SWPPP as needed. The functionality and performance of the EPSC measures should be inspected by the inspector two times per week 72 hours apart. The findings shall be documented in a report and the documentation kept with the SWPPP at the project site.

## **SECTION 4: EROSION AND SEDIMENT CONTROLS**

### **4.1 STABILIZATION PRACTICES**

In accordance with the current TN Erosion Control Handbook (August 2012), the following stabilization practices will be followed.

**Temporary Stabilization:** Denuded areas, soil stockpiles, dikes, dams, channels, etc. are to be seeded and mulched. Areas and time of exposure of unprotected soils shall be kept to a maximum of 14 days. Slopes greater than 35% must be stabilized within seven days. Such areas are to immediately receive seed and mulch stabilization following this time period.

**Permanent Stabilization:** Slopes and ditches constructed to final subgrade or a portion of any slope or ditch that is constructed to subgrade shall immediately receive topsoil and final



stabilization. All slopes are to receive seed and mulch. All ditches shall receive stabilization as indicated on the construction plans. The Contractor shall be responsible for watering seeded areas to prevent the soil from drying out until approved and accepted. The Contractor shall be responsible for reseeding bare spots for a period of one year after installation or acceptance of the project. Permanent stabilization matting shall be placed only if specified in the construction plans.

#### **4.2 STRUCTURAL CONTROLS**

In accordance with the current TN Erosion Control Handbook (August 2012), the following structural practices will be followed.

Siltation control barriers, also known as silt fence, and/or wattles will be placed on contours prior to clearing, grubbing, and/or grading activities. These measures will be adjusted and placed along the newly established contours throughout the construction process until the site is stabilized. The construction entrance will consist of a stone-stabilized pad located as specified in the construction plans. This entrance will be constructed prior to clearing, grubbing and/or grading activities.

#### **4.3 STORMWATER MANAGEMENT**

In accordance with the current TN Erosion Control Handbook (August 2012), the following storm water management practices will be followed.

Any catch basins and connections have been designed to convey at least the 10-year design-storm event. Any culverts, channels, and cross-drains have been designed to pass at least the 10-year design-storm runoff. All outfall points shall be stabilized with riprap and/or dissipating structures to reduce outflow velocity. Erosion prevention and sediment controls used at the site have been designed to control storm runoff generated by a 2-yr, 24-hr storm event.

#### **4.4 OFF-SITE VEHICLE TRACKING**

Vehicles and heavy-duty equipment, including construction vehicles, dump trucks, and equipment, shall access the project site off Fagan Street. This construction entrance is specified in the construction plans as the entrance for this project site. Any paved street adjacent to the site entrance will be swept daily to remove any excess mud, dirt or rock tracked from the site.

#### **4.5 STORM DRAIN INLETS & OUTLETS**

Storm drain inlets or outlets proposed on this project will be protected as indicated on the plans as a minimum. Any storm drain inlets, catch basins and connections adjacent shall have protection devices, as needed, to prevent sediment or construction debris from entering the storm system.

#### **4.6 TIMING OF CONTROLS AND MEASURES**

As indicated in the Sequence of Major Construction Activities, the initial erosion siltation control measures shall be constructed prior to any clearing or grading activities. Pre-construction vegetation shall not be disturbed more than 14 days prior to any excavating activities. Areas



where the slopes and/or ditches have been constructed to subgrade shall receive final topsoil and stabilization. Unprotected soils shall be stabilized when construction activity temporarily ceases for more than 14 days. Sediment shall be removed from the site following site excavation and at the conclusion of the project after all slopes have been stabilized.

#### **4.7 MAINTENANCE AND INSPECTION PROCEDURES**

These are the inspection and maintenance practices that will be used to maintain erosion and sediment controls.

- The General Contractor will select an individual who will be responsible for inspections, maintenance and repair activities, and filling out the inspection and maintenance reports.
- The TDEC routine inspection form must be used when performing inspections. A copy of the inspection form is located in Appendix F of this SWPPP.
- Inspections must be performed by a qualified inspector with a minimum of a TNEPSC Level One certification, no exceptions or equivalency.
- All control measures will be inspected twice each calendar week and at least 72 hours apart.
- All measures will be maintained in good working order; if a repair is necessary, it will be initiated within 24 hours of report.
- A rain gauge shall be maintained on-site by the inspector with daily readings recorded.
- The construction entrance/exit will be maintained in a condition that will prevent tracking or flow of material onto public right-of-way, including periodic top dressing with fresh stone, repair and/or cleanout of any structures to trap sediment.
- Built up sediment will be removed from silt fencing when it has reached one-third the height of the fence.
- Silt fencing will be inspected for depth of sediment, tears, to see if the fabric is securely attached to the fence posts, and to see that the fence posts are firmly in the ground.
- Sediment will be removed from the street inlet protection devices when the sediment depth exceeds one-half the barrier depth.
- Sediment will be removed from the curb inlet protection devices when the sediment depth exceeds one-half the barrier depth.
- Riprap outlet structures will be inspected after heavy rains. If any erosion around or below the riprap has taken place or if stones have been dislodged, repairs will be made immediately to prevent further damage.
- Sediment will be removed from the detention pond(s), sediment basin(s), and sediment trap(s) when the storage zones are one-third full or when re-suspension is apparent.
- Sediment will be removed from stone filter rings before the sediment reaches a depth of one-half the original height.
- Any off-site sediment accumulations shall be removed daily. Off-site accumulations deposited on private property shall be removed by methods agreed upon by the General Contractor and the adjacent land owner(s).
- If sediment enters waters of the State, TDEC, Chattanooga Field Office, Division of Water Pollution Control will be notified immediately and consulted with concerning removal of said sediment if required.
- Removal of standing muddy water from the site shall be accomplished with a pump/filter bag combination or said water will be diverted into an existing sediment control device via a pump.
- Some removed sediment may contain contaminants of which the Tennessee Department of Environment & Conservation (TDEC) requires special disposal procedures.



TDEC, Chattanooga Field Office, Division of Water Pollution Control can be reached at (423) 634-5702.

- Temporary and permanent seeding and planting will be inspected for bare spots, washouts, and healthy growth.
- A maintenance inspection report will be made after each inspection. A copy of the report form to be completed by the inspector is attached.

#### 4.8 WASTE

**Waste Materials:** All construction waste and trash generated by the Contractor and his Subcontractors shall be collected and stored in a securely lidded metal dumpster approved by the City of Chattanooga and meeting all local and State Solid Waste Management regulations. Waste material shall be defined as unwanted materials left over from a manufacturing or other man-made process. Such debris shall be cleaned up after each specific job has been completed and at the end of each workweek, whichever comes first. No construction waste materials shall be buried on any property. Any waste material excavated from past construction or demolition shall be disposed of in the same manner, after the Engineer has approved the material for disposal. Such dumpsters shall be emptied a minimum of once each week or more if necessary, and the trash will be hauled to the local landfill. The Contractor and the Owner's representative shall manage and be responsible for seeing that these procedures are followed.

**Hazardous Waste:** All hazardous waste materials shall be disposed of as per the City of Chattanooga regulations or by the manufacturer's specifications. Any hazardous waste must remain in a sealed container and removed from the site by the end of the workday. The Contractor and the Owner's representative shall manage and be responsible for seeing that these procedures are followed.

**Sanitary Waste:** All sanitary waste will be collected from portable units a minimum of three times per week by a licensed sanitary waste management contractor.

A copy of the site plans and EPSC plans can be found in Appendix C.

### SECTION 5: POLLUTION PREVENTION STANDARDS

#### 5.1 *Potential Sources of Pollution*

The materials or substances listed below are expected to be present on site during construction:

- Concrete & Bituminous Materials
- Masonry Block
- Paints and Silicones
- Bituminous Materials
- Fertilizers
- Petroleum Based Products
- Cleaning Solvents
- Straw Mulch
- Plastics and Fabrics



## **5.2 SPILL PREVENTION & CONTROL PRACTICES**

The following lists are the material management practices that will be used to reduce the risk of spills or other accidental exposure of materials and substances to storm water runoff on this project.

### **Good Housekeeping:**

1. An effort will be made to store only enough products that are required to do the job.
2. All materials stored on-site will be stored in a neat, orderly manner in their appropriate containers.
3. Products will be kept in their original containers with the original manufacturer's label.
4. Substances will not be mixed with one another unless recommended by the manufacturer.
5. Whenever possible, all of a product will be used up before disposing of the container.
6. Manufacturers' recommendations for proper use and disposal will be followed.
7. The General Contractor will inspect daily to ensure proper use and disposal of materials on site.
8. Exposed litter, debris, chemicals, etc., shall be properly stored or disposed of prior to an anticipated storm event.

**Spill Control Practices:** In addition to the good housekeeping and material management practices discussed previously, the following practices will be followed for spill prevention and cleanup:

1. Manufacturers' recommended methods for spill cleanup will be clearly posted and site personnel will be made aware of the procedures and the location of the information and cleanup supplies.
2. Materials and equipment necessary for spill cleanup will be kept in the material storage area on site. Equipment and materials will include but not be limited to absorbent booms, spill pillows, brooms, dustpans, mops, rags, gloves, goggles, sand, sawdust, and plastic and metal trash containers specifically for this purpose.
3. All spills will be cleaned up immediately after discovery.
4. The spill area will be kept well ventilated and personnel will wear appropriate protective clothing to prevent injury from contact with a hazardous substance.
5. Spills of toxic or hazardous material will be reported to the appropriate local and State government agency, regardless of the size.
6. Measures will be implemented to prevent this type of spill from reoccurring and how to clean up the spill if there is another one. A description of the spill, what caused it, and the clean-up measures will also be included.
7. The site Superintendent responsible for the day-to-day site operations will be the spill prevention and clean-up coordinator. He will designate at least three other site personnel who will receive spill prevention and clean up training. These individuals will each become responsible for a particular phase of prevention and clean up. The names of responsible spill personnel will be posted in the material storage area and in the office trailer on site.

## **5.3 FUELING AND MAINTENANCE OF EQUIPMENT OR VEHICLES**

A location will be designated on the construction plans which shall be used for all fueling of vehicles and construction equipment during the duration of this project. In addition, any



maintenance completed on-site on the construction equipment or vehicles shall also be completed in this designated area.

#### **5.4 WASHING OF EQUIPMENT OR VEHICLES**

A washout area will be designated on the construction plans for equipment to be cleaned, such as concrete trucks.

#### **5.5 HAZARDOUS MATERIALS & PRODUCTS**

To reduce the risks associated with hazardous materials, products will be kept in original containers unless they are not re-sealable. Original labels and material safety data will also be retained, since they contain important product information. If surplus product must be disposed of, manufacturers' or local and State recommended methods for proper disposal will be followed.

**Petroleum Products:** All on-site vehicles will be monitored for leaks and receive regular preventive maintenance to reduce the chance of leakage. Petroleum products will be stored in tightly sealed containers, which are clearly labeled. Any asphalt substances used on-site will be applied according to the manufacturer's recommendations.

**Fertilizers:** Fertilizers used will be applied only in the minimum amounts recommended by the manufacturer. Once applied, fertilizer will be worked into the soil to limit exposure to storm water. Storage will be provided in a covered shed. The contents of any partially used bags of fertilizer will be transferred to a sealable plastic bin to avoid spills or exposure.

**Paints:** All containers will be tightly sealed and stored when not required for use. Excess paint will not be discharged into the storm sewer system, but will be properly disposed of according to manufacturers' instructions or State and local regulations.

**Concrete Trucks and Paving Equipment:** Concrete trucks and paving equipment will not be allowed to wash out or discharge surplus material or drum wash water into streams or ditches. A designated location for wash outs will be provided in the construction plans. Also, the site superintendent may designate another such location on-site, if the need arises.



**SECTION 6: CERTIFICATION**

**POLLUTION PREVENTION PLAN CERTIFICATION**

**OWNER'S CERTIFICATION**

I certify under penalty of law that this document and all attachments were prepared by me, or under my direction or supervision. The submitted information is to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment. As specified in Tennessee Code Annotated Section 39-16-702(a)(4), this declaration is made under penalty of perjury.

Name: Riverside Development, LLC  
Lee Helena, Jr

Title: DEVELOPMENT MANAGER

Signature: Lee Helena

Date: 5-7-21

**CONTRACTOR'S CERTIFICATION**

I certify under penalty of law that I understand the terms and conditions of the general National Pollutant Discharge Elimination System (NPDES) permit that authorizes the storm water discharges associated with construction activity from the construction site identified as part of this certification.

Name: John Lynch

Title: Director of Construction

Company: J. C. Curtis Construction Co., LLC

Signature: John Lynch

Date: 5-7-21



## **APPENDIX A**


**Topo Map**

**Location Map**

**Soils Report & Map**



EAST CHATTANOOGA QUADRANGLE  
TENNESSEE - HAMILTON COUNTY  
7.5-MINUTE SERIES



## USGS LOCATION MAP

FOR  
WELLINGTON DOWNS  
STANDIFER GAP ROAD, CHATTANOOGA, TN 37421

PROJECT NO.	20-0033
DATE	01/06/2021
SCALE	1"=80'
FILE	C3 GRADING PLAN.dwg
DRAWN BY	MLD
CHECKED BY	MLD

TITLE

USGS MAP

SHEET NO.

1





LOCATION MAP  
N.T.S.



# Hydrologic Soil Group—Hamilton County, Tennessee (Hickory Valley Townhomes)



Natural Resources  
Conservation Service


Web Soil Survey  
National Cooperative Soil Survey

5/5/2021  
Page 1 of 4











## MAP LEGEND

### Area of Interest (AOI)









 Area of Interest (AOI)

### Soils

#### Soil Rating Polygons





 A  
 A/D  
 B  
 B/D  
 C  
 C/D  
 D  
 Not rated or not available

#### Soil Rating Lines


 A  
 A/D  
 B  
 B/D  
 C  
 C/D  
 D  
 Not rated or not available

#### Soil Rating Points






 A  
 A/D  
 B  
 B/D

 C  
 C/D  
 D  
 Not rated or not available

### Water Features

 Streams and Canals

### Transportation

 Rails  
 Interstate Highways  
 US Routes  
 Major Roads  
 Local Roads

### Background

 Aerial Photography

## MAP INFORMATION

The soil surveys that comprise your AOI were mapped at 1:15,800.

Warning: Soil Map may not be valid at this scale.

Enlargement of maps beyond the scale of mapping can cause misunderstanding of the detail of mapping and accuracy of soil line placement. The maps do not show the small areas of contrasting soils that could have been shown at a more detailed scale.

Please rely on the bar scale on each map sheet for map measurements.

Source of Map: Natural Resources Conservation Service  
 Web Soil Survey URL:  
 Coordinate System: Web Mercator (EPSG:3857)

Maps from the Web Soil Survey are based on the Web Mercator projection, which preserves direction and shape but distorts distance and area. A projection that preserves area, such as the Albers equal-area conic projection, should be used if more accurate calculations of distance or area are required.

This product is generated from the USDA-NRCS certified data as of the version date(s) listed below.

Soil Survey Area: Hamilton County, Tennessee  
 Survey Area Data: Version 17, May 29, 2020

Soil map units are labeled (as space allows) for map scales 1:50,000 or larger.

Date(s) aerial images were photographed: Oct 29, 2018—Nov 16, 2018

The orthophoto or other base map on which the soil lines were compiled and digitized probably differs from the background imagery displayed on these maps. As a result, some minor shifting of map unit boundaries may be evident.



## Hydrologic Soil Group

Map unit symbol	Map unit name	Rating	Acres in AOI	Percent of AOI
FwD	Fullerton-Urban land complex, 3 to 40 percent slopes	B	3.5	100.0%
Totals for Area of Interest			3.5	100.0%

## Description

Hydrologic soil groups are based on estimates of runoff potential. Soils are assigned to one of four groups according to the rate of water infiltration when the soils are not protected by vegetation, are thoroughly wet, and receive precipitation from long-duration storms.

The soils in the United States are assigned to four groups (A, B, C, and D) and three dual classes (A/D, B/D, and C/D). The groups are defined as follows:

Group A. Soils having a high infiltration rate (low runoff potential) when thoroughly wet. These consist mainly of deep, well drained to excessively drained sands or gravelly sands. These soils have a high rate of water transmission.

Group B. Soils having a moderate infiltration rate when thoroughly wet. These consist chiefly of moderately deep or deep, moderately well drained or well drained soils that have moderately fine texture to moderately coarse texture. These soils have a moderate rate of water transmission.

Group C. Soils having a slow infiltration rate when thoroughly wet. These consist chiefly of soils having a layer that impedes the downward movement of water or soils of moderately fine texture or fine texture. These soils have a slow rate of water transmission.

Group D. Soils having a very slow infiltration rate (high runoff potential) when thoroughly wet. These consist chiefly of clays that have a high shrink-swell potential, soils that have a high water table, soils that have a claypan or clay layer at or near the surface, and soils that are shallow over nearly impervious material. These soils have a very slow rate of water transmission.

If a soil is assigned to a dual hydrologic group (A/D, B/D, or C/D), the first letter is for drained areas and the second is for undrained areas. Only the soils that in their natural condition are in group D are assigned to dual classes.

## Rating Options

*Aggregation Method:* Dominant Condition



*Component Percent Cutoff: None Specified*

*Tie-break Rule: Higher*




## **APPENDIX B**

**Pre-Development Drainage Map**

**Post-Development Drainage Map**





**OUTFALL**

**PRE-DEVELOPMENT**

**OUTFALL**  
 TOTAL AREA = 1.91 AC  
 IMPERVIOUS AREA = 0.00 AC  
 PERVIOUS AREA = 1.91 AC  
 CN<sub>W</sub> = 74



BM - M  
 N: 259  
 E: 221  
 Elev: 7


**ASA**  
 ENGINEERING & CONSULTING, INC.  
 P. O. BOX 108  
 CHATTANOOGA, TN 37401  
 www.AsaEngineeringinc.com  
 423.805.3700

**PRE-DEVELOPMENT MAP**

FOR  
**HICKORY VALLEY TOWN HOMES**  
 HICKORY VALLEY ROAD, CHATTANOOGA, TN 37421

TITLE EXHIBIT A - PRE-DEVELOPMENT AREA	PROJECT NO.	20-0141
	DATE	05/07/2021
	SCALE	AS SHOWN
	FILE	C3 GRADING PLAN.dwg
	DRAWN BY	MLD
SHEET NO. <b>1</b>	CHECKED BY	MLD





# POST DEVELOPMENT

**OUTFALL**  
TOTAL AREA = 1.97 AC  
IMPERVIOUS AREA = 1.23 AC  
PERVIOUS AREA = 0.74 AC  
CN<sub>W</sub> = 91

## POST-DEVELOPMENT MAP

FOR  
**HICKORY VALLEY TOWN HOMES**  
HICKORY VALLEY ROAD, CHATTANOOGA, TN 37421

PROJECT NO.	20-0141
DATE	05/07/2021
SCALE	AS SHOWN
FILE	C3 GRADING PLAN.dwg
DRAWN BY	MLD
CHECKED BY	MLD

TITLE  
EXHIBIT B -  
POST-DEVELOPMENT  
AREA

SHEET NO.  
**1**

BM - M  
N: 259  
E: 221  
Elev: 7



## **APPENDIX C**

### **Site & Grading Plans**

### **EPSC Plans**




# SITE CONSTRUCTION PLANS

## FOR

# HICKORY VALLEY TOWNHOMES

INDEX OF SHEETS	
SHEET	DESCRIPTION
C0.0	COVER SHEET
C0.1	GENERAL NOTES
C1.0	EXISTING CONDITIONS & DEMO PLAN
C2.0	SITE & LANDSCAPE PLAN
C3.0	GRADING PLAN
C4.0	SWPPP PHASE I
C4.1	SWPPP PHASE II
C4.2	SWPPP PHASE III
C4.3	SWPPP DETAILS
C5.0	UTILITY PLAN
C6.0	CONSTRUCTION DETAILS



**LOCATION MAP**  
**N.T.S.**

TOTAL PROJECT AREA = 103,579 SQ. FT. (2.38 AC.)

DISTURBED AREA = 106,755.32 SQ. FT.  
PRE-DEVELOPMENT IMPERVIOUS = 20,933.07 SQ. FT.  
POST-DEVELOPMENT IMPERVIOUS = 54,892.66 SQ. FT.

HICKORY VALLEY RD.  
148D-D-022  
JURISDICTIONAL DISTRICT 06

### CONTACTS:

#### DEVELOPER:

RIVERSIDE DEVELOPMENT, LLC  
LEE HELENA, JR.  
1507 WILDER ST.  
CHATTANOOGA, TN 37406  
423.693.2167  
lhelena@riversidedevelopmentllc.com

#### CIVIL ENGINEER:

ASA ENGINEERING & CONSULTING, INC.  
MICAH L. DUFFEY, P.E.  
714 CHERRY STREET  
CHATTANOOGA, TN 37402  
423.805.3700  
mduffey@asaengineeringinc.com

#### LANDSCAPE ARCHITECT:

ASA ENGINEERING & CONSULTING, INC.  
ALLEN W. JONES, R.L.A.  
714 CHERRY STREET  
CHATTANOOGA, TN 37402  
423.805.3700  
ajones@asaengineeringinc.com

#### SURVEYOR:

ASA ENGINEERING & CONSULTING, INC.  
ROGER B. RIEMER P.L.S.  
714 CHERRY ST.  
CHATTANOOGA, TN 37402  
423.805.3700  
rriemer@asaengineeringinc.com

NO.	REVISION	DATE
1	ISSUED FOR PERMIT	12/20/20
2	ISSUED FOR PERMIT	12/20/20
3	ISSUED FOR PERMIT	12/20/20
4	ISSUED FOR PERMIT	12/20/20
5	ISSUED FOR PERMIT	12/20/20
6	ISSUED FOR PERMIT	12/20/20
7	ISSUED FOR PERMIT	12/20/20
8	ISSUED FOR PERMIT	12/20/20
9	ISSUED FOR PERMIT	12/20/20
10	ISSUED FOR PERMIT	12/20/20

PROJECT NO.	20-0141
DATE	12/20/20
SCALE	AS SHOWN
DESIGNED BY	ASA
DRAWN BY	ASA
CHECKED BY	ASA
TITLE	

COVER SHEET

SHEET NO.

C0.0



6. **CONTRACTOR SHALL MAINTAIN RECORD OF THE LOCATION OF ANY DISCREPANCIES TO THE OWNER'S REPRESENTATIVE PRIOR TO BEGINNING WORK ON DURING CONSTRUCTION.**

7. **INFORMATION FROM THESE PLANS AND NOTES WITHOUT THE PRIOR CONSENT OF THE OWNER'S REPRESENTATIVE SHALL BE CONSIDERED VOID.**

8. **THE CONTRACTOR SHALL VERIFY THE LOCATION OF ALL EXISTING UTILITIES IN THE PROXIMITY OF THE PROPOSED CONSTRUCTION. ANY DISCREPANCIES TO THE OWNER'S REPRESENTATIVE PRIOR TO BEGINNING WORK.**

9. **THE CONTRACTOR SHALL CONFORM TO ALL LOCAL, STATE AND FEDERAL CODES AND OBTAIN ALL NECESSARY PERMITS.**

10. **THE CONTRACTOR SHALL CHECK ALL FINISHED GRADES AND DIMENSIONS OF REPORT AND RECORD THE RESULTS TO THE OWNER'S REPRESENTATIVE.**

11. **THE CONTRACTOR SHALL BE THE CAUSE OF CURE, DUE TO CONCRETE AND GRADE BUILDING UPON THE CONTRACTOR'S RESPONSIBILITY. CONTRACTOR TO VERIFY ALL DIMENSIONS PRIOR TO BEGINNING CONSTRUCTION.**

12. **ALL TRAFFIC MARKINGS SHALL CONFORM TO THE MANUAL OF UNIFORM TRAFFIC CONTROL DEVICES AND PLANS SHALL BE PROVIDED FOR ALL UNDESIRABLE TRAFFIC TO BE REDIRECTED BY THE OWNER'S REPRESENTATIVE.**

13. **EXISTING UTILITIES, INCLUDING BUT NOT LIMITED TO, ELECTRICAL, ROUTES SHALL COMPLY WITH THE CURRENT AREA REQUIREMENTS.**

14. **EXISTING UTILITIES, INCLUDING BUT NOT LIMITED TO, ELECTRICAL, ROUTES SHALL COMPLY WITH THE CURRENT AREA REQUIREMENTS.**

15. **THE CONTRACTOR SHALL COORDINATE DUE TO LOCATIONS AND ADJACENT SIDEWALK/PAVING GRADERS WITH THESE PLANS AND REPORT ANY DISCREPANCIES TO THE OWNER'S REPRESENTATIVE.**

[illegible][illegible]

20. DO NOT CLOSE, SHUT OFF, OR DISRUPT EXISTING LIFE SAFETY SYSTEMS THAT ARE IN USE WITHOUT AT LEAST 24 HOURS ADVANCE WRITING NOTIFICATION TO OWNER.

21. DO NOT CLOSE, SHUT OFF, OR DISRUPT EXISTING UTILITY CHARGES OR TAGE-OFFS THAT ARE IN USE WITHOUT AT LEAST 24 HOURS ADVANCE WRITING NOTIFICATION TO OWNER.

22. IDENTIFY ALL UTILITIES TO BE MAINTAINED, INCLUDING EXISTING AND ADJACENT PLACES, WITH IDENTIFICATION OF UTILITY TYPE, PROTECT FROM DAMAGE DUE TO SUBSEQUENT CONSTRUCTION AND MAINTENANCE ACTIVITIES.

23. REMOVE EXPOSED PIPING, VALVES, METERS, EQUIPMENT, SLOPMENTS, AND FOUNDATIONS OF EXISTING UTILITIES TO BE MAINTAINED.

24. PREPARE BUILDING DEMOLITION AREA BY DISCONNECTING AND CAPPING UTILITIES OUTSIDE THE DEMOLITION ZONE, IDENTIFY AND MARK UTILITIES TO BE SUBSEQUENTLY RECONNECTED.

25. REMOVE DEMOLITION MATERIALS, DEBRIS, ASH, AND TRASH FROM SITE.

26. CLEAN EXISTING AND ADJACENT AREAS TO BE MAINTAINED, INCLUDING EXISTING AND ADJACENT AREAS, TO BE MAINTAINED.

27. COVER DEMOLISHED AREAS WITH MINIMUM ONE INCH OF DIRECTED DRIFTWOOD.

28. CLEAN EXISTING AND ADJACENT AREAS TO BE MAINTAINED AND PRIVATE LANDS.

**EROSION PREVENTION AND SEDIMENT CONTROLS**

CONSTRUCT, INSPECT, AND MAINTAINANCE OF BMPs DESCRIBED AND SHOWN ON THESE PLANS SHALL CONFORM WITH THE LATEST EDITIONS OF THE FOLLOWING REFERENCES:

1. EROSION CONTROL HANDBOOK

[illegible]

BEFORE THE WORK BEGINS, THE CONTRACTOR SHALL LOCATE AND MARK THE EXISTING UTILITIES TO BE MOVED OR EXPOSED. THE LOCATION OF ALL UTILITIES SHALL BE RECORDED ON THE CONTRACT PLANS TO BE STORED ON-SITE. IF THE SHOWN IS LOCATED OR DELETED, THE CONTRACTOR SHALL BE RESPONSIBLE TO RELOCATE THE UTILITIES TO THE CORRECT LOCATION. THE CONTRACTOR SHALL BE RESPONSIBLE TO PROTECT THE UTILITIES FROM DAMAGE. THE CONTRACTOR SHALL BE RESPONSIBLE TO PROTECT THE UTILITIES FROM DAMAGE. THE CONTRACTOR SHALL BE RESPONSIBLE TO PROTECT THE UTILITIES FROM DAMAGE.

OFF-SITE VEHICLE TRAILING OF MATERIALS AND THE GENERATION OF DUST SHALL BE MINIMIZED. THE CONTRACTOR SHALL BE RESPONSIBLE TO PROTECT THE UTILITIES FROM DAMAGE. THE CONTRACTOR SHALL BE RESPONSIBLE TO PROTECT THE UTILITIES FROM DAMAGE. THE CONTRACTOR SHALL BE RESPONSIBLE TO PROTECT THE UTILITIES FROM DAMAGE.

CONSTRUCTION AS REQUIRED TO REDUCE THE TRAILING OF MUD AND DIRT ON PUBLIC ROAD CONSTRUCTION VEHICLES.

INSPECTIONS SHALL BE PERFORMED AT LEAST "TWICE EVERY CALENDAR WEEK" INSPECTIONS SHALL BE PERFORMED AT LEAST 2 HOURS APART, WHERE SITES OR PORTIONS OF SITES ARE CONFINED TO A LIMITED ACCESS, THE CONTRACTOR SHALL BE RESPONSIBLE TO PROTECT THE UTILITIES FROM DAMAGE. THE CONTRACTOR SHALL BE RESPONSIBLE TO PROTECT THE UTILITIES FROM DAMAGE. THE CONTRACTOR SHALL BE RESPONSIBLE TO PROTECT THE UTILITIES FROM DAMAGE.

CONDITIONS THAT DUE TO EXTREME DROUGHT, SUCH INSPECTIONS SHALL BE CONDUCTED ON MONTHLY BASIS. TRAINING OR PRESENTATION RESULTS IN BUREAU OF CONSTRUCTION ACTIVITY. THE CONTRACTOR SHALL BE RESPONSIBLE TO PROTECT THE UTILITIES FROM DAMAGE. THE CONTRACTOR SHALL BE RESPONSIBLE TO PROTECT THE UTILITIES FROM DAMAGE. THE CONTRACTOR SHALL BE RESPONSIBLE TO PROTECT THE UTILITIES FROM DAMAGE.

AS DIRECTED BY THE ENGINEER, WRITTEN NOTIFICATION OF 14-DAY IN ADVANCE TO CHANGE THE INSPECTION SCHEDULE. THE CONTRACTOR SHALL BE RESPONSIBLE TO PROTECT THE UTILITIES FROM DAMAGE. THE CONTRACTOR SHALL BE RESPONSIBLE TO PROTECT THE UTILITIES FROM DAMAGE. THE CONTRACTOR SHALL BE RESPONSIBLE TO PROTECT THE UTILITIES FROM DAMAGE.

EMERGENCY FIELD OFFICE, OR THE DIVISION'S SUPERVISOR, LATER OFFERS FOR PROTECT THE UTILITIES FROM DAMAGE. THE CONTRACTOR SHALL BE RESPONSIBLE TO PROTECT THE UTILITIES FROM DAMAGE. THE CONTRACTOR SHALL BE RESPONSIBLE TO PROTECT THE UTILITIES FROM DAMAGE. THE CONTRACTOR SHALL BE RESPONSIBLE TO PROTECT THE UTILITIES FROM DAMAGE.

MONTHLY INSPECTIONS OF THE SITE ARE NOT APPROPRIATE CASE, INSPECTIONS SHALL BE CONDUCTED ON MONTHLY BASIS. TRAINING OR PRESENTATION RESULTS IN BUREAU OF CONSTRUCTION ACTIVITY. THE CONTRACTOR SHALL BE RESPONSIBLE TO PROTECT THE UTILITIES FROM DAMAGE. THE CONTRACTOR SHALL BE RESPONSIBLE TO PROTECT THE UTILITIES FROM DAMAGE. THE CONTRACTOR SHALL BE RESPONSIBLE TO PROTECT THE UTILITIES FROM DAMAGE.

MEASURES OR OTHERWISE. "TWICE MONTHLY" INSPECTIONS SHALL, RESUME THE USUAL WEEKLY INSPECTIONS. THE CONTRACTOR SHALL BE RESPONSIBLE TO PROTECT THE UTILITIES FROM DAMAGE. THE CONTRACTOR SHALL BE RESPONSIBLE TO PROTECT THE UTILITIES FROM DAMAGE. THE CONTRACTOR SHALL BE RESPONSIBLE TO PROTECT THE UTILITIES FROM DAMAGE.

IF APPLICABLE, INSPECTIONS PERFORMING THE REQUIRED TWICE WEEKLY INSPECTIONS SHALL BE CONDUCTED ON MONTHLY BASIS. TRAINING OR PRESENTATION RESULTS IN BUREAU OF CONSTRUCTION ACTIVITY. THE CONTRACTOR SHALL BE RESPONSIBLE TO PROTECT THE UTILITIES FROM DAMAGE. THE CONTRACTOR SHALL BE RESPONSIBLE TO PROTECT THE UTILITIES FROM DAMAGE. THE CONTRACTOR SHALL BE RESPONSIBLE TO PROTECT THE UTILITIES FROM DAMAGE.

THE RESULTS OF THE INSPECTION ANY ADEQUATE CONTROL MEASURES OR CONTROL MEASURES SHALL BE RE-EXAMINED OR DETERMINED ON REPAIRS AS NECESSARY. BEFORE THE NEXT INSPECTION, THE CONTRACTOR SHALL BE RESPONSIBLE TO PROTECT THE UTILITIES FROM DAMAGE. THE CONTRACTOR SHALL BE RESPONSIBLE TO PROTECT THE UTILITIES FROM DAMAGE. THE CONTRACTOR SHALL BE RESPONSIBLE TO PROTECT THE UTILITIES FROM DAMAGE.

OUTFALL POINTS SHALL BE INSPECTED TO DETERMINE WHETHER CPUS MEASURES ARE EFFECTIVE. THE CONTRACTOR SHALL BE RESPONSIBLE TO PROTECT THE UTILITIES FROM DAMAGE. THE CONTRACTOR SHALL BE RESPONSIBLE TO PROTECT THE UTILITIES FROM DAMAGE. THE CONTRACTOR SHALL BE RESPONSIBLE TO PROTECT THE UTILITIES FROM DAMAGE.

any spillage from required equipment and vehicles shall be contained and removed immediately through the use of filter socks or other approved means. Contaminated areas shall be cleaned and disposed of in accordance with applicable regulations to prevent contact with surface waters. All fuel tanks will be in the fueling container and shall be secured with a lock. The fueling container shall be secured in the fueling trailer or other temporary storage structure. Any spill or releases of two gallons will be reported to the project supervisor/lead and the brigadier.

If a release containing a hazardous substance in an amount equal to or in excess of the following quantities occurs, the contractor shall immediately notify the following:

- a. the National Response Center (NRC) at 800-424-9292;
- b. the Tennessee Emergency Management Agency (TEMA) at 800-293-3200, for assistance at 615-261-4545;
- c. the local environmental assistance center (TEMA) at 615-434-4245.

e. a revision of this document shall be prepared to identify measures to prevent

[illegible]

1. EROSION CONTROL, SEDIMENT BARRIERS AND TRUCK PROTECTION BANKER SHALL BE INSTALLED PRIOR BEGINNING SITE WORK.
2. NO HEAVY EQUIPMENT SHALL BE ALLOWED TO CROSS THE UNITS OF COMPACTION WITHIN THE PROTECTION ZONES, OR UNDER THE DRAIN LINE OF EXISTING TIE TO REMAIN.
3. PROTECT STRENGTH OF AREAS TO BE GRADED SHALL BE MAINTAINED ON SITE BY A LOCATION APPROVED BY THE OWNER'S REPRESENTATIVE. CHAINAGE SHALL BE RETURNED TO ORIGINAL LOCATION FOR THE DURATION OF GRADING OPERATIONS. REROUTED AND/OR MAINTAINED SHALL BE PERMITTED TO PREVENT LOSS OF TOPSOIL MATERIAL.
4. ALL CUT AND FILL SHALL BE PERFORMED UNDER THE DIRECTION/SUPERVISION OF THE GEOTECHNICAL ENGINEER.
5. THE SUFFICIENCY OF SOILS FOR FILL MATERIAL SHALL BE DETERMINED BY THE GEOTECHNICAL ENGINEER.
6. UNLESS DIRECTED OTHERWISE BY GEOTECHNICAL ENGINEER, ALL FILL AREAS SHALL BE RAISED IN LIFT NOT EXCEEDING 6" IN THICKNESS. THE RELATIVE COMPACTION OF EACH LIFT SHALL BE DETERMINED BY THE GEOTECHNICAL ENGINEER. THE RELATIVE COMPACTION (ASTM D1556) IN ALL AREAS OF FILL WITH OPEN AREAS AND 80% OF SAME SPECIFICATION SHALL BE MAINTAINED THROUGHOUT THE CONSTRUCTION PERIOD.
7. THE CONTRACTOR SHALL COORDINATE WITH THE PROJECT ENGINEER FOR ANY FILL OF GRADE ADJUSTMENT IS NECESSARY DUE TO ACTUAL TOPOGRAPHY VARYING FROM THE TOPOGRAPHIC

[illegible]

### **SEWER AND DRAINAGE**

1. EXISTING DRAINAGE STRUCTURES ARE TO BE INSPECTED, REPAIRED AS NEEDED AND CLEANED OUT TO REMOVE ALL SALT AND DEBRIS.
2. ALL SIDE DITCHES ARE TO BE CLEANED AND/OR RE-GRADED TO PROVIDE PROPER DRAINAGE.
3. ALL PIPE LENGTHS & DISTANCES BETWEEN STRUCTURES ARE MEASURED FROM CENTER OF STRUCTURE TO CENTER OF STRUCTURE ALONG A HORIZONTAL PLANE.
4. THE CONTRACTOR SHALL PROVIDE ALL THE MATERIALS & APPURTENANCES NECESSARY FOR THE COMPLETE INSTALLATION OF THE STORM DRAINAGE, SEWER, WATER AND UTILITY SYSTEMS. ALL PIPE FITTINGS SHALL BE INSPECTED BY THE UTILITY DEPARTMENT INSPECTOR PRIOR TO BACKFILLING.

**CONCRETE WORK**

1. EXPANSION/CONTRACTION AND CONSTRUCTION JOINTS SHALL BE USED TO ISOLATE CONCRETE ELEMENTS AT FLOOR SLABS FROM LOAD BEARING WALLS AND ISOLATED COLUMNS, AND SHALL CONFORM TO ACI GUIDELINES.
2. CONCRETE JOINTS OR SCORE MARKS ARE TO BE SHARP AND CLEAN WITHOUT SHOWING EDGES OF JOINT TOOL.
3. MAXIMUM JOINT SPACING SHALL BE APPROXIMATELY 30 TIMES SLAB THICKNESS, MAXIMUM

1. A QUALIFIED SOILS TESTING LABORATORY SHALL DETERMINE THE SUITABILITY OF THE EXISTING SUB-GRADE AND EXISTING ON SITE MATERIAL PRIOR TO BEGINNING ANY FILLING OPERATION.
2. THE CONTRACTOR SHALL PROVIDE ANY EXCAVATION AND MATERIAL SAMPLES NECESSARY TO CONDUCT REQUIRED SOIL AND CONCRETE TESTS. ALL ARRANGEMENTS AND SCHEDULING FOR

1. ALL MATERIALS AND WORKMANSHIP FOR UTILITY LINES AND APPURTENANCES SHALL BE IN STRONG COMPLIANCE WITH THE DISTRICT OF COLUMBIA DEPARTMENT OF PUBLIC WORKS, DIVISION OF

2. **CONTRACTOR SHALL COORDINATE WITH ELECTRICAL, GAS, TELEPHONE, AND CABLE WITH THE RESPECTIVE UTILITY COMPANY FOR SERVICE LAYOUT AND DESIGN DISMANTLING. ANY PRELIMINARY LAYOUT OF THESE UTILITIES DEPICTED ON THESE DRAWINGS IS GRAPHICAL ONLY AND NOT INTENDED TO REPRESENT DESIGN OF THESE UTILITIES.**
3. **PRIOR TO COMMENCEMENT OF CONSTRUCTION, CONTRACTOR SHALL OBTAIN ALL PERMITS AND PAY ANY REQUIRED TAP AND CONNECTION FEES.**
4. **ALL TRENCHING, PIPE LAYING AND BACKFILLING SHALL BE IN ACCORDANCE WITH FEDERAL AND STATE REGULATIONS.**
5. **CONTRACTOR SHALL BE RESPONSIBLE FOR COORDINATING THE SEQUENCING OF CONSTRUCTION FOR ALL UTILITY LINES TO AVOID CONFLICTS.**

ANY REQUIRED EXCAVATION IN OR AROUND THE PROTECTION ZONE TO ACCOMMODATE UNDERGROUND SERVICES, FOOTINGS, ETC., SHALL BE INDICATED ON THE PLAN, AND SHALL BE EXCAVATED BY HAND. IN ADDITION, RELATED ROOT PRUNING SHALL BE ACCOMPLISHED BY A CERTIFIED ARBORIST VIA ANSI A-300-95 STANDARD SO AS TO MINIMIZE IMPACT OF THE GENERAL ROOT SYSTEM.

3. TREES WITHIN THE PROTECTION BARRIERS MUST BE ADEQUATELY CARED FOR THROUGHOUT CONSTRUCTION PROCESSES I.E., THEY MUST BE WATERED SUFFICIENTLY, AND PARTICULARLY IF THE TREE'S ROOT SYSTEM HAS BEEN DISTURBED BY EXCAVATIONS. FILL SHALL NOT BE PLACED UP TO THE TREE SYSTEM IN SUCH A MANNER AS TO EXAGGERATE THE HEAVY LOAD ON THE TREE'S TRUNK.
4. TREE PROTECTION BARRIER SHALL REMAIN INTACT THROUGHOUT THE ENTIRE PERIOD OF CONSTRUCTION.

[illegible][illegible][illegible]

**(TRANSPORTATION NOTICE)**

ALL CONSTRUCTION WITHIN THE CITY'S RIGHT-OF-WAY SHALL COMPLY WITH FEDERAL, PUBLIC RIGHT-OF-WAY ACCESSIBILITY GUIDELINES PREPARED BY THE CHATTANOOGA AND HUNTERDON REGIONAL DEPARTMENT OF RECORDS, PLAT OR AN ADEQUATE COPY MUST BE FURNISHED TO BE FAMILIAR WITH THESE STANDARDS AND PROPERLY NOTIFY THE CHATTANOOGA DEPARTMENT OF TRANSPORTATION (COT) OF ANY ANTICIPATED DEVIATION.

CONTRACTOR SHALL REFER TO THE CITY OF CHATTANOOGA STANDARD DETAILS FOR ALL APPLICABLE CONSTRUCTION STANDARDS. THE SD-30 SERIES SHALL BE USED FOR ALL ROADWAY AND DRAINAGE RELATED DESIGN. THE SD-30 SERIES SHALL BE USED FOR ALL STREET CLOSURE STANDARDS. THE SD-30 SERIES SHALL BE USED FOR ALL REPAIR DETAIL STANDARDS. THE CITY WILL NOT PROVIDE COMMENTS FROM THE STANDARDS ARE AMBIGUOUS AND COORDINATE WITH THE PROJECTS REGISTERED DESIGN PROFESSIONAL OF RECORD, PLAT OR AN ADEQUATE COPY MUST BE INCORPORATED ON THE CITY'S PERMITS SET.

WHERE APPLICABLE, IN THE PROJECT AND NOTED ON PLANS, THE CONTRACTOR SHALL COORDINATE WITH THE CITY OF CHATTANOOGA AND ALL LOCAL UTILITY COMPANIES TO IDENTIFY AND LOCATE ALL UTILITIES PRIOR TO CONSTRUCTION.

1. FRONTAGE SHALL STILL COMPLY WITH PROVISIONS WITH THE EXCEPTION OF THESE BLENDED TRANSITIONS.

2. STREETCARTS

A. ALL STREET CONTACT PROPOSED ON THE PLANS SHALL BE ORDERED FIRSTLY BY THE CONTRACTOR AND SEQUENCED WITH THE PROJECT PHASING. ANY STREETCARTS TO BE ORDERED SHALL BE ORDERED FIRSTLY BY THE CONTRACTOR AND SEQUENCED WITH THE PROJECT PHASING.

B. COORDINATE WITH THE CITY FOR MANUFACTURER, POLYESTER, POLYESTER, AND POLYESTER COLOR IF NOT LISTED ON PLANS IN ORDER TO COMPLY WITH SPECIFICATIONS FOR ORDERING. CONTACT DODGE WALKER (924.343.6343) FOR COORDINATION AND TO ACQUIRE INFORMATION ON STREETCART COMPONENTS PRIOR TO ORDERING.

C. STREETCARTS SHALL BE ORDERED FIRSTLY BY THE CONTRACTOR AND SEQUENCED WITH THE PROJECT PHASING. CONTACT DODGE WALKER (924.343.6343) FOR COORDINATION AND TO ACQUIRE INFORMATION ON STREETCART COMPONENTS PRIOR TO ORDERING.

D. HARDWARE IS SUBSTANTIALLY COMPLETE. COORDINATE WITH THE CITY THROUGH A ELECTRIC POWER BOARD (APR 25, 2013) PRIOR TO BEGINNING OF CONSTRUCTION.

E. CONTRACTOR SHALL INSTALL THE STREETCARTS, INCLUDING ALL CONDUIT AND FOUNDATIONS PER CITY OF CHANTANAGUA STANDARD 80-0000. A1. CONTRACTOR SHALL INSTALL PULL BOXES WHICH ARE PROVIDED BY EBN. AFTER THE CONTRACTOR HAS INSTALLED PULL BOXES, CONDUIT, AND FOUNDATIONS, EBN WILL INSTALL THE POLYESTER, FIBER, AND PULL THE WIRE.

F. PUBLISH A CONTRACTOR PARTNERSHIP AGREEMENT.

G. A FEASIBILITY OF BIDDING AGREEMENTS SHALL BE INITIATED WITH CONTACT BETWEEN THE OWNER OR OWNERS REPRESENTATIVE DURING PERMITTING.

H. CONTRACTOR SHALL BE RESPONSIBLE FOR INITIATING THE FINAL, DOCUMENT REVIEW WITH THE CITY NO LATER THAN 8/10 WEEKS IN ADVANCE OF THE PROJECT ANTICIPATED CLOSURE.

I. PARTNERSHIP AGREEMENTS PERTAINING TO CO-ORDINATING IN PUBLIC INFRASTRUCTURE SHALL BE INITIATED WITH CONTACT DURING PERMITTING.

J. CONTRACTOR SHALL BE RESPONSIBLE FOR INITIATING THE FINAL, DOCUMENT REVIEW WITH THE CITY NO LATER THAN 8/10 WEEKS IN ADVANCE OF THE PROJECT ANTICIPATED CLOSURE.

K. THAT ALL PROJECTS REGARDING STREETCARTS SHALL HAVE THEM FINALIZED (DRAWN BY THE OWNER) AND FEES PAID BEFORE ARRANGING FOR FINAL INSTALLATION. NOT DOING SO COULD JEOPARDIZE ANOTHER CITY.

3. CONTACT CONTACTS

A. MAIN OFFICE 425.443.5800 FOR GENERAL INQUIRY, OR ALTERNATIVELY AT A 295.103.1245 (HARTS).

B. PUBLIC SPACE DESIGN 425.443.5800 FOR WORKING TOWNSHIP.

C. PROJECT ENGINEERING 425.443.5800 FOR COORDINATION AND TO ACQUIRE INFORMATION ON STREETCART COMPONENTS PRIOR TO ORDERING.

D. CONTACT DODGE WALKER (924.343.6343) FOR COORDINATION AND TO ACQUIRE INFORMATION ON STREETCART COMPONENTS PRIOR TO ORDERING.

E. CONTACT DODGE WALKER (924.343.6343) FOR COORDINATION AND TO ACQUIRE INFORMATION ON STREETCART COMPONENTS PRIOR TO ORDERING.

F. CONTACT DODGE WALKER (924.343.6343) FOR COORDINATION AND TO ACQUIRE INFORMATION ON STREETCART COMPONENTS PRIOR TO ORDERING.

G. CONTACT DODGE WALKER (924.343.6343) FOR COORDINATION AND TO ACQUIRE INFORMATION ON STREETCART COMPONENTS PRIOR TO ORDERING.

H. CONTACT DODGE WALKER (924.343.6343) FOR COORDINATION AND TO ACQUIRE INFORMATION ON STREETCART COMPONENTS PRIOR TO ORDERING.

I. CONTACT DODGE WALKER (924.343.6343) FOR COORDINATION AND TO ACQUIRE INFORMATION ON STREETCART COMPONENTS PRIOR TO ORDERING.

J. CONTACT DODGE WALKER (924.343.6343) FOR COORDINATION AND TO ACQUIRE INFORMATION ON STREETCART COMPONENTS PRIOR TO ORDERING.

K. CONTACT DODGE WALKER (924.343.6343) FOR COORDINATION AND TO ACQUIRE INFORMATION ON STREETCART COMPONENTS PRIOR TO ORDERING.

L. CONTACT DODGE WALKER (924.343.6343) FOR COORDINATION AND TO ACQUIRE INFORMATION ON STREETCART COMPONENTS PRIOR TO ORDERING.

M. CONTACT DODGE WALKER (924.343.6343) FOR COORDINATION AND TO ACQUIRE INFORMATION ON STREETCART COMPONENTS PRIOR TO ORDERING.

N. CONTACT DODGE WALKER (924.343.6343) FOR COORDINATION AND TO ACQUIRE INFORMATION ON STREETCART COMPONENTS PRIOR TO ORDERING.

O. CONTACT DODGE WALKER (924.343.6343) FOR COORDINATION AND TO ACQUIRE INFORMATION ON STREETCART COMPONENTS PRIOR TO ORDERING.

P. CONTACT DODGE WALKER (924.343.6343) FOR COORDINATION AND TO ACQUIRE INFORMATION ON STREETCART COMPONENTS PRIOR TO ORDERING.

Q. CONTACT DODGE WALKER (924.343.6343) FOR COORDINATION AND TO ACQUIRE INFORMATION ON STREETCART COMPONENTS PRIOR TO ORDERING.

R. CONTACT DODGE WALKER (924.343.6343) FOR COORDINATION AND TO ACQUIRE INFORMATION ON STREETCART COMPONENTS PRIOR TO ORDERING.

S. CONTACT DODGE WALKER (924.343.6343) FOR COORDINATION AND TO ACQUIRE INFORMATION ON STREETCART COMPONENTS PRIOR TO ORDERING.

T. CONTACT DODGE WALKER (924.343.6343) FOR COORDINATION AND TO ACQUIRE INFORMATION ON STREETCART COMPONENTS PRIOR TO ORDERING.

U. CONTACT DODGE WALKER (924.343.6343) FOR COORDINATION AND TO ACQUIRE INFORMATION ON STREETCART COMPONENTS PRIOR TO ORDERING.

V. CONTACT DODGE WALKER (924.343.6343) FOR COORDINATION AND TO ACQUIRE INFORMATION ON STREETCART COMPONENTS PRIOR TO ORDERING.

W. CONTACT DODGE WALKER (924.343.6343) FOR COORDINATION AND TO ACQUIRE INFORMATION ON STREETCART COMPONENTS PRIOR TO ORDERING.

X. CONTACT DODGE WALKER (924.343.6343) FOR COORDINATION AND TO ACQUIRE INFORMATION ON STREETCART COMPONENTS PRIOR TO ORDERING.

Y. CONTACT DODGE WALKER (924.343.6343) FOR COORDINATION AND TO ACQUIRE INFORMATION ON STREETCART COMPONENTS PRIOR TO ORDERING.

Z. CONTACT DODGE WALKER (924.343.6343) FOR COORDINATION AND TO ACQUIRE INFORMATION ON STREETCART COMPONENTS PRIOR TO ORDERING.

## SEAL

REVIEW

[illegible]

PROJECT NO.		20
DATE		12/1
SCALE		AS SH
DESIGNED BY		
DRAWN BY		
CHECKED BY		
TITLE		

GENERAL NOTE

SHEET NO. 001

600







# **SITE DATA:**

PROPERTY INFORMATION  
TAX MAP # 1260-D-022  
STREET ADDRESS HICKORY VALLEY RD  
CITY CHATTANOOGA, TN 37421  
LOT SIZE 103.576 SQ. FT. (2.38 AC.)

DEVELOPER  
RIVERSIDE DEVELOPMENT, LLC  
LEE HELENA, JIL  
1507 WALDEN ST.  
CHATTANOOGA, TN 37406  
423.863.2167  
RiversideDevelopmentLLC@gmail.com

PROJECT ENGINEER  
ASA ENGINEERING & CONSULTING, INC.  
714 CHERRY ST.  
CHATTANOOGA, TN 37402  
423.806.3700

ZONING INFORMATION  
ZONING CLASSIFICATION RT-1

FLOOD ELEVATION 100-YR.  
BASED ON GRAPHIC SCALING AND DETERMINATION, THIS PROPERTY DOES NOT LIE WITHIN A 100-YEAR FLOOD HAZARD AREA PER FEMA/FIRM COMMUNITY PANEL NO. 47065C03060, DATED 10/02/2016, ZONE "X".

SURVEY INFORMATION  
BOUNDARY AND TOPOGRAPHIC INFO TAKEN  
FROM A SURVEY BY ROGER B. RIEMER, ASA ENGINEERING & CONSULTING, INC.

## **LANDSCAPE NOTES:**

- PLANTS SHALL MEET THE STANDARDS FOR SIZE, FORM AND QUALITY SET OUT IN THE AMERICAN STANDARD FOR NURSERY STOCK (ANS Z60 - LATEST EDITION).
- ALL LANDSCAPE BEDS TO HAVE 2" HARDWOOD MULCH.
- ALL DISTURBED AREAS NOT DESIGNATED AS PLANTING BED TO BE SEED, REF 800 NOTES SHEET L-1.

## **CITY LANDSCAPE NOTES:**

- COMPLY WITH ALL BUFFER & TREE PROTECTION REQUIREMENTS AND SCHEDULE A PRE-CONSTRUCTION INSPECTION WITH THE CITY OF CHATTANOOGA'S STORMWATER INSPECTOR PRIOR TO THE ONSET OF CONSTRUCTION OR LAND DISTURBANCE. AN APPOINTMENT MAY BE SCHEDULED BY CALLING THE STORMWATER INSPECTOR A MINIMUM OF TWO BUSINESS DAYS BEFORE THE DESIRED INSPECTION APPOINTMENT COMPLY WITH ALL PERMANENT LANDSCAPE REQUIREMENTS AND SCHEDULE A LANDSCAPE INSPECTION WITH THE CITY OF CHATTANOOGA'S STORMWATER INSPECTOR. AN APPOINTMENT MAY BE MADE BY CALLING THE STORMWATER INSPECTOR A MINIMUM OF TWO BUSINESS DAYS BEFORE THE DESIRED INSPECTION APPOINTMENT.


## **URBAN FORESTRY NOTE:**

NO TREES TO BE REMOVED DURING DEMOLITION ARE LOCATED IN THE CITY ROW.

## **PLANT SCHEDULE LANDSCAPE**

TREES	QTY	BOTANICAL / COMMON NAME	TYPE	SIZE	HEIGHT
CT	91	Cryptomeria japonica 'Yoshino' / Yoshino Cryptomeria	Evergreen	5'-6' FT HT	

NOTE: SCREEN TREES MAY BE SUBSTITUTED BASED ON THE RECOMMENDED SCREENING TREES LISTED IN THE CITY ORDINANCE SEC. 35-507 (6) PLANT INSTALLATION SPECIFICATIONS. ALL SCREENING TREES SHALL BE INSTALLED AT A MINIMUM HEIGHT OF 5 FT TO 6 FT AND HAVE A MINIMUM EXPECTED MATURE SPREAD OF 6 FT.



SEAL

PRELIMINARY  
FOR  
REVIEW

HICKORY VALLEY TOWNHOMES  
FOR  
RIVERSIDE DEVELOPMENT, LLC  
CHATTANOOGA, TN 37406

No.	Description	Date
1	Issue for Review	
2	Issue for Review	
3	Issue for Review	
4	Issue for Review	
5	Issue for Review	
6	Issue for Review	
7	Issue for Review	
8	Issue for Review	
9	Issue for Review	
10	Issue for Review	

PROJECT NO. 26-0141  
DATE 12/02/2017  
SCALE AS SHOWN  
DESIGNED BY ASA  
DRAWN BY ASA  
CHECKED BY ASA  
TITLE

SITE & LANDSCAPE  
PLAN

SHEET NO.

C2.0



Know what's below.  
Call before you dig.



ANY LOCATIONS OF UNDERGROUND UTILITIES AS SHOWN HEREON ARE BASED ON ABOVEGROUND STRUCTURES AND RECORD DRAWINGS PROVIDED. THE SURVEYOR HAS NOT BEEN ADVISED OF ANY CHANGES TO THE UTILITIES SINCE THE DATE OF THE SURVEY. IF ANY CHANGES TO THE UTILITIES ARE DISCOVERED DURING THE PROGRESS OF THE SURVEY TO LOCATE BURIED UTILITIES, CONTACT THE APPROPRIATE AGENCIES FOR INFORMATION REGARDING THESE UTILITIES.



# **SITE DATA:**

PROPERTY INFORMATION  
TAX MAP # 13240-022  
STREET ADDRESS HICKORY VALLEY RD.  
LOT SIZE 103,579 SQ. FT. (2.38 AC.)

OWNER: RIVERSIDE DEVELOPMENT, LLC  
1507 WALDEN ST.  
CHATTANOOGA, TN 37406  
423.653.2167  
RiversideDevelopment.com

PROJECT ENGINEER  
ASA ENGINEERING & CONSULTING, INC.  
714 CHERRY ST.  
CHATTANOOGA, TN 37402  
423.805.3700

ZONING INFORMATION  
ZONING CLASSIFICATION: RT-4

FLOOD ELEVATION: 1070.00'  
BASED ON GRAPHIC SCALING AND DETERMINATION, THIS PROPERTY DOES NOT LIE WITHIN A 100-YEAR FLOOD HAZARD AREA PER FEMA/FIRM COMMUNITY PANEL NO. 47085C0385, DATED 5/20/2016, ZONE "X".

SURVEY INFORMATION  
BOUNDARY AND TOPOGRAPHIC INFO TAKEN FROM A SURVEY BY ROGER B. REMER, ASA ENGINEERING & CONSULTING, INC.

## **BASIN SUMMARY:**

INFILTRATION BASIN - BASIN #1  
DRAINAGE SUB-BASIN TO DETENTION BASIN: 55,914 SF ±  
IMPERVIOUS AREA: 53,627 SF ±  
PERVIOUS AREA: 2,287 SF ±  
STAY-IN-VOLUME REQUIRED = 4,438 CF (SDV DESIGN RAINFALL, 1")  
TOTAL AVAILABLE STORAGE: 22,219 CF (ELEV. 697.0 → 731.0)  
STORAGE BELOW OVERFLOW OUTFALL (SDV = 698.30) = 4,187 CF  
STORAGE ABOVE OVERFLOW OUTFALL = 17,032 CF  
100 YR ELEV. 700.54; 25YR ELEV. 700.16

## **GENERAL NOTES:**


- CONTRACTOR SHALL BE RESPONSIBLE DURING CONSTRUCTION FOR THE CONTINUOUS MAINTENANCE OF SEDIMENT AND EROSION CONTROL MEASURES AS CALLED FOR ON THE DRAWINGS AND PER THE INTERSION AND SEDIMENT CONTROL HANDBOOK. CONTRACTOR SHALL COMPLY WITH ALL LOCAL EROSION, CONSERVATION AND STATION ORDINANCES. THE CONTRACTOR SHALL COMPLY WITH ALL STATE AND LOCAL SEDIMENT CONTROL AND AIR POLLUTION ORDINANCES OR RULES.

## **GENERAL DETENTION BASIN NOTES:**

- CONTRACTOR SHALL NOTIFY SURVEYOR & CITY STORMWATER INSPECTOR AT LEAST 48 HRS PRIOR TO ANY COVER PLACED ON UNDERGROUND SYSTEMS. FAILURE TO DO SO MAY RESULT IN RE-EXCAVATION.
- AS-BUILT DRAWINGS AND CERTIFICATIONS SHALL BE ACCOMPANIED WITH AS-BUILT PHOTOGRAPHS MADE DURING THE SURVEY INSPECTION.
- ALL STORMWATER CONTROL MEASURES AND DETENTION STRUCTURES SHALL BE MAINTAINED BY THE PROPERTY OWNER(S) / HOMEOWNERS ASSOCIATION.
- STORMWATER CONTROL MEASURES SHALL NOT BE INSTALLED UNTIL THE SITE IS SUBSTANTIALLY STABILIZED OR UNLESS OTHER MEASURES ARE TAKEN.



2 10 20 Feet



PRIOR TO FINAL ACCEPTANCE BY THE CITY ENGINEER AND/OR ISSUANCE OF ANY CERTIFICATE OF OCCUPANCY, THE OWNER OR CHAIRMAN MUST SUBMIT:


- SUBMIT AN INVENTORY OF THE CONSTRUCTED STORMWATER DRAINAGE SYSTEM, WHETHER PUBLIC OR PRIVATE, TO THE CITY OF CHATTANOOGA IN ELECTRONIC FORMAT. ELECTRONIC AS-BUILT DRAWINGS SHALL BE SUBMITTED IN AUTOCAD AND PDF FORMAT AND SHALL SHOW PLAINLY THE APPROVED AND CONSTRUCTED LAYOUT OF THE STORMWATER SYSTEMS. THE AS-BUILT DRAWING SHALL INCLUDE ALL STORMWATER FEATURES, WHETHER NEW OR EXISTING, INCLUDING THE CUTOFF WALL TO THE CITY DRAINAGE SYSTEM (EX. CATCH BASINS, CONDUITS, HYDROLOGIC FEATURES INCLUDING PONDS, STREAMS, GULVERT INLETS AND OUTFALLS, AND ALL PERVIOUS SURFACES, ETC.). AS-BUILT DRAWINGS AND CERTIFICATIONS SHALL BE ACCOMPANIED WITH AS-BUILT PHOTOGRAPHS MADE DURING THE SURVEY INSPECTION.
- COMPLY WITH ALL PERMANENT LANDSCAPING REQUIREMENTS AND SCHEDULE A LANDSCAPING INSPECTION WITH THE CITY OF CHATTANOOGA'S LANDSCAPE INSPECTOR. AN APPOINTMENT MAY BE SCHEDULED BY CALLING 423-843-5832 A MINIMUM OF TWO BUSINESS DAYS BEFORE THE DESIRED INSPECTION APPOINTMENT.
- ALL EROSION AND SEDIMENT CONTROL PRACTICES MUST COMPLY WITH THE CURRENT EDITION OF THE TN EROSION & SEDIMENT CONTROL MANUAL, THE CITY OF CHATTANOOGA BMP MANUAL, AND THE TDEC CONSTRUCTION GENERAL PERMIT (IF APPLICABLE).

**PROJECT DATA:**  
SDS INFORMATION  
HYDROLOGIC GROUP B  
DISTURBED AREA = 106,755.32 SQ. FT.  
SITE IMPERVIOUS COVER:  
• EXISTING IMPERVIOUS COVER: 50,833.97 SQ. FT.  
• PROPOSED IMPERVIOUS COVER: 54,882.86 SQ. FT.  
• TOTAL INCREASE IN IMPERVIOUS COVER: 34,138.97 SQ. FT.

**BUILDING FFE NOTE:** FFE SHOWN IS GARAGE GRADE, REFERENCE ARCHITECTURAL PLANS FOR BUILDING FFE.



ANY LOCATIONS OF UNDERGROUND UTILITIES AS SHOWN HEREON ARE BASED ON ABOVEGROUND STRUCTURES AND RECORD DRAWINGS PROVIDED THE SURVEYOR AND MAY VARY FROM LOCATIONS SHOWN HEREON. ADDITIONAL BURIED UTILITIES STRUCTURES MAY BE ENCOUNTERED. NO EXCAVATIONS WERE MADE DURING THE PROGRESS OF THIS SURVEY TO LOCATE BURIED UTILITIES STRUCTURES. FOR INFORMATION REGARDING THESE UTILITIES, CONTACT THE APPROPRIATE AGENCIES.



PRELIMINARY  
FOR  
REVIEW

HICKORY VALLEY TOWNHOMES  
FOR  
RIVERSIDE DEVELOPMENT, LLC  
CHATTANOOGA, TN 37406

PROJECT NO.	25-0141
DATE	13/09/20
SCALE	AS SHOWN
DESIGNED BY	ASA
DRAWN BY	ASA
CHECKED BY	ASA
TITLE	

GRADING PLAN

SHEET NO.

C3.0







PROPERTY INFORMATION	
TAX MAP #	148D-D-022
STREET ADDRESS	HICKORY VALLEY RD. CHATTANOOGA TN 37422
LOT SIZE	103,579 SQ. FT. (2.38 AC)

OWNER:  
3100 WOOD AVE LLC  
OWNER CONTACT NAME  
P.O. BOX 5127  
CHATTANOOGA, TN 37401  
XXX-XXX-XXXX  
OWNER'S EMAIL

PROJECT ENGINEER  
ASA ENGINEERING & CONSULTING, INC.  
714 CHERRY ST.  
CHATTANOOGA, TN 37402  
423.805.3700

ZONING INFORMATION  
ZONING CLASSIFICATION RT-1

FLOOD ELEVATION (100'YR)  
BASED ON GRAPHIC SCALING AND DETERMINATION, THIS PROPERTY  
DOES NOT LIE WITHIN A 100-YEAR FLOOD HAZARD AREA PER FEMA/FIRM  
COMMUNITY PANEL NO. 47085G0386G,  
DATED 02/03/2016, ZONE "X".

**SURVEY INFORMATION:**  
BOUNDARY AND TOPOGRAPHIC INFO TAKEN  
FROM A SURVEY BY ROGER B. RIEMER, ASA ENGINEERING &  
CONSULTING, INC.

PROJECT DATA:

SOILS INFORMATION  
HYDROLOGIC GROUP B

DISTURBED AREA = 108,755.32 SQ. FT.  
SITE WAD0180406-000000

SITE IMPERVIOUS COVER

- EXISTING IMPERVIOUS COVER, 20,933 SF SQ. FT.

- PROPOSED IMPERVIOUS COVER: 34,392.86 SQ. FT.
- TOTAL INCREASE IN IMPERVIOUS COVER: 34,136.87 SQ. FT.

**EROSION CONTROL LEGEND**

LIMITS OF DISTURBANCE	
CE	CONSTRUCTION ENTRANCE
IP	INLET PROTECTION - SILT SOXX
PS	PERMANENT SEEDING
TS	TEMPORARY SEEDING
TF	TOP SOIL
SF, SS	SILT FENCE - SILT SOXX

SEE SHEET C4.3 FOR DETAILS

SEE SHEET C4.3 FOR DETAILS

PHASE II E&SC

**PHASE II - EROSION AND SEDIMENT CONTROL SCHEDULE:**

1. BEGIN SITE GRADING.
2. INSTALL UTILITIES (STORM, SANITARY, AND WATER) AND INSTALL APPROPRIATE TEMPORARY INLET/OUTLET PROTECTION.
3. MAINTAIN SILT FENCE & INLET PROTECTION PER THIS PLAN AS THE PROJECT PROGRESSES.
4. BUILDING CONSTRUCTION.
5. MAINTAIN TEMPORARY GRASSING @14 DAY INTERVALS, SILT FENCE, AND CONSTRUCTION ENTRANCE PER THIS PLAN AS THE GRADING PROGRESSES.

## PROJECT SCHEDULE

EROSION CONTROL (PERMANENT)

STRIPPING / CLEANING

EARTHWORK

DRAINAGE / INTERNAL EROSION CONTROL STRUCTURES

TEMP VEGETATION / PERM. STAB.

BUILDING CONSTRUCTION

PAVED

PERMANENT VEGETATION

REMOVE TEMP. EROSION CONTROL STRUCTURES

NOTES:

#### NON-STORM WATER DISCHARGES


ALL FUELING OF EQUIPMENT AND VEHICLES ON SITE WILL BE CONDUCTED AT A SITE PREVIOUSLY APPROVED. ANY SPILLAGE SHALL BE CONTAINED AND REMOVED IMMEDIATELY THROUGH THE USE OF FILTER SOCKS OR OTHER APPROVED MEANS. CONTAMINATED SOILS WILL BE PLACED ON HEAVY PLASTIC AND COVERED OR PLACED INTO APPROVED CONTAINERS TO PREVENT CONTACT WITH STORM WATER. ALL FUEL TANKS WILL BE IN THE FUELING/CONTAINMENT AREA. OILS, OTHER VEHICLE FLUIDS, PAINTS, AND SOLVENTS WILL BE STORED IN THE CONSTRUCTION TRAILER OR OTHER TEMPORARY STORAGE STRUCTURE. ANY SPILL IN EXCESS OF TWO GALLONS WILL BE REPORTED TO THE PROJECT SUPERINTENDENT AND THE ENGINEER.

IF A RELEASE CONTAINING A HAZARDOUS SUBSTANCE IN AN AMOUNT EQUAL TO OR IN EXCESS OF A REPORTING QUANTITY ESTABLISHED UNDER EITHER 40 CFR 117 OR 40 CFR 302 OCCURS DURING A 24-HOUR PERIOD, THE CONTRACTOR WILL IMMEDIATELY NOTIFY THE PERMITTEE WHO SHALL THEN DO THE FOLLOWING:

- a. NOTIFY THE NATIONAL RESPONSE CENTER (NRC) AT 800-424-8802.  
b. NOTIFY THE TENNESSEE EMERGENCY MANAGEMENT AGENCY (TEMA) AT 800-262-3300, FOR NON-EMERGENCIES AT 800-257-3400.  
c. NOTIFY THE LOCAL ENVIRONMENTAL ASSISTANCE CENTER AT 423-834-5745.

ALSO, A REVISION OF THIS DOCUMENT SHALL BE PREPARED TO IDENTIFY MEASURES TO PREVENT THE REOCCURRENCE OF SUCH RELEASES.

EACH CONTRACTOR IS RESPONSIBLE TO PROVIDE LITTER CONTROL FOR TRASH GENERATED BY HIS CREW. A CONTAINER SHALL BE PROVIDED, AND IS LIMITED TO GARBAGE AND PAPER TRASH ONLY. PAINT CANS, OIL CANS, USED OIL, AND FILTERS WILL BE CONTAINED AND DISPOSED OF BY THE CONTRACTOR TAKING THEM TO AN APPROVED DISPOSAL CENTER.



Know what's below.  
Call before you dig.



A scale bar with markings for 0, 30, and 60 feet.

ANY LOCATIONS OF UNDERGROUND UTILITIES AS SHOWN HEREON ARE BASED ON ABOVEGROUND STRUCTURES AND RECORD DRAWINGS PROVIDED THE SURVEYOR AND MAY VARY FROM LOCATIONS SHOWN HEREON. ADDITIONAL BURIED UTILITIES/STRUCTURES MAY BE ENCOUNTERED. NO EXCAVATIONS WERE MADE DURING THE PROGRESS OF THIS SURVEY TO LOCATE BURIED UTILITIES/STRUCTURES. FOR INFORMATION REGARDING BURIED UTILITIES, CONTACT THE APPROPRIATE AGENCIES.



SEAL

PRELIMINARY  
FOR  
REVIEW

HICKORY VALLEY TOWNHOMES  
FOR  
RIVERSIDE DEVELOPMENT, LLC

[illegible]

© 2012 by Empower Play & Consulting, Inc.

PROJECT NO.	20-014
DATE	12/20/20
SCALE	AS SHOWN
DESIGNED BY	ASA
DRAWN BY	ASA
CHECKED BY	ASA
TITLE	

SWPPP PHASE II

SHEET NO.

## C4.1



PROPERTY INFORMATION:  
TAX MAP # 148D-D-022  
STREET ADDRESS HICKORY VALLEY RD.  
CHATTANOOGA, TN 37421  
LOT SIZE 103.579 SQ. FT. (2.38 AC.)

OWNER  
3100 WOOD AVE LLC  
OWNER CONTACT NAME  
P.O. BOX 5127  
CHATTANOOGA, TN 37408  
XXX,XXX,XXXX  
CHATTANOOGA, TN 37408

PROJECT ENGINEER  
ASA ENGINEERING & CONSULTING, INC.  
714 CHERRY ST.  
CHATTANOOGA, TN 37402  
423.805.3700

ZONING INFORMATION  
ZONING CLASSIFICATION RT-1

FLOOD ELEVATION (100YR)  
BASED ON GRAPHIC SCALING AND DETERMINATION, THIS PROPERTY  
DOES NOT LIE WITHIN A 100-YEAR FLOOD HAZARD AREA PER FEMA/FIRM  
COMMUNITY PANEL NO. 47065C0066G,  
DATED 02/03/2016, ZONE "X"

**SURVEY INFORMATION**  
BOUNDARY AND TOPOGRAPHIC INFO TAKEN  
FROM A SURVEY BY ROGER B. RIEMER, ASA ENGINEERING &  
CONSULTING, INC.

PROJECT DATA:

SOILS INFORMATION  
HYDROLOGIC GROUP B

DISTURBED AREA = 106,755.32 SQ. FT.

- EXISTING IMPERVIOUS COVER: 20,933.07 SQ. FT.
- PROPOSED IMPERVIOUS COVER: 54,892.86 SQ. FT.
- TOTAL INCREASE IN IMPERVIOUS COVER: 34,136.87 SQ. FT.

**EROSION CONTROL LEGEND**

Material	Size	Quantity	Notes
CE			LIMITS OF DISTURBANCE
CE			CONSTRUCTION ENTRANCE
IP-SS			INLET PROTECTION + SILT SOXX
PM			PERMANENT SEEDING
TM			TEMPORARY SEEDING
TS			TOP SOIL
IP-SS			SILT FENCE - SILT SOXX

SEE SHEET C-4.3 FOR DETAILS

SEE SHEET C4.3 FOR DETAILS.



## PHASE III E&amp;SC

PHASE III - EROSION AND SEDIMENT CONTROL SCHEDULE:

1. MAINTAIN SILT FENCE AND INLET PROTECTION PER THIS PLAN AS THE GRADING PROGRESSES.
2. INSTALL PAVING AND CURBING.
3. INSTALL TEMPORARY GRASSING @ 14 DAY INTERVALS, INSTALL PERMANENT GRASSING @ 30 DAY INTERVALS.
4. INSTALL LANDSCAPING, MULCH, AND PERMANENT SEEDING.
5. CLEAN STORM STRUCTURES.
6. DEMUCK ALL STRUCTURAL BMP'S AND SAFELY DISPOSE OF MATERIAL. REMOVE ALL TEMPORARY BMP'S AS SHOWN ON PLAN.

## PROJECT SCHEDULE

EROSION CONTROL (PERMANENT)  
STRIPPING / CLEARING  
EARTHWORK  
DRAINAGE / INTERNAL EROSION CONTROL STRUCTURES  
TEMP VEGETATION / PERM. STAB.  
BUILDING CONSTRUCTION  
PAVING  
PERMANENT VEGETATION  
REMOVE TEMP. EROSION CONTROL STRUCTURES



Know what's below.  
Call before you dig.



ANY LOCATIONS OF UNDERGROUND UTILITIES AS SHOWN HEREON ARE BASED ON ABOVEGROUND STRUCTURES AND RECORD DRAWINGS PROVIDED THE SURVEYOR AND MAY VARY FROM LOCATIONS SHOWN HEREON. ADDITIONAL BURIED UTILITIES/STRUCTURES MAY BE ENCOUNTERED NO EXCAVATIONS WERE MADE DURING THE PROGRESS OF THIS SURVEY TO LOCATE BURIED UTILITIES/STRUCTURES. FOR INFORMATION REGARDING THESE UTILITIES, CONTACT THE APPROPRIATE AGENCIES.

PRELIMINARY  
FOR  
REVIEW

HICKORY VALLEY TOWNHOMES  
FOR  
RIVERSIDE DEVELOPMENT, LLC

[illegible]

PROJECT NO.	30-074
DATE	12/20/00
SCALE	AS SHOWN
DESIGNED BY	AS
DRAWN BY	AS
CHECKED BY	AS
TITL: 12	

SWPPP PHASE III

SHEET NO.

## C4.2







# **SITE DATA:**

PROPERTY INFORMATION:  
TAX MAP # 148D-D-022  
STREET ADDRESS HICKORY VALLEY RD,  
CHATTANOOGA, TN 37421  
LOT SIZE 103,579 SQ. FT. (2.38 AC)

OWNER:  
RIVERSIDE DEVELOPMENT, LLC  
LEE HELGREN, JR.  
1507 WILDER ST.  
CHATTANOOGA, TN 37408  
423.692.3167  
RiversideDevelopment@gmail.com

PROJECT ENGINEER:  
ASA ENGINEERING & CONSULTING, INC.  
714 CHERRY ST.  
CHATTANOOGA, TN 37402  
423.895.3700

ZONING INFORMATION:  
ZONING CLASSIFICATION RT-1

FLOOD ELEVATION (100YR):  
BASED ON GRAPHIC SCALING AND DETERMINATION, THIS PROPERTY  
DOES NOT LIE WITHIN A 100-YEAR FLOOD HAZARD AREA PER FEMA/FIRM  
COMMUNITY PANEL NO. 47565C02860, DATED 02/03/2016, ZONE "X".

SURVEY INFORMATION:  
BOUNDARY AND TOPOGRAPHIC INFO TAKEN  
FROM A SURVEY BY ROGER B. RIEMER, ASA ENGINEERING &  
CONSULTING, INC.

## **UTILITIES:**

WATER: TENNESSEE AMERICAN WATER COMPANY  
1500 RIVERSIDE DRIVE  
CHATTANOOGA, TN 37408

ELECTRIC: EPB  
PO BOX 182255  
CHATTANOOGA, TN 37422

GAS: CHATTANOOGA GAS COMPANY  
2207 OLAN MILLS DRIVE  
CHATTANOOGA, TN 37421

PHONE: AT&T  
300 EAST M.L. KING BLVD.  
CHATTANOOGA, TN 37403

CABLE: COMCAST CABLE COMMUNICATIONS, INC.  
2000 EAST POLYMER DR. (PO BOX 182348)  
CHATTANOOGA, TN 37422  
CONTACT: 888-240-0100 (1-800-330-3313)

SEWERS: CITY OF CHATTANOOGA - WASTEWATER  
455 MOCCASIN BEND RD  
CHATTANOOGA, TN 37425

## **WATER DISTRIBUTION KEY LEGEND**


- 1 EXISTING 8" DIP WATER MAIN
- 2 NEW DOMESTIC WATER METERS, COORDINATE  
W/ TAWC & MEP PLANS FOR SIZE
- 3 NEW DOMESTIC WATER SERVICE LINE,  
COORDINATE SIZE & MATERIAL W/ MEP PLANS
- 4 EXISTING DOMESTIC WATER METER, COORDINATE  
W/ TAWC & MEP PLANS FOR SIZE TO ENSURE METER  
IS IN GOOD WORKING ORDER AND ADEQUATE SIZE

## **SANITARY SEWER SERVICE KEY LEGEND**

- 1 TIE TO EXISTING SEWER LINE PER CITY STANDARD  
DRAWINGS SD-SDD-1. CONTRACTOR TO VERIFY  
CONDITIONS AT TIE-IN AND REPORT ANY
- 2 4" PVC SANITARY SEWER SERVICE  
LINE & CLEANOUT @ 5% MIN.
- 3 EXISTING 8" PVC SANITARY SEWER LINE
- 4 SANITARY SEWER CLEANOUT

## **UTILITY PLAN KEY TERMS**

DIP: DUCTILE IRON PIPE  
TAWC: TENNESSEE AMERICAN WATER  
COMPANY  
(TYP): TYPICAL  
EXIST: EXISTING  
LF: LINEAR FEET



No.	Revisions/Changes	Date

PROJECT NO. 20-0141  
DATE 12/20/20  
SCALE AS SHOWN  
DESIGNED BY ASA  
DRAWN BY ASA  
CHECKED BY ASA  
TITLE

UTILITY PLAN

SHEET NO.

C5.0




Know what's below.  
Call before you dig.




0 10 20 Feet

ANY LOCATIONS OF UNDERGROUND UTILITIES AS SHOWN HEREON ARE BASED ON  
ADJACENT STRUCTURES AND RECORD DRAWINGS. PROVIDES THE SURVEYOR  
AND MAY VARY FROM LOCATIONS SHOWN HEREON. ADDITIONAL SURVEY  
UTILITIES LOCATED BY THE ENGINEER. NO GUARANTEE IS MADE REGARDING  
THE ACCURACY OF THIS SURVEY TO LOCATE BURIED UTILITIES. FOR  
INFORMATION REGARDING THESE UTILITIES, CONTACT THE APPROPRIATE AGENCIES.









9 | LEVEL SPREADER  
NOT TO SCALE




**4** | **EXTRUDED CURB DETAIL**  
**NOT TO SCALE**

3 JOINTS: CONSTRUCTION, CONTROL, & EXPANSION  
NOT TO SCALE2 | PAVEMENT - CONCRETE  
NOT TO SCALE


10 | CONCRETE CURB & GUTTER (TYPE "A") SD-202.01  
NOT TO SCALE



**8** | FLAT BOTTOM SWALE  
NOT TO SCALE



**5** CURB INLET-CENTER (PRECAST CONCRETE) SD-610.03  
NOT TO SCALE




**7** | TREE PLANTING DETAIL  
NOT TO SCALE

**PLANTING NOTES:**

- [illegible]

SEEDING NOTES:

- [illegible]



**TYPICAL SECTION**  
NTS (TYPICAL ROAD SECTION)

1 | PAVEMENT SECTIONS  
NOT TO SCALE[illegible]



## **APPENDIX D**

### **Outfall Summaries**





**FRIAR BRANCH OUTFALL**

**PROJECT NAME** Hickory Valley Townhomes **DATE** 5/6/2021

**ADDRESS** 2200 Block Hickory Valley Road  
Chattanooga, TN 37421

**HYDROLOGIC METHOD USED :**

☐ Rational w/SCE 24hr storm durations  
☐ Modified Rational (Check One)  
☒ SCS

**TOTAL AREA (Acreage)** 1.91 (Pre) & 1.97 (Post)

**PRE-CONSTRUCTION CONDITIONS**

Pervious Area, Ac 1.91 C or CN Factor 74  $C_w = 74$   
Impervious Area, Ac 0 C or CN Factor -  
Time of Concentration 8.9 Method for Tc Lag/CN

**POST-CONSTRUCTION CONDITIONS**

Pervious Area, Ac 0.74 C or CN Factor 98  $C_w = 91$   
Impervious Area, Ac 1.23 C or CN Factor 80  
Time of Concentration 5.6 Method for Tc Lag/CN

**RUNOFF RESULTS -**

Storm Event	Pre-Development Peak Flowrate, cfs	Post-Development Peak Flowrate, cfs	Routed/Combined Flowrate, cfs
2 year	4.14	8.96	2.42
5 year	5.97	11.31	3.81
10 year	7.41	13.06	4.82
25 year	9.63	15.67	6.06
100 year	13.18	19.70	7.56

**DETENTION VOLUME REQUIRED, cubic feet** 13,361 cf

**MULTI-STAGE OUTLET REQUIRED**

☒ Yes ☐ No

**WATER QUALITY TREATMENT VOLUME, cf** 4,438 cf

**WATER QUALITY TREATMENT METHOD** Infiltration

**PROFESSIONAL ENGINEER CERTIFICATION**

**NAME** Micah Duffey, PE

**SIGNATURE**

**TN PE LICENSE** 112893





## **APPENDIX E**


### **FEMA Flood Map**



# National Flood Hazard Layer FIRMette



85°10'24"W 35°2'56"N



0 250 500 1,000 1,500 2,000 Feet 1:6,000

Basemap: USGS National Map: Orthoimagery: Data refreshed October, 2020

## Legend

SEE FIS REPORT FOR DETAILED LEGEND AND INDEX MAP FOR FIRM PANEL LAYOUT

SPECIAL FLOOD HAZARD AREAS		Without Base Flood Elevation (BFE) Zone A, V, A99
		With BFE or Depth Zone AE, AO, AH, VE, AR
		Regulatory Floodway
OTHER AREAS OF FLOOD HAZARD		0.2% Annual Chance Flood Hazard, Areas of 1% annual chance flood with average depth less than one foot or with drainage areas of less than one square mile Zone X
		Future Conditions 1% Annual Chance Flood Hazard Zone X
		Area with Reduced Flood Risk due to Levee. See Notes. Zone X
		Area with Flood Risk due to Levee Zone D
OTHER AREAS		NO SCREEN Area of Minimal Flood Hazard Zone X
		Effective LOMRs
		Area of Undetermined Flood Hazard Zone D
GENERAL STRUCTURES		Channel, Culvert, or Storm Sewer
		Levee, Dike, or Floodwall
OTHER FEATURES		20.2 Cross Sections with 1% Annual Chance
		17.5 Water Surface Elevation
		Coastal Transect
		Base Flood Elevation Line (BFE)
		Limit of Study
		Jurisdiction Boundary
		Coastal Transect Baseline
		Profile Baseline
		Hydrographic Feature
MAP PANELS		Digital Data Available
		No Digital Data Available
		Unmapped



The pin displayed on the map is an approximate point selected by the user and does not represent an authoritative property location.

This map complies with FEMA's standards for the use of digital flood maps if it is not void as described below. The basemap shown complies with FEMA's basemap accuracy standards

The flood hazard information is derived directly from the authoritative NFHL web services provided by FEMA. This map was exported on **5/7/2021 at 8:37 AM** and does not reflect changes or amendments subsequent to this date and time. The NFHL and effective information may change or become superseded by new data over time.

This map image is void if the one or more of the following map elements do not appear: basemap imagery, flood zone labels, legend, scale bar, map creation date, community identifiers, FIRM panel number, and FIRM effective date. Map images for unmapped and unmodernized areas cannot be used for regulatory purposes.



## **APPENDIX F**

### **Storm Water Inspection Report**



**TENNESSEE DEPARTMENT OF ENVIRONMENT AND CONSERVATION (TDEC)**

Division of Water Resources

William R. Snodgrass Tennessee Tower, 312 Rosa L. Parks Avenue, 11th Floor, Nashville, Tennessee 37243

1-888-891-8332 (TDEC)

**General NPDES Permit for Stormwater Discharges from Construction Activities (CGP)****Construction Stormwater Inspection Certification (Twice-Weekly Inspections)**

<b>Site or Project Name:</b> Hickory Valley Townhomes		<b>NPDES Tracking Number:</b> TNR
<b>Primary Permittee Name:</b> 3100 Wood Ave, LLC		<b>Date of Inspection:</b>
<b>Current approximate disturbed acreage:</b>	<b>Has rainfall been checked/documented daily?</b> <input type="checkbox"/> Yes <input type="checkbox"/> No	<b>Name of Inspector:</b>
<b>Current weather conditions:</b>		<b>Inspector's Training Certification Number:</b>

**Please check the box if the following items are on-site:**

- ☐ Notice of Coverage (NOC)    ☐ Stormwater Pollution Prevention Plan (SWPPP)    ☐ Twice-weekly inspection documentation  
☐ Site contact information    ☐ Rain Gage    ☐ Off-site Reference Rain Gage Location: \_\_\_\_\_

**Best Management Practices (BMPs):****Are the Erosion Prevention and Sediment Controls (EPSCs) functioning correctly:** If "No," describe below in Comment Section

1. Are all applicable EPSCs installed and maintained per the SWPPP?	Yes	No
2. Are EPSCs functioning correctly at all disturbed areas/material storage areas per section 4.1.5?	Yes	No
3. Are EPSCs functioning correctly at outfall/discharge points such that there is no objectionable color contrast in the receiving stream, and no other water quality impacts per section 5.3.2?	<input type="checkbox"/> Yes	<input type="checkbox"/> No
4. Are EPSCs functioning correctly at ingress/egress points such that there is no evidence of track out?	<input type="checkbox"/> Yes	<input type="checkbox"/> No
5. If applicable, have discharges from dewatering activities been managed by appropriate controls per section 4.1.4? If "No," describe below the measures to be implemented to address deficiencies.	<input type="checkbox"/> Yes	<input type="checkbox"/> No
6. If construction activity at any location has temporarily/permanently ceased, was the area stabilized within 14 days per section 3.5.3.2? If "No," describe below each location and measures taken to stabilize the area(s)	<input type="checkbox"/> Yes	<input type="checkbox"/> No
7. Have pollution prevention measures been installed, implemented, and maintained to minimize the discharge of pollutants from equipment and vehicle washing, wheel wash water, and other wash waters per section 4.1.5? If "No," describe below the measures to be implemented to address deficiencies.	<input type="checkbox"/> Yes	<input type="checkbox"/> No
8. If a concrete washout facility is located on site, is it clearly identified on the project and maintained? If "No," describe below the measures to be implemented to address deficiencies.	<input type="checkbox"/> N/A	<input type="checkbox"/> Yes <input type="checkbox"/> No
9. Have all previous deficiencies been addressed? If "No," describe remaining deficiencies in Comment section. <input type="checkbox"/> Check if deficiencies/corrective measures have been reported on a previous form.	<input type="checkbox"/> Yes	<input type="checkbox"/> No

Comment Section. If the answer is "No" for any of the above, please describe the problem and corrective actions to be taken. Otherwise, describe any pertinent observations:

**Certification and Signature** (must be signed by the certified inspector and the permittee per Sections 3.5.8.2 (g) and 7.7.2 of the CGP)

I certify under penalty of law that this document and all attachments were prepared by me, or under my direction or supervision. The submitted information is to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment. As specified in Tennessee Code Annotated Section 39-16-702(a)(4), this declaration is made under penalty of perjury.

<b>Inspector Name and Title:</b>	<b>Signature:</b>	<b>Date:</b>
<b>Primary Permittee Name and Title:</b>	<b>Signature:</b>	<b>Date:</b>



## Construction Stormwater Inspection Certification Form (Twice-Weekly Inspections)

### Purpose of this form/ Instructions

An inspection, as described in section 3.5.8.2. of the General Permit for Stormwater Discharges from Construction Activities ("Permit"), shall be performed at least twice every calendar week and documented on this form. Inspections shall be performed at least 72 hours apart. Where sites or portion(s) of construction sites have been temporarily stabilized, or runoff is unlikely due to winter conditions (e.g., site covered with snow or ice), such inspection only has to be conducted once per month until thawing results in runoff or construction activity resumes.

As described in section 3.5.8.1 of the Permit, inspectors performing the required twice weekly inspections must have an active certification by completing the "Fundamentals of Erosion Prevention and Sediment Control Level I" course (<http://www.tnepsc.org/>). Twice weekly inspections can also be performed by: a licensed professional engineer or landscape architect; a Certified Professional in Erosion and Sediment Control (CPESC) or a person who has successfully completed the "Level II Design Principles for Erosion Prevention and Sediment Control for Construction Sites" course. A copy of the certification or training record for inspector certification should be kept on site.

Qualified personnel, (provided by the permittee or cooperatively by multiple permittees) shall inspect disturbed areas of the construction site that have not been finally stabilized, areas used for storage of materials that are exposed to precipitation, structural control measures, locations where vehicles enter or exit the site, and each outfall.

Disturbed areas and areas used for storage of materials that are exposed to precipitation shall be inspected for evidence of, or the potential for, pollutants entering the site's drainage system. Erosion prevention and sediment control measures shall be observed to ensure that they are operating correctly.

Outfall points (where discharges leave the site and/or enter waters of the state) shall be inspected to determine whether erosion prevention and sediment control measures are effective in preventing significant impacts to receiving waters. Where discharge locations are inaccessible, nearby downstream locations shall be inspected. Locations where vehicles enter or exit the site shall be inspected for evidence of offsite sediment tracking.

Based on the results of the inspection, any inadequate control measures or control measures in disrepair shall be replaced or modified, or repaired as necessary, before the next rain event if possible, but in no case more than 7 days after the need is identified.

Based on the results of the inspection, the site description identified in the SWPPP in accordance with section 3.5.1 of the Permit and pollution prevention measures identified in the SWPPP in accordance with section 3.5.2 of the Permit, shall be revised as appropriate, but in no case later than 7 days following the inspection. Such modifications shall provide for timely implementation of any changes to the SWPPP, but in no case later than 14 days following the inspection.

All inspections shall be documented on this Construction Stormwater Inspection Certification form. Alternative inspection forms may be used as long as the form contents and the inspection certification language are, at a minimum, equivalent to the division's form and the permittee has obtained a written approval from the division to use the alternative form. Inspection documentation will be maintained on site and made available to the division upon request. Inspection reports must be submitted to the division within 10 days of the request.

Trained certified inspectors shall complete inspection documentation to the best of their ability. Falsifying inspection records or other documentation or failure to complete inspection documentation shall result in a violation of this permit and any other applicable acts or rules.



## **APPENDIX G**

### **Notice of Termination**



**TENNESSEE DEPARTMENT OF ENVIRONMENT AND CONSERVATION (TDEC)**

Division of Water Resources

William R. Snodgrass Tennessee Tower, 312 Rosa L. Parks Avenue, 11th Floor, Nashville, Tennessee 37243

1-888-891-TDEC (8332)

**Notice of Termination (NOT) for General NPDES Permit for Stormwater Discharges from Construction Activities (CGP)**

This form is required to be submitted when requesting termination of coverage from the CGP. The purpose of this form is to notify the TDEC that either all stormwater discharges associated with construction activity from the portion of the identified facility where you, as an operator, have ceased or have been eliminated; or you are no longer an operator at the construction site. Submission of this form shall in no way relieve the permittee of permit obligations required prior to submission of this form. Please submit this form to the local DWR Environmental Field Office (EFO) address (see table below). For more information, contact your local EFO at the toll-free number 1-888-891-8332 (TDEC).

**Type or print clearly, using ink.**

<b>Site or Project Name:</b> Hickory Valley Townhomes		<b>NPDES Tracking Number:</b> TNR	
Street Address or Location: 2200 Block Hickory Valley Road		County(ies): Hamilton	
<b>Name of Permittee Requesting Termination of Coverage:</b> 3100 Wood Ave, LLC			
Permittee Contact Name: Lee Helena, Jr.		Title or Position:	
Mailing Address: 1507 Wilder Street		City: Chattanooga	State: TN Zip: 37406
Phone: (423)-693-2167		E-mail: lhelena@riversidedevelopmentllc.com	

**Check the reason(s) for termination of permit coverage:**

- ☐ Stormwater discharge associated with construction activity is no longer occurring and the permitted area has a uniform 70% permanent vegetative cover OR has equivalent measures such as rip rap or geotextiles, in areas not covered with impervious surfaces.
- ☐ You are no longer the operator at the construction site (i.e., termination of site-wide, primary or secondary permittee coverage).

**Certification and Signature: (must be signed by president, vice-president or equivalent ranking elected official)**

I certify under penalty of law that either: (a) all stormwater discharges associated with construction activity from the portion of the identified facility where I was an operator have ceased or have been eliminated or (b) I am no longer an operator at the construction site. I understand that by submitting this notice of termination, I am no longer authorized to discharge stormwater associated with construction activity under this general permit, and that discharging pollutants in stormwater associated with construction activity to waters of the United States is unlawful under the Clean Water Act where the discharge is not authorized by a NPDES permit. I also understand that the submittal of this notice of termination does not release an operator from liability for any violations of this permit or the Clean Water Act.

For the purposes of this certification, elimination of stormwater discharges associated with construction activity means that all stormwater discharges associated with construction activities from the identified site that are authorized by a NPDES general permit have been eliminated from the portion of the construction site where the operator had control. Specifically, this means that all disturbed soils at the portion of the construction site where the operator had control have been finally stabilized, the temporary erosion and sediment control measures have been removed, and/or subsequent operators have obtained permit coverage for the site or portions of the site where the operator had control.

I certify under penalty of law that this document and all attachments were prepared by me, or under my direction or supervision. The submitted information is to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment. As specified in Tennessee Code Annotated Section 39-16-702(a)(4), this declaration is made under penalty of perjury.

Permittee name (print or type):	Signature:	Date:
---------------------------------	------------	-------

EFO	Street Address	Zip Code	EFO	Street Address	Zip Code
Memphis	8383 Wolf Lake Drive, Bartlett, TN	38133	Cookeville	1221 South Willow Ave.	38506
Jackson	1625 Hollywood Drive	38305	Chattanooga	1301 Riverfront Parkway, Ste. 206	37402
Nashville	711 R S Gass Boulevard	37243	Knoxville	3711 Middlebrook Pike	37921
Columbia	1421 Hampshire Pike	38401	Johnson City	2305 Silverdale Road	37601