

STORMWATER POLLUTION PREVENTION PLAN
FOR
HALFMOON ROAD STORAGE FACILITY
IN
WINCHESTER, TENNESSEE

APRIL 2021

PREPARED BY:



TABLE OF CONTENTS

I.	Purpose.....	Page 1
II.	General Information.....	Page 1
III.	Facility Location	Page 2
IV.	Site Description.....	Page 2
	A. Construction Activities	Page 2
	B. Construction Sequencing	Page 2
	C. Site Acreage and Drainage Areas	Page 3
	D. Soils Descriptions	Page 3
	E. Aquatic Resource Inventory	Page 3
V.	Potential Pollutant Sources	Page 3
VI.	Construction Management Techniques.....	Page 4
	A. Vegetative Cover	Page 4
	B. Structural Controls	Page 4
	C. Inspections	Page 5
	D. Site Management	Page 5
VII.	Stormwater Management Records.....	Page 6
VIII.	Reporting and Recordkeeping Requirements	Page 6
IX.	Termination of Permit Coverage	Page 7
X.	Plan Acceptance and Adoption.....	Page 7
	FIGURE 1 – Site Location Map	Page 9
	FIGURE 2 – Erosion Control Plan	Sleeve
	Appendix A.....	Best Management Practices
	Appendix B.....	Drainage Calculations
	Appendix C.....	Soils Information
	Appendix D.....	Inspection Report Forms
	Appendix E.....	Rain Event Logs
	Appendix F.....	Construction Activity Log
	Appendix G.....	Notice of Intent
	Appendix H.....	Notice of Termination

STORM WATER POLLUTION PREVENTION PLAN FOR HALFMOON ROAD STORAGE FACILITY

I. PURPOSE

Mr. BJ Rigsby has applied to the Tennessee Department of Environment and Conservation, Division of Water Resources (WR) for coverage under the Tennessee General Permit for Stormwater Discharges from Construction Activity. This Storm Water Pollution Prevention Plan (SWPPP) has been prepared, as required, to comply with the provisions of the Permit. The activities being covered by this SWPPP include the clearing, grading, and construction necessary for the construction of multiple commercial storage buildings.

II. GENERAL INFORMATION

PRIMARY PERMITTEE (Owner)

Mr. BJ Rigsby is the developer of the project and will be responsible for all construction to be occurring on the site. Mr. Rigsby can be contacted at the following address:

Mr. BJ Rigsby
23 S. College Street
Winchester, Tennessee 37398
(931) 607-5277

SECONDARY PERMITTEE (Contractor)

Henley Construction, LLC will serve as the secondary permittee on the project. Mr. Jimmy Henley of Henley Construction, LLC can be contacted at the following address:

Jimmy Henley
Henley Construction, LLC
1087 AEDC Road
Winchester, Tennessee 37398
(931) 580-0908

Current versions of this SWPPP, the NOI, and the NOC will be kept on the site for the duration of the project. These items will be available for the use of all operators and site personnel involved with erosion and sediment controls, and will be available to TDEC personnel visiting the site. A notice will be posted near the construction entrance containing a copy of the NOC with the tracking number assigned by TDEC.

It is the intention and goal of the TNCGP and this SWPPP that any discharge from the property described in this document have no objectionable color contrast to the water body that receives it. The construction activity will be carried out in such a manner as will prevent any discharge that would cause a condition in which visible solids, bottom deposits, or turbidity impairs the usefulness of the waters on

the property or downstream of the property for fish and aquatic life, livestock and wildlife watering, recreation, navigation, or industrial or domestic water supply.

A Notice will be posted near the entrance of the construction site that contains the following information:

- (1) a copy of the Notice of Coverage (NOC) with the NPDES permit tracking number for the construction project.
- (2) name, company name, telephone number, and address of the project site owner or a local contact person.
- (3) a brief description of the project
- (4) the location of the SWPPP if the site is inactive or does not have an on-site location to store the plan; and
- (5) proof that the inspector has completed the Level 1 course on the Fundamentals of Erosion Prevention and Sedimentation Control, as offered by the University of Tennessee

III. FACILITY LOCATION

The activity for which this SWPPP has been prepared is located along Halfmoon Road in Winchester, Tennessee. See Figure 1 – Site Location Map for the exact location of the property.

IV. SITE DESCRIPTION

A. CONSTRUCTION ACTIVITIES

The construction activities that will be taking place as part of this development are typical of any commercial development. The construction will consist of grading activity and construction of multiple buildings. The buildings will vary in size. The grading work will consist of cut and fill activities to prepare level pads for the storage buildings.

B. CONSTRUCTION SEQUENCING

Initial Construction

Initial grading will consist of cut and fill to prepare level pads for the buildings. Sedimentation controls will consist of perimeter silt fence and a rock construction exit.

Final Construction

Final construction will consist of building construction, finish grading and stabilization of the entire construction area and will be accomplished in conjunction with the buildings being constructed on the pads. The sedimentation controls used on the site will be maintained until the stabilization of the site is completed. Additional sedimentation controls during this phase of construction will consist of inlet protection and a filter ring in the detention basin. All

sedimentation controls will be removed from the site once the areas draining to the controls are stabilized.

C. SITE ACREAGE AND DRAINAGE AREAS

The disturbed acreage of the Halfmoon Road Storage Facility construction site will not exceed 2.15 acres. There will be one outfall from the site. Outfall 001 will consist of a drainage pipe that will discharge from the detention basin on the site into a detention basin on the neighboring commercial site. Drainage from the site will ultimately drain to the south to the Boiling Fork Creek portion of Tim's Ford Reservoir. Neither Boiling Fork Creek nor this portion of Tim's Ford Reservoir are listed on the Unavailable Parameters List for sedimentation or habitat alteration. They are also not listed on the Exceptional Waters of Tennessee List. Therefore, the additional requirements of the general permit for impaired and/or exceptional streams will not be implemented within this SWPPP.

The sedimentation controls shown on the erosion and sedimentation control plan will sufficiently handle the drainage from a 2-Year storm, as required by the permit. The runoff coefficients for the project are as follows:

Existing 0.45
Proposed 0.80

D. SOILS DESCRIPTIONS

The soils within the construction site fall into one type. The soils are Cumberland & Etowah Silty Clay Loam (Cp). The soils are located in hydrologic soil group B, meaning they have a relatively low runoff potential when thoroughly wet. The Erosion Factor "K" of the soils is 0.32, which indicates a moderate susceptibility to sheet and rill erosion by water. Documentation of all of the soils information is contained in Appendix C of this plan.

E. AQUATIC RESOURCE INVENTORY

An inspection of the site did not reveal any hydrological resources located within the area of the property to be disturbed by the construction project. The entire area to be disturbed consists of an agricultural field. At the time of the inspection, the entire field was filled with cotton. The inspection was conducted by a Qualified Hydrologic Professional who is trained to identify and delineate wetlands through the Corps of Engineers delineation procedures.

V. POTENTIAL POLLUTANT SOURCES

The potential for pollution from the construction activities taking place on the property will consist primarily of the potential for sedimentation due to grading and general construction activities. The Erosion and Sedimentation Control Plan, located in the back pocket of this SWPPP, shows the areas where construction will take place in relation to Waters of the State and drainage patterns across the property. The areas to be disturbed as part of this project are relatively flat in nature.

As with any construction project, there is always a potential for a spill or release of hazardous substances or oil from equipment or storage containers on the construction site. Any release containing

a hazardous substance in an amount equal to or in excess of a reportable quantity established under either 40 CFR 117 or 40 CFR 302 will be reported to the National Response Center (1-800-424-8802) and the Tennessee Emergency Management Agency (emergency 1-800-262-3300 or non-emergency 1-800-262-3400) in accordance with the requirements of 40 CFR 117 or 40 CFR 302 as soon as the permittee has knowledge of the release. Within 14 days of the release, the permittee shall submit a written report to the Columbia Environmental Field Office describing the details of the release, including the amounts released, the circumstances leading to the release, the date of the release, and any actions taken to minimize the impact of the release. This SWPPP must also be modified within 14 days to include the details of the release and measures that will be taken to assure that a reoccurrence of the release is prevented.

VI. CONSTRUCTION MANAGEMENT TECHNIQUES

A. VEGETATIVE COVER

The primary technique that will be utilized by the contractor to control erosion from the disturbed area will be the reseeding of vegetative cover as quickly as possible. Grass mixtures that will provide quick growth as well as a permanent cover will be utilized for disturbed areas. Disturbed areas will be seeded and mulched within 15 days of final grading of the area. Seeding mixtures will be applied as called out in the Permanent Vegetation Specification (PS) located in Appendix A of this SWPPP. Seeding mixtures shall be as called out for geographical Zone II in the seeding mixture tables.

B. STRUCTURAL CONTROLS

Structural controls to be utilized for the construction site are shown on the Erosion and Sedimentation Control Plan. They will consist of silt fencing, inlet protection, a construction exit, and a filter ring. Specifications for each of the structural controls are contained in Appendix A of this SWPPP. A description of how the sedimentation controls will be utilized is as follows:

Rock Construction Exit - a rock construction exit of at least 50' of length will be installed at the beginning of the new access road. The construction exit will consist of 2" – 4" size stone placed on a geotechnical fabric and placed at least 8" thick.

Silt Fence – perimeter silt fence will be utilized on the down gradient sides of the site. The silt fence will be installed on the contour to the extent possible.

Inlet Protection – inlet protection will be installed around storm drain inlets as soon as the inlets are installed.

Filter Ring – a filter ring will be installed in front of the outlet in the detention basin. The filter ring will be constructed of clean rock.

Specification for all of the structural controls are contained in Appendix A of this SWPPP.

C. INSPECTIONS

Inspections will be performed at least twice every calendar week, regardless of weather, while construction activity is taking place. The inspections must be made at least 72 hours apart. If the site is temporarily stabilized, and no activity is currently taking place, the inspections may be performed only once per month. Notification must be submitted to the Columbia Environmental Field Office of the intention to conduct once per month inspections. Inspections will be documented on the form contained in Appendix C of this Plan and kept with the Plan. Routine inspections are to include, at a minimum, an inspection of disturbed areas that have not been finally stabilized, areas used for storage of materials that are exposed to precipitation, structural control measures, locations where vehicles enter and exit the site, and stormwater outfalls.

When possible, all inspections should be performed by the individual identified as being responsible for the inspections in this Section of the SWPPP. Under all circumstances, the inspections are to be performed by an individual that is qualified to recognize and determine the effectiveness of all erosion and sedimentation control measures. The inspector shall also be capable of determining whether or not the control measures utilized on site are in conformity with the provisions specified in this SWPPP. An inspector who has successfully completed the Fundamentals of Erosion Prevention & Sediment Control, as offered by the University of Tennessee, is required to complete the inspections.

Mr. BJ Rigsby will be responsible for seeing that the inspections are completed as described above. Maintenance needs identified during inspections, or at other times, will be accomplished before the next rain event if possible, but in no case more than seven days after the need is identified.

_____ of _____ will
serve as the certified inspector for the construction site.

QUALITY ASSURANCE SITE ASSESSMENT

Because the project will not contain outfalls draining at least ten acres or five acres to an impaired or exceptional receiving stream, a quality assurance site assessment will not be required on the project.

D. SITE MANAGEMENT

An important aspect of the pollution control measures contained within this plan is the timely and appropriate handling of potential pollutants within the site.

1. Off-Site Accumulations of Sediment

If sediment were to somehow escape the sedimentation controls on the site, it is highly unlikely that it could make it to the receiving stream before being discovered due to the proximity of the site to the receiving stream.

2. Sedimentation Control Clean-Out

Sedimentation control measures are to be cleaned out when 50% of the silt carrying capacity has been reached. If accumulated sediment needs to be disposed of, the sediment will be stockpiled within the central portion of the project area and allowed to dry. The stockpile will be surrounded by silt fence while the material dries. Once the sediment has dried, it will be spread out within the project area and stabilized with seed and mulch.

If necessary, sediment will be cleaned from the structures with use of a backhoe or loader and carried to the drying area in the same. There will be no off-site material storage areas associated with this project.

3. Litter Pick-Up

Prior to anticipated storm events, the contractor shall inspect the active construction areas for litter, construction debris, chemicals, or any other potential pollutants that could be washed into the receiving stream. Any refuse that is discovered will be picked up immediately and disposed of by appropriate means.

4. Post Development Water Quality Control Measures

No post development water quality control measures will be constructed as part of this project.

VII. STORMWATER MANAGEMENT RECORDS

The following records shall be maintained with the SWPPP: (1) dates when major grading activities occur; (2) dates when construction activities temporarily or permanently cease on a portion of the site; (3) the dates when stabilization measures are initiated; (4) inspection records; and (5) rainfall records.

Inspection records will be maintained in Appendix D as described in Section VI above. Daily rainfall amounts will be maintained on the form contained in Appendix E of this SWPPP, and dates of major grading and stabilization activities shall be maintained on the form provided in Appendix F of this SWPPP.

A rain gauge will be maintained at the site and checked after every rain event to provide the data required for the daily rainfall records.

VIII. REPORTING AND RECORDKEEPING REQUIREMENTS


Because this site will be unmanned when construction is not actively taking place, the SWPPP may not be kept on site at all times. The SWPPP will be maintained by the responsible party listed in Section II of this Plan. A copy of the Plan will be on site at any time construction or inspections are taking place. If the plan is not maintained on site, then a sign must be posted on the site giving the location of the SWPPP and contact information for immediate viewing of the SWPPP. This Plan and all completed inspection reports will be retained for a minimum of three years after construction is completed by Mr. BJ Rigsby.

IX. TERMINATION OF PERMIT COVERAGE

After the construction site has been permanently stabilized, then Mr. BJ Rigsby shall submit a Notice of Termination to the Columbia Environmental Field Office. A Notice of Termination form, for this purpose, is located in Appendix H of this Report.

X. PLAN ACCEPTANCE AND ADOPTION

Owner / Developer: Mr. BJ Rigsby
23 S. College Street
Winchester, Tennessee 37398
(931) 607-5277

<p>"I certify under penalty of law that this document and all attachments were prepared by me, or under my direction or supervision. The submitted information is to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment. As specified in Tennessee Code Annotated Section 39-16-702(a)(4), this declaration is made under penalty of perjury."</p>		
Representative of Owner/Developer and title; print or type	Signature (must be signed by president, V.P. or equivalent, or ranking elected official)	Date
Mr. BJ Rigsby, Owner		4/12/21

Contractor: Jimmy Henley
Henley Construction, LLC
1087 AEDC Road
Winchester, Tennessee 37398
(931) 580-0908



<p>"I certify under penalty of law that I have reviewed this document, any attachments, and the SWPPP referenced above. Based on my inquiry of the construction site owner/developer identified above and/or my inquiry of the person directly responsible for assembling this NOI and SWPPP, I believe the information submitted is accurate. I am aware that this NOI, if approved, makes the above-described construction activity subject to NPDES permit number TNR100000, and that certain of my activities onsite are thereby regulated. I am aware that there are significant penalties, including the possibility of fine and imprisonment for knowing violations, and for failure to comply with these permit requirements. As specified in Tennessee Code Annotated Section 39-16-702(a)(4), this declaration is made under penalty of perjury."</p>		
Representative of Primary Contractor and title; print or type	Signature (must be signed by president, V.P. or equivalent, or ranking elected official)	Date
Mr. Jimmy Henley, Owner		

FIGURE 1
SITE LOCATION MAP



ENGINEERING, LLC

ENGINEERING • PLANNING •
ENVIRONMENTAL CONSULTING

923 JACKSON STREET
MANCHESTER, TN 37355
PHONE: (931) 728-2638 – FAX: (931) 728-6357
WWW.STJOHNENGINEERING.COM

Location Map

HALFMOON ROAD STORAGE FACILITY
WINCHESTER, TENNESSEE

DWN BY:	JRP	SCALE:	DATE:	PROJECT-NO	FIGURE-NO
CHKD. BY:	JRP	N.T.S.	4/10/2021	851-01	1

APPENDIX A

BEST MANAGEMENT PRACTICES

SEDIMENT CONTROL PRACTICES

7.34 SILT FENCE



SILT FENCE

Definition A temporary sediment control measure, composed of woven geotextile fabric supported by steel or wood posts, used to intercept sediment transported from areas where runoff occurs as sheet flow.

Purpose To prevent sediment carried by sheet flow from leaving the site and entering natural drainage ways or storm drainage systems by slowing storm water runoff, causing ponding and the deposition of sediment at the structure. Silt fence does not filter sediment.

Conditions Where Practice Applies Silt fence may be used in a variety of locations including:

- at the toe of, or on, an exposed slope
- around the perimeter of an exposed construction site
- along the banks of ditches or swales
- around the perimeter of a soil stockpile
- around buffer areas

Silt fence shall not be installed across streams, ditches, waterways, or other concentrated flow areas.

Planning Considerations Silt fence is a system to retain sediment on the construction site. The fence retains sediment primarily by retarding flow and promoting deposition. In operation, the geotextile silt fence material ponds runoff behind it, as the flow rate through the geotextile is often much lower than the flow rate of the runoff coming to the silt fence. Ponding behind the silt fence is necessary to encourage sediment settling. The designer should anticipate ponding and provide sufficient storage areas and overflow outlets to prevent flows from overtopping the fence. Since silt fence is not designed to withstand high water levels, locate them so that only shallow pools can form. Tie the ends of silt fence into higher ground to prevent flow around the end of the fence before the pool reaches design level. Silt fence should be curled uphill

on each end of the fence in a “J” pattern to prevent end flow and scour. Provide stabilized outlets to protect the fence system and release storm flows that exceed the design storm.

Deposition occurs as the storage pool forms behind the fence. The designer can direct flows to specified deposition areas through appropriate positioning of the fence or by providing an excavated area behind the fence. Plan deposition areas at accessible points to promote routine cleanout and maintenance.

Silt fence serves no function along ridges or near drainage divides where there is little movement of water. Confining or diverting runoff unnecessarily with a sediment fence may create erosion and sedimentation problems that would not otherwise occur.

Anchoring of silt fence is critical. The toe of the fabric must be anchored in a trench backfilled with compacted earth. Mechanical compaction must be provided in order for the fence to effectively pond runoff.

Design Criteria Silt fence should be installed along the contour, never up or down a slope. This is essential to ensure that the fence will not accidentally concentrate stormwater flows, thus creating worse erosion problems.

Silt fence can be installed without backing or with wire backing.

- The maximum drainage area for a continuous fence without backing shall be 1/4 acre per 100 linear feet of fence length, up to a maximum area of 2 acres. The maximum slope length behind the fence on the upslope side should be 110 feet (as measured along the ground surface).
- The maximum drainage area for a continuous silt fence with backing shall be 1 acre per 150 linear feet of fence length. The slope length above the silt fence with backing should be no more than 300 feet.

Silt fence should be installed so as to be as close as possible to the ground contour. The bottom of the fence at the ground line should be on a 0% grade, plus or minus 0.5%.

When used at the bottom of a slope, silt fence should be installed 5 feet to 7 feet away from the toe to allow extra space for the ponding of water and collection of sediments.

The expected life span of the silt fence is 6 to 12 months. Therefore, projects of long duration may require a complete replacement of the silt fence. The quantity for silt fence to be in place for a long period of time should be based on the assumption that the material will be replaced every 9 months, on the average.

Table 7.34-1 contains the fabric specifications for silt fence with and without backing. For silt fence without backing, posts shall be hardwood posts that are 2.25” (nominal) x 2.25” (nominal) x 58”. T-type steel posts also may be used. Silt fence with backing shall be installed on a minimum of 1.25 lb/ft steel posts with 14 gauge wire backing that has a maximum mesh size of 6 inches. Ensure that steel posts have projections for fastening the fabric.

Table 7.34-1 Silt Fence Fabric Specifications

	Test Material	Without backing	With backing
Geotextile fabric type		Woven slit film	Woven monofilament
Apparent opening size	ASTM D4751	#30 to #70 standard sieve	#70 to #100 standard sieve
Water flux	ASTM D4491	≥ 4 gpm/ft ²	≥ 18 gpm/ft ²
Tensile strength	ASTM D4632	≥ 120 lb. (warp direction) 100 lb. (fill direction)	≥ 310 lb. (warp direction) 200 lb. (fill direction)
UV Stability (after 500 hrs)	ASTM D4355	$\geq 70\%$	$\geq 90\%$
Elongation	ASTM D4632	$\leq 20\%$ max.	---
Burst strength	ASTM D3786	≥ 250 PSI	≥ 400 psi
Puncture strength	ASTM D4833	≥ 60 lb.	≥ 105 lb.
Trapezoidal tear	ASTM D4533	≥ 50 lb (warp direction) 40 lb (fill direction)	≥ 100 lb (warp direction) 60 lb (fill direction)

Construction Specifications

- Ensure that the height of the sediment fence does not exceed 24 inches above the ground surface. Ponding water depth should not exceed 1.5 feet. (Higher fences may impound volumes of water sufficient to cause failure of the structure.)
- Construct the filter fabric from a continuous roll cut to the length of the barrier to avoid joints. When joints are necessary, securely fasten the filter cloth only at a support post with 4 feet minimum overlap to the next post or roll the fabric together and fasten to one post to create a stronger joint. Where joints are necessary, plan the roll layout so as not to have joints at low points.
- Do not attach filter fabric to trees.
- When silt fence is installed adjacent to streams, wetlands and other natural resources, silt fence with backing should be used.
- Install posts no more than 6 feet apart.
- Install posts 2 feet deep on the downstream side of the silt fence, and as close as possible to the fabric, enabling posts to support the fabric from upstream water pressure.
- Securely attach the silt fence fabric to the posts on the **upstream** side of the posts. For steel posts, attach fabric to the posts using wire or plastic zip ties with a minimum 50 pound tensile strength, at least 5 to a post. Three ties should be installed in the upper 8 inches for top strength. Ties should be installed on the diagonal, as opposed to on the horizontal, to grab more strands. For hardwood posts, attach fabric with 17 gauge wire staples (3/4" wide x 1/2" long), at least 5 to a post. 3 staples should be installed in the upper 8 inches for top strength.
- Install J-hooks for confining the water behind the fence and maximizing the trapping efficiency. See Figure 7.34-1 below.




Figure 7.34-1 J-Hook Installation Example

Traditional silt fence trenching method for installation:

- Excavate a trench approximately 4 inches wide and 6 inches deep along the proposed line of posts and upslope from the barrier
- Place 10 inches of the fabric along the bottom and side of the trench. Backfill the trench with soil placed over the filter fabric and compact. Thorough compaction of the backfill is critical to silt fence performance. Poor compaction can cause failure of the silt fence along the toe.
- The base of both end posts should be at least one foot higher than the middle of the fence. Check with a level as necessary.

Slicing method for installation:

- A slicing machine can be used to install silt fence. This method of installation provides excellent compaction and joint integrity along the toe.
- Posts should be set a maximum of 6 feet apart.
- The geotextile fabric should be inserted in a slit in the soil 8-12 inches deep. The slit should be created such that a horizontal chisel point, at the base of a soil-slicing blade, slightly disrupts the soil upward as the blade slices through the soil. This upward disruption minimizes horizontal compaction and creates an optimal soil condition for mechanical compaction against the geotextile. The geotextile should be mechanically inserted directly behind the soil-slicing blade in a simultaneous operation, achieving consistent placement and depth. No turning over (plowing) of soil is allowed for the slicing method.




Figure 7.34-2 Silt fence details




Figure 7.34-3 Silt Fence Slicer Installation Details (*Adapted from Silt Fence That Works*)

**Maintenance
and Inspection
Points**

Remove sediment once it has accumulated to $\frac{1}{2}$ the original height of the barrier.

Replace filter fabric whenever it is worn or has deteriorated to such an extent so that the effectiveness of the fabric is reduced.

All sediment accumulated at the fence should be removed and properly disposed of before the fence is removed.

Repair sagging silt fence to prevent failure or overtopping.

Monitor the toe for evidence of piping or erosion along the toe. Install J-hooks wherever runoff flows along the toe of the fencing to prevent undermining.

Silt fence should remain in place until disturbed areas have been permanently stabilized.

References

TDOT Design Division Drainage Manual

TDOT Erosion Control Standard Drawing EC-STR-3B

North Carolina Erosion and Sediment Control Planning and Design Manual

Devon Distributing Corporation. <http://www.tommy-sfm.com/index.html>

Metropolitan Council (Minnesota) Minnesota Urban Small Sites BMP Manual

SEDIMENT CONTROL PRACTICES

7.30 FILTER RING



FILTER RING

Definition	A temporary sediment control constructed of riprap and installed at storm drain and culvert inlets.
Purpose	To reduce flow velocities and prevent the failure of other sediment control devices. It also prevents sediment from entering, accumulating in, and being transferred by a culvert or storm drainage system prior to stabilization of the disturbed area. This practice allows early use of the storm drainage system.
Conditions Where Practice Applies	This practice should be used in combination with other sediment control measures. They can be installed at or around devices such as storm drain inlets or slope drain inlets.
Planning Considerations	When construction on a project reaches a stage where culverts and other storm drainage structures are installed and many areas are brought to the desired grade, there is a need to protect the points where runoff can leave the site through culverts or storm drains. Similar to drop and curb inlets, culverts receiving runoff from disturbed areas can convey large amounts of sediment to lakes or streams. Even if the pipe discharges into a sediment trap or basin, the pipe or pipe system itself may clog with sediment. Although filter rings may slow runoff entering into a storm drain inlet or culvert, they should not divert water away from the storm drain.
Design Criteria	Location: The filter ring should surround all sides of the structure receiving runoff from disturbed areas. See Figure 7.30-1 for a typical filter ring. It should be placed a minimum of 4 feet from the structure. The ring should be constructed so that it does not cause flooding or damage to adjacent areas.

Stone Size:

When utilized at inlets/outlets with diameters less than 12 inches, the filter ring should be constructed of small riprap such as TDOT Class A-3 (clean from fines) with stone sizes from 2 to 6 inches.

When utilized at inlets with diameters greater than 12 inches, the filter ring should be constructed of a small riprap such as TDOT Class A-1 (clean from fines) with stone sizes from 2 to 15 inches.

For added sediment filtering capabilities, the upstream side of the riprap can be faced with smaller coarse aggregate, such as TDOT #57 (clean of fines) with a minimum stone size of ¾ inch.

Geotextiles:

A geotextile should be used as a separator between the graded stone and soil base and abutments. The geotextile will prevent the migration of soil particles from the subgrade into the graded stone. Geotextiles should be set into the subgrade soils. The geotextile should be placed immediately adjacent to the subgrade without any voids and extend to beneath the inlet to prevent scour within the filter ring.

Height:

The filter ring should be constructed at a height of two feet with slopes no steeper than 2:1.

Construction Specifications

- Clear the area of all debris that might hinder excavation and disposal of soil.
- Install the Class A riprap in a semi-circle or ring around the inlet or outlet. The stone should be built up higher on each end where it ties into the embankment. The minimum crest width of the riprap should be 1.5 feet, with a minimum bottom width of 11 feet. The minimum height should be 2 feet.
- A 1 foot thick layer of No. 57 stone should be placed on the outside slope of the riprap.
- The sediment storage area should be excavated around the outside of the filter ring 12 inches below natural grade.
- When the contributing drainage area is stabilized, fill the depression and establish final grade elevations, compact the area properly, and stabilize with groundcover.

Maintenance and Inspection Points

The filter ring must be kept clear of trash and debris. Sediment should be removed when the level reaches one half the height of the filter ring. These structures are temporary and should be removed when the land disturbing project has been stabilized.

References

North Carolina Erosion and Sediment Control Planning and Design Manual





Figure 7.30-1 Filter Ring Detail (Source: TDOT Standard Drawing)

SEDIMENT CONTROL PRACTICES


7.35 INLET PROTECTION



EXCAVATED INLET PROTECTION



HARDWARE CLOTH AND GRAVEL INLET PROTECTION



ROCK RING INLET PROTECTION



BLOCK AND GRAVEL INLET PROTECTION

Definition A temporary protective device formed around a storm drain drop inlet to trap sediment.

Purpose To prevent sediment from entering the storm drainage system, prior to temporary or permanent stabilization of the disturbed area.

Conditions Where Practice Applies Many different types of inlet protection devices are available. The types highlighted in this section are non-manufactured. Manufactured inlet protection devices are allowable alternatives, provided the following:

- At least 3600 ft³/acre of drainage is available to store sediment.
- No more than 1 acre of drainage to each measure - 0.5 acre drainage area per each measure is preferable.
- An overflow is provided to safely pass storm events larger than the 5-yr storm.

Non-manufactured inlet protection devices:

Excavated Drop Inlet Protection is applicable where relatively heavy flows are expected and overflow capability is needed.

Hardware Cloth and Gravel Inlet Protection is applicable where the flow is light to moderate. This method is effective where the inlet is expected to drain shallow sheet flow. The immediate land area around the inlet should be relatively flat (less than 1 percent) and located so that accumulated sediment can be easily removed.

Block and Gravel Inlet Protection is applicable to both drop inlets and curb inlets where heavy flows are expected, and an overflow capacity is necessary to prevent excessive ponding around the structure. Shallow temporary flooding after rainfall however, should be expected.

Sod Drop Inlet Protection is applicable where the drainage area of the drop inlet

has been permanently seeded and mulched, and the immediate surrounding area is to remain in dense vegetation. This practice is well suited for lawns adjacent to large buildings.

Rock Ring Inlet Protection is applicable at drop inlets with large drainage areas or at drop inlets that receive high velocity water flows, possibly from many directions.

Rock Pipe Inlet Protection is applicable at pipes with a maximum diameter of 36 inches. This inlet protection may be used to supplement additional sediment traps or basins at the pipe outlet, or used in combination with an excavated sediment storage area to serve as a temporary sediment trap.

Silt fence inlet protection is not allowed, as the failure rate for this type of inlet protection is very high.

Planning Considerations

Inlet protection should be installed at or around all storm drain drop inlets that receive runoff from disturbed areas. Inlet protection should not be used in streams or other natural water resources. It should also not be placed in ditches, swales or other depressions with a depth greater than 1 foot. Due to the high maintenance requirements, inlet protection should be considered secondary sediment controls and not primary sediment controls. These measures should be used in conjunction with other erosion prevention and sediment control measures to be effective. Exercise installation caution so that stormwater runoff cannot back up out adjacent traffic lanes.

Design Criteria

Excavated Drop Inlet Protection (Figure 7.35-1):

- Limit the drainage area to 1 acre. Keep the minimum depth at 1 foot and the maximum depth of 2 feet as measured from the crest of the inlet structure.
- Maintain side slopes around the excavation no steeper than 2:1
- Keep the minimum volume of excavated area around the drop inlet at approximately 3600 ft³/acre of drainage.
- Shape the sediment storage area to fit site conditions, with the longest dimension oriented toward the longest inflow area to provide maximum trap efficiency.
- Install provisions for draining the temporary pool to improve trapping efficiency for small storms and to avoid problems from standing water after heavy rains.

Hardware Cloth and Gravel Inlet Protection (Figure 7.35-2):

- Ensure that drainage area does not exceed 1 acre per inlet.
- Secure the wire mesh hardware cloth barriers using steel T posts. The posts need to be 1.25 lb/linear ft steel with a minimum length of 5 feet. Make sure the posts have projections to facilitate fastening the hardware cloth. Securely drive each stake into the ground to a minimum depth of 2 feet. The maximum spacing for the posts is 4 feet.
- The wire mesh should be at least a 19-gauge hardware cloth with a ¼ inch mesh opening. The total height should be a minimum of 2 feet. Providing a

flap of hardware cloth on the ground projecting away from the inlet can aid in removal of the stone at the project's completion. Place #57 washed stone to a height of 16 inches on the upstream face of the cloth with an outside slope of 2:1.

- The top elevation of the structure must be at least 12 inches lower than the ground elevation downslope from the inlet. It is important that all storm flows pass over the structure into the storm drain and not bypass the structure. Temporary dikes below the structure may be necessary to prevent bypass flow.

Block and Gravel Inlet Protection (Figure 7.35-3):

- Keep the drainage area no greater than 1 acre unless site conditions allow for frequent removal and adequate disposal of accumulated sediment.
- Keep the height of the barrier at least 12 inches and no greater than 24 inches. Do not use mortar. Limit the height to prevent excess ponding and bypass flow.
- Recess the first course of blocks at least 2 inches below the crest opening of the storm drain for lateral support. Support subsequent courses laterally if needed by placing a 2 x 4-inch wood stud through the block openings that are perpendicular to the block course needing support. Lay some blocks on their side in the bottom row for dewatering the pool.
- Place gravel just below the top of the blocks on slopes of 2:1 or flatter. Place hardware cloth or comparable wire mesh with 1/2-inch openings over all block openings to hold gravel in place.

Sod Drop Inlet Protection (Figure 7.35-4):

- Keep velocity of design flow over the sod area at all points less than 5 ft/sec.
- Place sod to form a turf mat completely covering the soil surface for a minimum distance of 4 feet from each side of the drop inlet where runoff will enter.
- Maintain the slope of the sodded area no greater than 4:1.
- Keep the drainage area no greater than 2 acres; maintain this area undisturbed or stabilize it.

Rock Ring Inlet Protection:

- Place measure at least 30 feet away from vehicular traffic. This inlet protection can be modified to protect one side of the inlet if only one side receives flow.
- Stone – A minimum 1-foot wide level area set 4 inches below the drop inlet crest will add protection against the entrance of material. Structural stone should be Class A-1 riprap with 2:1 side slope, and a minimum crest width of 18 inches. The height of the stone should be from 2 to 3.5 feet. The outside face of the riprap should be covered in a 12-inch thick layer of #5 or #57 washed stone. Wire mesh with 2-inch openings may be placed over the drain grating but must be inspected frequently to avoid blockage by trash.

- The top elevation of the stone structure must be at least 12 inches lower than the ground elevation downslope from the inlet. It is important that all stormwater flow over the structure into the storm drain, and not past the structure. Temporary diking below the structure may be necessary to prevent bypass flow. Material may be excavated from inside the sediment pool for this purpose.

Rock Pipe Inlet Protection (Figure 7.35-5):

- When used in combination with an excavated sediment storage area to serve as a temporary sediment trap, the design criteria for temporary sediment traps must be satisfied. The maximum drainage area should be 5 acres, and 3600 cubic feet of sediment storage per acre of drainage area should be provided.
- The minimum stone height should be 2 feet, with side slopes no steeper than 2:1. The stone “horseshoe” around the pipe inlet should be constructed of Class A-1 or Class B riprap, with a minimum crest width of 3 feet. The outside face of the riprap should be coved with a 12-inch thick layer of #57 washed stone.
- In preparing plans for rock pipe inlet protection, it is important to protect the embankment over the pipe from overtopping. The top of the stone should be a minimum of 1 foot below the top of the fill over the pipe. The stone should tie into the fill on both sides of the pipe. The inside toe of the stone should be no closer than 2 feet from the culvert opening to allow passage of high flows.
- The sediment storage area should be excavated upstream of the rock pipe inlet protection, with a minimum depth of 18 inches below grade.




Figure 7.35-1 Excavated Inlet Protection (Source: NCDENR)




Figure 7.35-2 Hardware Cloth and Gravel Inlet Protection (Source: NCDENR)




Figure 7.35-3 Block and Gravel Inlet Protection (Source: VA DSWC)




Figure 7.35-4 Sod Inlet Protection Device




Figure 7.35-5 Rock Pipe Inlet Protection (Source: NCDENR)

Construction Specifications**Excavated Drop Inlet Protection:**

- Clear the area of all debris that might hinder excavation and disposal of spoil.
- Grade the approach to the inlet uniformly.
- Protect weep holes by gravel.
- When the contributing drainage area has been permanently stabilized, seal weep holes, fill the basin with stable soil to final grading elevations, compact it properly, and stabilize.

Hardware Cloth and Gravel Inlet Protection:

- Uniformly grade a shallow depression approaching the inlet.
- Drive 5-foot steel posts 2 feet into the ground surrounding the inlet. Space posts evenly around the perimeter of the inlet, a maximum of 4 feet apart.
- Surround the posts with wire mesh hardware cloth. Secure the wire mesh to the steel posts at the top, middle, and bottom. Placing a 2-foot flap of the wire mesh under the gravel for anchoring is recommended.
- Place clean gravel (#57 stone) on a 2:1 slope with a height of 16 inches around the wire, and smooth to an even grade.
- Once the contributing drainage area has been stabilized, remove accumulated sediment, and establish final grading elevations.
- Compact the area properly and stabilize it with groundcover.

Block and Gravel Drop Inlet Protection:

- Lay one block on each side of the structure on its side in the bottom row to allow pool drainage. The foundation should be excavated at least 2 inches below the crest of the storm drain. Place the bottom row of blocks against the edge of the storm drain for lateral support and to avoid washouts when overflow occurs. If needed, give lateral support to subsequent rows by placing 2 x 4 wood studs through block openings.
- Carefully fit hardware cloth or comparable wire mesh with ½-inch openings over all block openings to hold gravel in place.
- Use clean gravel, ½- to ¾-inch in diameter, placed 2 inches below the top of the block on a 2:1 slope or flatter and smooth it to an even grade. #57 washed stone is recommended.
- If only stone and gravel are used, keep the slope toward the inlet no steeper than 3:1. Leave a minimum 1-foot wide level stone area between the structure and around the inlet to prevent gravel from entering inlet. On the slope toward the inlet, use stone 3 inches in diameter or larger. On the slope away from the inlet use ½ to ¾-inch gravel (#57 washed stone) at a minimum thickness of 1 foot.

Sod Drop Inlet Protection:

- Bring the area to be sodded to final grade elevation with top soil. Add fertilizer and lime, if necessary.
- Lay all sod strips perpendicular to the direction of flows.
- Keep the width of the sod at least 4 feet in the direction of flows.
- Stagger sod strips so that adjacent strip ends are not aligned.

Rock Doughnut Inlet Protection:

- Clear the area of all debris that might hinder excavation and disposal of spoil.
- Grade shallow depression uniformly towards the inlet with side slopes no greater than 2:1. Grade a 1 foot wide level area set 4 inches below the area adjacent to the inlet.
- Install the Class A-1 or Class B riprap in a circle around the inlet. The minimum crest width of the riprap should be 18 inches, with a minimum bottom width of 7.5 feet. The minimum height of the stone is 2 feet.
- The outside face of the riprap is then lined with 12 inches of #57 washed stone.

Rock Pipe Inlet Protection:

- Clear the area of all debris that might hinder excavation and disposal of spoil.
- Install the Class A-1 or Class B riprap in a semi-circle around the pipe inlet. The stone should be built up higher on each end where it ties into the embankment. The minimum crest width of the riprap should be 3 feet, with a minimum bottom width of 11 feet. The minimum height should be 2 feet, but also 1 foot lower than the shoulder of the embankment or diversions.
- A 1 foot thick layer of #5 or #57 stone should be placed on the outside slope of the riprap.
- The sediment storage area should be excavated around the outside of the stone horseshoe 18 inches below natural grade.
- When the contributing drainage area has been stabilized, fill depression and establish final grading elevations, compact area properly, and stabilize with ground cover.

**Maintenance
and Inspection
Points**

Sediment should not be allowed to wash into the inlet. It should be removed from the inlet protection and disposed of and stabilized so that it will not enter the inlet again. Remove sediment from the deposition areas when half the height of the storage area has been filled.

Check measure for damage or evidence of erosion and bypassing around the inlet protection. If inlets are in series, runoff that bypasses an upgradient inlet can overwhelm a downgradient inlet protection device. Sand bags, diversions, or other methods should be used to direct runoff into storm drain inlets.

When the contributing drainage area has been permanently stabilized, all materials and any sediment should be removed, and either salvaged or disposed of properly. The disturbed area should be brought to proper grade, then smoothed and compacted. Appropriately stabilize all disturbed areas around the inlet.

References

TDOT Design Division Drainage Manual

TDOT Erosion Control Standard Drawing EC-STR-11

North Carolina Erosion and Sediment Control Planning and Design Manual

STABILIZATION PRACTICES

7.9 PERMANENT VEGETATION



STABILIZATION WITH PERMANENT
VEGETATION

Definition The planting of native perennial vegetation such as ground covers, shrubs, vines, trees, and/or flowering plants (forbs) on exposed areas for erosion control and final stabilization. Permanent perennial vegetation is required to achieve final stabilization. Native perennial plants are preferred for erosion control because of the following reasons:

- In appropriate habitats, native plants are better adapted to environmental and site conditions, resulting in lower maintenance costs
- Natives are not typically aggressive and do not allow the site to become a source of exotic invasive plants that can spread to other locations and become costly to remove
- Unlike most non-natives, native plants support native insect, bird, and other wildlife for pollinations, food sources, and nesting
- Using native plants provides opportunities to educate and demonstrate various sustainable approaches for the public
- The Tennessee Exotic Pest Plant (TNEPPC) council has ranked non-native plants in Tennessee based on their invasiveness and threats to the natural environment. The following plants that have been used for erosion control by TDEC and TDOT are listed in TNEPPC's publication **"Invasive Exotic Pest Plants in Tennessee – 2009"**:
 - Korean (and Kobe) lespedeza – "Severe Threat" Category (Kobe is not ranked but has same invasive characteristics as Korean)
 - Tall fescue – "Significant Threat" Category

- Foxtail millet – “Significant Threat” Category
- Crown vetch – “Alert” Category

We are providing native and non-invasive alternative species as the preferred choice for erosion control and soil stabilization for TDEC projects. (Table 7.9-1)

Purpose	To reduce stormwater runoff velocity, maintain sheet flow, protect the soil surface from erosion, promote infiltration of runoff into the soil, and improve aesthetics and provide diversity. Many native grasses have very deep and fibrous roots, a minimum of one foot and up to fifteen feet, and provide long-term erosion control.
Conditions Where Practice Applies	Apply to fine-graded areas on which permanent, long-lived vegetative cover is the most practical or most effective method of stabilizing the soil. Permanent seeding may also be used on rough-graded areas that will not be brought to final grade for a year or more. Areas to be seeded with permanent vegetation must be seeded or planted within 14 days after the construction activity in that portion of the site has permanently ceased.
Planning Considerations	<p>The most common and economical means of stabilizing disturbed soils is by seeding a mixture of grasses and forbs. The advantages of seeding over other means of establishing plants include the smaller initial cost, lower labor input, and greater flexibility of method. The disadvantages of seeding include the potential for erosion during the establishment stage, the need to reseed areas that fail to establish, seasonal limitations on suitable seeding dates, and a need for water and appropriate temperatures during germination and early growth. The probability of successful plant establishment can be maximized through good planning, knowledge of the soil characteristics, selection of suitable plant materials for the site, good seedbed preparation, adequate liming and fertilization, and timely planting and maintenance.</p> <p>Native grasses can be planted by drilling or seeding. The ground should be prepared by disking or rotovating prior to seeding in the spring or summer. Annual grains such as rye or oats can be planted prior to sowing the grass seed for erosion control. Grass seed can be planted in the dormant season as well.</p> <p>Permanent perennial vegetation is used to provide a protective cover for exposed areas including cuts, fill, and other denuded areas that will not be regraded. Permanent stabilization should be applied where topsoil was never stripped, or has been returned and incorporated into the soil surface.</p> <ul style="list-style-type: none"> • When stripping a site, topsoil should be stockpiled for later use. • Stockpiled topsoil should be stabilized using temporary vegetation. • Where a suitable planting medium is not present, topsoil shall be imported and incorporated into the site. • Block sod provides immediate cover; it is especially effective in controlling erosion adjacent to concrete flumes and other structures. . • When mixed plantings are done during marginal planting periods, companion crops shall be used. • No-till planting can be effective when planting is done following a summer or winter annual cover crop. • Irrigation should be used when the soil is dry or when summer plantings are done.

- Native species are low maintenance plants and are preferred to ensure long-lasting erosion control.
- Wildlife plantings of native species should be included when applicable.

Wildlife Plantings: Commercially available plants beneficial to wildlife species include the following:

- Mast Bearing Trees: Beech, Black Cherry, Blackgum, Chestnut, Oak, Hackberry, Hickory, Honey Locust, Black Locust, and Persimmon.
- Shrubs and Small Trees: Serviceberry, Crabapple, Pawpaw, Spicebush, Hazelnut, Dogwood, Highbush and Lowbush Blueberries, native Holly, Red Cedar, Red Mulberry, Sumac, Wild Plum, Blackhaw and Blackberry. Plant shrubs in patches without tall trees to develop stable shrub communities. All produce fruit used by many kinds of wildlife.

Design Criteria The state is divided into three planting regions designated I, II and III as shown in the figure below. Native seed mixes are preferred and the recommendations are shown in Table 7-9.1. Note that the rates are based upon Pure Live Seed (PLS).




Figure 7.9-1: TN Planting Regions

Table 7.9-1 Preferred seed mixes using natives or naturalized plants and planting dates.**non-native but do not spread.*

Zone		Best	Marginal	Preferred Rate/Mix (lb/ac PLS)
Region I	Poorly drained soils	Feb 1 – Mar 20 Sept 1 – Sept 30	Mar 20 – Apr 30 Sept 30 – Oct 31	15 Browntop millet* (nurse crop) 2 switch grass 4 little bluestem 4 Virginia wild rye 4 purpletop 2 partridge pea 2 black-eyed susan
	Well drained soils	Apr 1 – July 15		15 Browntop millet* (nurse crop) 4 little blue stem 4 purpletop 2 sideoats gramma 2 partridge pea 2 black-eyed susan
	High maintenance	Apr 1 – July 15		15 Browntop millet* (nurse crop) 2 partridge pea 45 Red fescue* 45 hard fescue* 25 chewing fescue*
Region II	Low maintenance; Slopes and Poor, shallow soils	Aug 25 – Sept 15 Feb 15 – May 30	Sept 15 – Oct 25 Mar 21 – May 30	15 Browntop millet* (nurse crop) 5 little bluestem 2 switch grass 2 tall dropseed 5 sideoats gramma 2 black-eyed susan 2 partridge pea 1 greyheaded coneflower
	Low maintenance; Moderate slopes; soils >6 in. depth	Aug 25 – Sept 15 Feb 15 – May 30	Sept 15 – Oct 25 Mar 21 – Apr 15	15 Browntop millet* (nurse crop) 5 purpletop 5 little bluestem 5 Virginia wild rye 2 black-eyed susan 2 partridge pea 1 greyheaded coneflower
	High maintenance	Aug 30 – Oct 15	Feb 15 – Apr 15	15 Browntop millet* (nurse crop) 2 partridge pea 45 Red fescue* 45 hard fescue* 25 chewing fescue*
Region III	>2500 ft elevation; steep slopes	Mar 20 – Apr 30	Aug 15 – Aug 30 Mar 1 – Mar 20 Apr 20 – June 15	15 Browntop millet* (nurse crop) 5 purpletop 10 little bluestem 10 Indian grass
	<2500 ft elevation; steep slopes	Aug 15 – Sept 1 Mar 1 – Apr 1	Sept 1 – Sept 15 Apr 1 – June 10	2 black-eyed susan 0.5 monarda (bergamot) 4 Maryland senna

Region III <i>cont'd</i>	>2500 ft elev.; Shallow soils	Mar 20 – Apr 20	Aug 15 – Aug 30 Mar 5 – Mar 20 April 20 – June 15	15 Browntop millet* (nurse crop) 4 purpletop 10 little bluestem 10 broomsedge 2 partridge pea 2 black-eyed susan 0.5 monarda (bergamot)
	<2500 ft elev.; Shallow soils	Aug 15 – Sept 1 Mar 1 – Apr 1	Sept 1 – Sept 15 Apr 1 – June 10	15 Browntop millet* (nurse crop) 4 purpletop 10 little bluestem 10 Indian grass 2 black-eyed susan 0.5 monarda (bergamot) 4 Maryland senna
	>2500 ft. elev.; Moderate slopes	Mar 20 – Apr 20	Aug 15 – Aug 30 Mar 5 – Mar 20 Apr 20 – June 15	15 Browntop millet* (nurse crop) 4 purpletop 10 little bluestem 10 Indian grass 2 black-eyed susan 0.5 monarda (bergamot) 4 Maryland senna
	<2500 ft. elev.; Moderate slopes	Aug 15 – Sept 1 Mar 1 – Apr 1	Sept 1 – Sept 15 Apr 1 – June 10	15 Browntop millet* (nurse crop) 45 Red fescue* 45 hard fescue* 25 chewing fescue*
	>2500 ft elev.; High maintenance	Mar 20 – Apr 20	Aug 15 – Aug 30 Mar 5 – Mar 20 Apr 20 – June 15	15 Browntop millet* (nurse crop) 45 Red fescue* 45 hard fescue* 25 chewing fescue*
	<2500 ft elev.; High maintenance	Aug 15 – Sept 1 Mar 1 – Apr 1	Sept 1 – Sept 15 Apr 1 – June 10	15 Browntop millet* (nurse crop) 45 Red fescue* 45 hard fescue* 25 chewing fescue*

In Table 7.9-1, the bold dates are the preferred dates for seeding. Also, high maintenance areas include lawns and other grassed areas that will be maintained for aesthetics.

Table 7.9-2 Allowable seed mixes and planting dates.

	Zone	Best	Marginal	Rate/Mix (lb/ac PLS)
Region I	Poorly drained soils	Feb 1 – Mar 20 Sept 1 – Sept 30	Mar 20 – Apr 30 Sept 30 – Oct 31	80 Pensacola bahiagrass 30 Bermudagrass (hulled) 20 Korean lespedeza** 10 Kobe lespedeza**
	Well drained soils	Apr 1 – July 15		50 Pensacola bahiagrass 15 Bermudagrass (hulled) 30 Korean lespedeza** 15 Foxtail millet**
	High maintenance	Apr 1 – July 15		40 Bermudagrass (hulled)
Region II	Low maintenance; Slopes and Poor, shallow soils	Aug 25 – Sept 15 Feb 15 – Mar 21	Sept 15 – Oct 25 Mar 21 – Apr 15	100 Pensacola bahiagrass 40 Bermudagrass (hulled) 20 Korean lespedeza** 10 Kobe lespedeza**
	Low maintenance; Moderate slopes; soils >6 in. depth	Aug 25 – Sept 15 Feb 15 – Mar 21	Sept 15 – Oct 25 Mar 21 – Apr 15	80 Pensacola bahiagrass 30 Bermudagrass (hulled) 20 Korean lespedeza** 10 Kobe lespedeza**
	High maintenance	Aug 15 – Oct 15	Feb 15 – Apr 15	200 KY 31 fescue**

Region III	>2500 ft elevation; steep slopes	July 25 - Aug 15 Mar 20 – Apr 20	July 15 – July 25 Aug 15 – Aug 30 Mar 1- Mar 20 Apr 20 – May 15	100 KY 31 fescue** 20 Kobe lespedeza** 10 Korean lespedeza** 5 Redtop
	<2500 ft elevation; steep slopes	Aug 15 – Sept 1 Mar 1 – Apr 1	July 25 – Aug 15 Sept 1 – Sept 15 Apr 1 – May 10	
	>2500 ft elev.; Shallow soils	July 25 - Aug 15 Mar 20 – Apr 20	July 15 – July 25 Aug 15 – Aug 30 Mar 5 – Mar 20 Apr 20 – May 15	40 KY 31 Fescue** 10 Korean lespedeza** 10 Redtop 10 Crown vetch**
	<2500 ft elev.; Shallow soils	Aug 15 – Sept 1 Mar 1 – Apr 1	July 25 – Aug 15 Sept 1 – Sept 15 Apr 1 – May 10	
	>2500 ft. elev.; Moderate slopes	July 25- Aug 15 Mar 20 – Apr 20	July 15 – July 25 Aug 15 – Aug 30 Mar 5 – Mar 20 Apr 20 – May 15	60 KY 31 fescue** 15 Korean lespedeza** 15 Kobe lespedeza**
	<2500 ft. elev.; Moderate slopes	Aug 15 – Sept 1 Mar 1 – Apr 1	July 25 – Aug 15 Sept 1 – Sept 15 Apr 1 – May 10	
	>2500 ft elev.; High maintenance	July 25 - Aug 15 Mar 20 – Apr 20	July 15 – July 25 Aug 15 – Aug 30 Mar 5 – Mar 20 Apr 20 – May 15	200 KY 31 fescue**
	<2500 ft elev.; High maintenance	Aug 15 – Sept 1 Mar 1 – Apr 1	July 25 – Aug 15 Sept 1 – Sept 15 Apr 1 – May 10	



Figure 7.9-2 Typical Seed

Roundstone Native Seed, LLC
9764 Raider Hollow Road, Upton, KY 42784

Kind: Switchgrass		Lot No: 11074	
Variety:	Cave-in-Rock	Inert Matter:	1.78
Origin:	KY	Weed Seeds:	0.00
Test Date:	02/12	Crop Seeds:	0.00
Pure Seed:	98.22	Hard Seed:	0.00
Total Germ:	95.32	Germ:	95.32
Pure Live Seed:	93.62	Noxious:	0.00

Seeding rates: Seed rates in Table 7.9-1 are based upon Pure Live Seed (PLS), which is the product of the purity shown on the seed tag multiplied by the germination. The PLS for the seed tag shown in Figure 7.9-2 would be $0.9362 \times 0.95 = 0.89$. Thus only 89% of the seed are considered live. If the plan calls for a seed rate of 2 lb/acre of switchgrass find the actual seed rate for the conditions shown on the tag. Actual seed rate required is $2 \text{ lb/ac} / 0.95 \text{ PLS} = 2.15 \text{ lb/acre}$. In other words, to get an actual rate of 2 lb. per acre it will require 2.15 lb. of seed.

Temporary seed may be required when seeding outside of the preferred seeding dates. See Section 7.8 for more information on temporary seeding.

Construction Specifications

Grading and Shaping: Grading and shaping may not be required where hydraulic seeding and fertilizing equipment is to be used. Vertical banks shall be sloped to enable plant establishment.

When conventional seeding and fertilizing are to be done, grade and shape the slope, where feasible and practical, so that equipment can be used safely and efficiently during seedbed preparation, seeding, mulching, and maintenance of vegetation.

Concentrations of water that could cause excessive soil erosion should be diverted to a safe outlet. Diversions and other treatment practices must conform to the appropriate standards and specifications.

Plant Selection: Only certified seed shall be used. Refer to Table 7.9-1 for suggested species. Grass type should be selected on the basis of species characteristics; site and soil conditions; planned use and maintenance of the area; time of year of planting, method of planting; and the needs and desires of the land user.

Plant selection may also include annual companion crops. Annual companion crops should be used only when the perennial species are not planted during their optimum planting period. Care should be taken in selecting companion crop species and seeding rates because annual crops will compete with perennial species for water, nutrients, and growing space. A high seeding rate of the companion crop may prevent the establishment of perennial species.

Ryegrass shall not be used in any seeding mixtures containing permanent, perennial species due to its ability to out-compete desired species chosen for permanent perennial cover. However, crimson, clover, oats and winter wheat can be planted any time of the year and are recommended as a cover crop with native perennial species.

Topsoil: Topsoil should be replaced on all areas to be seeded. See Practice 7.3 for more information on the removal, storage and reapplication of topsoil.

Seedbed Preparation: When conventional seeding is to be used, topsoil should be applied to any area where the disturbance results in subsoil at the final grade surface. Figure 7.9-3 provides guidance on the volume of topsoil required to provide specific topsoil depths. Soil pH should be above 5 – preferably between 6.0 and 6.5. Soil on the site should be tested to determine lime and fertilizer rates. Soil should be submitted to a soils specialist or County Agricultural Extension agent for testing and soil amendment recommendations. In the absence of soil test results, the following application rates can be used:

- **Ground agricultural limestone:**

- Light-textured, sandy soils: 1- 1 1/2 tons/acre

- Heavy-textured, clayey soils: 2-3 tons/acre

- **Fertilizer:**

- Grasses: 800-1200 lb/acre of 10-10-10 (or the equivalent)

- Grass-legume mixtures: 800-1200 lb/acre of 5-10-10 (or the equivalent)

Broadcast Seeding:

- Seedbed preparation may not be required where hydraulic seeding equipment is to be used.
- Tillage, at a minimum, shall adequately loosen the soil to a depth of 4 to 6 inches; alleviate compaction; incorporate topsoil, lime, and fertilizer; smooth and firm the soil; allow for the proper placement of seed, sprigs, or plants; and allow for the anchoring of straw or hay mulch if a crimper is to be used.
- Tillage may be done with any suitable equipment.
- Tillage should be done parallel to the contour where feasible.
- On slopes too steep for the safe operation of tillage equipment, the soil surface shall be pitted or trenched across the slope with appropriate hand tools to provide consecutive beds, 6 to 8 inches apart, in which seed may lodge and germinate. Hydraulic seeding may also be used.

Depth (Inches)	Per 1,000 Square Feet	Per Acre
1	3.1	134
2	6.2	268
3	9.3	403
4	12.4	537
5	15.5	672
6	18.6	806

7.9-3 Cubic yards of topsoil required to attain various soil depths

Inoculants: Native legume seeds do not need to be inoculated. All non-native legume seed shall be inoculated with appropriate nitrogen fixing bacteria. The inoculants shall be pure culture prepared specifically for the seed species and used within the dates on the container. A mixing medium recommended by the manufacturer shall be used to bond the inoculants to the seed. For conventional seeding, use twice the amount of inoculants recommended by the manufacturer.

No-Till Seeding: No-till seeding is permissible into annual cover crops when planting is done following maturity of the cover crop or if the temporary cover stand is sparse enough to allow adequate growth of the permanent (perennial) species. No-till seeding shall be done with appropriate no-till seeding equipment. The seed must be uniformly distributed and planted at the proper depth. Native grasses respond very well to drill seeding at a depth of one-fourth inch.

Mulch: Straw mulch is required for all permanent vegetation applications and must be applied immediately after the application of seed. The application rate for mulch is 2 tons per acre with overall uniform soil coverage of 70%. All mulch must be anchored. See Practice 7.6 for more information on straw mulch.

**Maintenance
and Inspection
Points**

Any areas that have washed out due to high stormwater flows, areas that have been disturbed by blowing wind, and areas that do not show good germination should be retreated.

Inspect seeded areas for failure and make necessary repairs and reseedings within the same season, if possible.

Reseeding: If a stand has inadequate cover, re-evaluate choice of plant materials and quantities of lime and fertilizer. Re-establish the stand after seedbed preparation or over-seed the stand. Consider seeding temporary, annual species if the time of year is not appropriate for permanent seeding.

References

North Carolina Erosion and Sediment Control Planning and Design Manual

STABILIZATION PRACTICES

7.6 STABILIZATION WITH STRAW MULCH



STABILIZATION WITH STRAW MULCH

Definition	Application of a temporary protective blanket of straw to the soil surface.
Purpose	To protect the soil surface from the forces of raindrop impact and overland flow. Mulch reduces runoff and erosion, conserves soil moisture, promotes seed germination, insulates soil, suppresses weed growth, and prevents surface crusting.
Conditions Where Practice Applies	Mulch seeded areas immediately. Areas that cannot be seeded because of the season should be mulched to provide temporary protection of the soil surface.
Planning Considerations	<p>A surface mulch is considered the most effective, practical means of controlling runoff and erosion on disturbed land prior to vegetative establishment. Mulch reduces soil moisture loss by evaporation, prevents crusting and sealing of the soil surface, moderates soil temperatures, provides a suitable microclimate for seed germination, and may increase the infiltration rate of soil.</p> <p>Straw mulch is the most common type of mulch used in conjunction with seeding or providing a temporary groundcover. The straw should come from wheat or oats (“small grains”), and may be spread by hand or with a mulch blower. Note that straw may be lost to wind and must be tacked down. The recommended application rate for straw mulch is 2 tons per acre, dry unchopped, unweathered.</p> <p>Note that the goal is 70% uniform coverage over 100% of the site. Straw mulch is often used in conjunction with some channel liners.</p>
Design Criteria	No formal design is required.

Construction Specifications

Before applying mulch, complete the required grading, install sediment control practices, and, if applying seed, prepare the seed bed. When applying seed in combination with mulch, apply the seed before mulch except in the following cases:

- Seed is applied as a part of a hydroseeder slurry containing mulch.
- A hydroseeder slurry is applied over straw.

Application:

Spread mulch uniformly by hand or with a mulch blower. When spreading mulch by hand, divide the area to be mulched into sections of approximately 1000 ft² and place 70-90 lbs of straw (1.5 to 2 bales) in each section to facilitate uniform distribution. After spreading mulch, no more than 25% of the soil surface should be visible. In hydroseeding applications a green dye added to the slurry assures a uniform application.

Anchoring:

Straw mulch must be anchored immediately after spreading. The following methods may be used.

Mulch Anchoring Tool: Straw mulch may be pressed into the soil immediately after the mulch is spread. A special crimper or disk harrow with the discs set straight may be used. Serrated discs are preferred and should be 20 inches or more in diameter and 8 to 12 inches apart. The edges of the discs shall be dull enough to press the mulch into the ground without cutting it. Mulch should not be plowed into the soil. This method is limited on slopes no steeper than 3:1, where equipment can operate safely. Operate machinery on the contour.

Liquid Mulch Binders: Application of liquid mulch binders and tackifiers should be heaviest at the edges, crests of ridges, and banks to resist wind. Binders should be applied uniformly to the remaining area. Binders must be applied after the mulch is spread, or may be sprayed into the mulch as it is being applied. Applying the straw and binder together is the most effective method. Liquid binders include emulsified asphalt and an array of commercially available synthetic binders.

Emulsified asphalt is the most commonly used mulch binder. Any type thin enough to be blown from spray equipment is satisfactory. Asphalt is classified according to the time it takes to cure. Rapid setting (RS or CRS designation) is formulated for curing in less than 24 hours, even during periods of high humidity. It is best used in fall and spring. Medium setting (MS or CMS) is formulated for curing in 24 to 48 hours, and slow setting (SS or CSS) is formulated for use during hot, dry weather, requiring 48 hours or more curing time.

Apply asphalt at 0.10 gallons per square yard (10 gal/1000 ft²). Heavier applications cause straw to “perch” over rills.

In traffic areas, uncured asphalt can be picked up on shoes and cause damage to rugs, clothing, etc. Use types RS or CRS to minimize such problems. Synthetic binders may be used to anchor mulch. Follow the manufacturer’s recommended application method and rate. Most synthetic binders are expensive and are therefore used mostly in small areas or in residential areas where asphalt may be a problem.

Mulch Nettings: Lightweight plastic, cotton, jute, wire, or paper nets may be stapled over the mulch according to manufacturer's recommendations. Note that single net RECPs with integrated mulch may be used instead of separate mulch with netting.

Maintenance and Inspection Points Inspect all mulches periodically, and after rainstorms to check for rill erosion, dislocation or failure. Where erosion is observed, apply additional mulch. If washout occurs, repair the slope grade, reseed and reinstall mulch. Continue inspecting mulched areas until vegetation has firmly established or until construction activities resume in the area.


References *North Carolina Erosion and Sediment Control Planning and Design Manual*

APPENDIX B

DETENTION CALCULATIONS

Hydrograph Return Period Recap

Hydraflow Hydrographs by Intelisolve v9.01

Hyd. No.	Hydrograph type (origin)	Inflow Hyd(s)	Peak Outflow (cfs)								Hydrograph description
			1-Yr	2-Yr	3-Yr	5-Yr	10-Yr	25-Yr	50-Yr	100-Yr	
1	SCS Runoff	-----	-----	2.256	-----	3.453	4.469	5.952	7.185	8.479	PRE-DEVELOPED DRAINAGE
2	SCS Runoff	-----	-----	9.757	-----	12.24	14.20	16.88	19.01	21.20	POST DEVELOPED DRAINAGE
3	Reservoir	2	-----	2.166	-----	2.918	4.064	5.776	8.798	12.27	DETENTION POND
											
Proj. file: 851-01 DETENTION.gpw										Thursday, Mar 25, 2021	

Hydrograph Summary Report

Hydraflow Hydrographs by Intelisolve v9.01

Hyd. No.	Hydrograph type (origin)	Peak flow (cfs)	Time interval (min)	Time to peak (min)	Hyd. volume (cuft)	Inflow hyd(s)	Maximum elevation (ft)	Total strge used (cuft)	Hydrograph description
1	SCS Runoff	2.256	2	730	8,867	---	-----	-----	PRE-DEVELOPED DRAINAGE
2	SCS Runoff	9.757	2	716	20,956	---	-----	-----	POST DEVELOPED DRAINAGE
3	Reservoir	2.166	2	724	20,955	2	951.14	6,272	DETENTION POND
851-01 DETENTION.gpw					Return Period: 2 Year			Thursday, Mar 25, 2021	

Hydrograph Report

3

Hydraflow Hydrographs by Intelisolve v9.01


Thursday, Mar 25, 2021

Hyd. No. 1

PRE-DEVELOPED DRAINAGE

Hydrograph type = SCS Runoff
Storm frequency = 2 yrs
Time interval = 2 min
Drainage area = 2.000 ac
Basin Slope = 0.0 %
Tc method = TR55
Total precip. = 3.96 in
Storm duration = 24 hrs

Peak discharge = 2.256 cfs
Time to peak = 730 min
Hyd. volume = 8,867 cuft
Curve number = 69
Hydraulic length = 0 ft
Time of conc. (Tc) = 23.90 min
Distribution = Type II
Shape factor = 484



TR55 Tc Worksheet

Hydraflow Hydrographs by Intelisolve v9.01

Hyd. No. 1
PRE-DEVELOPED DRAINAGE

<u>Description</u>	<u>A</u>	<u>B</u>	<u>C</u>	<u>Totals</u>
Sheet Flow				
Manning's n-value	= 0.150	0.011	0.011	
Flow length (ft)	= 153.0	0.0	0.0	
Two-year 24-hr precip. (in)	= 3.96	0.00	0.00	
Land slope (%)	= 1.00	0.00	0.00	
Travel Time (min)	= 16.33	+	0.00	+
			0.00	= 16.33
Shallow Concentrated Flow				
Flow length (ft)	= 520.00	0.00	0.00	
Watercourse slope (%)	= 0.50	0.00	0.00	
Surface description	= Unpaved	Paved	Paved	
Average velocity (ft/s)	= 1.14	0.00	0.00	
Travel Time (min)	= 7.60	+	0.00	+
			0.00	= 7.60
Channel Flow				
X sectional flow area (sqft)	= 0.00	0.00	0.00	
Wetted perimeter (ft)	= 0.00	0.00	0.00	
Channel slope (%)	= 0.00	0.00	0.00	
Manning's n-value	= 0.015	0.015	0.015	
Velocity (ft/s)	= 0.00	0.00	0.00	
Flow length (ft)	= 0.0	0.0	0.0	
Travel Time (min)	= 0.00	+	0.00	+
			0.00	= 0.00
Total Travel Time, Tc				23.90 min

Hydrograph Report

5

Hydraflow Hydrographs by Intelisolve v9.01

Thursday, Mar 25, 2021

Hyd. No. 2


POST DEVELOPED DRAINAGE

Hydrograph type = SCS Runoff
Storm frequency = 2 yrs
Time interval = 2 min
Drainage area = 2.000 ac
Basin Slope = 0.0 %
Tc method = USER
Total precip. = 3.96 in
Storm duration = 24 hrs

Peak discharge = 9.757 cfs
Time to peak = 716 min
Hyd. volume = 20,956 cuft
Curve number = 92*
Hydraulic length = 0 ft
Time of conc. (Tc) = 5.00 min
Distribution = Type II
Shape factor = 484

* Composite (Area/CN) = $[(1.620 \times 98) + (0.380 \times 69)] / 2.000$

POST DEVELOPED DRAINAGE



Hydrograph Report

6

Hydraflow Hydrographs by Intelisolve v9.01

Thursday, Mar 25, 2021

Hyd. No. 3

DETENTION POND

Hydrograph type = Reservoir

Storm frequency = 2 yrs

Time interval = 2 min

Inflow hyd. No. = 2 - POST DEVELOPED DRAINAGE

Reservoir name = DETENTION POND

Peak discharge = 2.166 cfs


Time to peak = 724 min

Hyd. volume = 20,955 cuft

Max. Elevation = 951.14 ft

Max. Storage = 6,272 cuft

Storage Indication method used.



Pond Report

7

Hydraflow Hydrographs by Intelisolve v9.01

Thursday, Mar 25, 2021

Pond No. 1 - DETENTION POND

Pond Data

Contours - User-defined contour areas. Conic method used for volume calculation. Beginning Elevation = 948.00 ft

Stage / Storage Table

Stage (ft)	Elevation (ft)	Contour area (sqft)	Incr. Storage (cuft)	Total storage (cuft)
0.00	948.00	00	0	0
1.00	949.00	763	254	254
2.00	950.00	2,912	1,722	1,976
3.00	951.00	4,355	3,609	5,585
4.00	952.00	5,842	5,080	10,665
5.00	953.00	7,360	6,586	17,251


Culvert / Orifice Structures

	[A]	[B]	[C]	[PrfRsr]
Rise (in)	= 18.00	7.25	Inactive	0.00
Span (in)	= 18.00	7.25	0.00	0.00
No. Barrels	= 1	1	1	0
Invert El. (ft)	= 948.00	948.00	0.00	0.00
Length (ft)	= 50.00	0.00	0.00	0.00
Slope (%)	= 1.00	0.00	0.00	n/a
N-Value	= .013	.013	.013	n/a
Orifice Coeff.	= 0.60	0.60	0.60	0.60
Multi-Stage	= n/a	Yes	No	No

Weir Structures

	[A]	[B]	[C]	[D]
Crest Len (ft)	= 12.00	1.25	Inactive	Inactive
Crest El. (ft)	= 952.15	951.25	0.00	951.50
Weir Coeff.	= 3.33	3.33	3.33	3.33
Weir Type	= Riser	Rect	Ciplti	Rect
Multi-Stage	= Yes	Yes	No	Yes
Exfil.(in/hr)	= 0.000 (by Wet area)			
TW Elev. (ft)	= 0.00			

Note: Culvert/Orifice outflows are analyzed under inlet and outlet control. Weir risers are checked for orifice conditions.



Hydrograph Summary Report

Hydraflow Hydrographs by Intelisolve v9.01

Hyd. No.	Hydrograph type (origin)	Peak flow (cfs)	Time interval (min)	Time to peak (min)	Hyd. volume (cuft)	Inflow hyd(s)	Maximum elevation (ft)	Total strge used (cuft)	Hydrograph description
1	SCS Runoff	3.453	2	730	13,112	----	-----	-----	PRE-DEVELOPED DRAINAGE
2	SCS Runoff	12.24	2	716	26,703	----	-----	-----	POST DEVELOPED DRAINAGE
3	Reservoir	2.918	2	724	26,703	2	951.54	8,294	DETENTION POND
851-01 DETENTION.gpw					Return Period: 5 Year			Thursday, Mar 25, 2021	

Hydrograph Report

9

Hydraflow Hydrographs by Intelisolve v9.01

Thursday, Mar 25, 2021


Hyd. No. 1

PRE-DEVELOPED DRAINAGE

Hydrograph type = SCS Runoff
Storm frequency = 5 yrs
Time interval = 2 min
Drainage area = 2.000 ac
Basin Slope = 0.0 %
Tc method = TR55
Total precip. = 4.83 in
Storm duration = 24 hrs

Peak discharge = 3.453 cfs
Time to peak = 730 min
Hyd. volume = 13,112 cuft
Curve number = 69
Hydraulic length = 0 ft
Time of conc. (Tc) = 23.90 min
Distribution = Type II
Shape factor = 484

PRE-DEVELOPED DRAINAGE



Hydrograph Report

10

Hydraflow Hydrographs by Intelisolve v9.01

Thursday, Mar 25, 2021

Hyd. No. 2


POST DEVELOPED DRAINAGE

Hydrograph type = SCS Runoff
Storm frequency = 5 yrs
Time interval = 2 min
Drainage area = 2.000 ac
Basin Slope = 0.0 %
Tc method = USER
Total precip. = 4.83 in
Storm duration = 24 hrs

Peak discharge = 12.24 cfs
Time to peak = 716 min
Hyd. volume = 26,703 cuft
Curve number = 92*
Hydraulic length = 0 ft
Time of conc. (Tc) = 5.00 min
Distribution = Type II
Shape factor = 484

* Composite (Area/CN) = $[(1.620 \times 98) + (0.380 \times 69)] / 2.000$

POST DEVELOPED DRAINAGE



Hydrograph Report

11

Hydraflow Hydrographs by Intelisolve v9.01

Thursday, Mar 25, 2021

Hyd. No. 3

DETENTION POND

Hydrograph type = Reservoir

Storm frequency = 5 yrs

Time interval = 2 min

Inflow hyd. No. = 2 - POST DEVELOPED DRAINAGE

Reservoir name = DETENTION POND

Peak discharge = 2.918 cfs


Time to peak = 724 min

Hyd. volume = 26,703 cuft

Max. Elevation = 951.54 ft

Max. Storage = 8,294 cuft

Storage Indication method used.



Hydrograph Summary Report

Hydraflow Hydrographs by Intelisolve v9.01

Hyd. No.	Hydrograph type (origin)	Peak flow (cfs)	Time interval (min)	Time to peak (min)	Hyd. volume (cuft)	Inflow hyd(s)	Maximum elevation (ft)	Total strge used (cuft)	Hydrograph description
1	SCS Runoff	4.469	2	730	16,747	----	-----	-----	PRE-DEVELOPED DRAINAGE
2	SCS Runoff	14.20	2	716	31,296	----	-----	-----	POST DEVELOPED DRAINAGE
3	Reservoir	4.064	2	724	31,295	2	951.81	9,691	DETENTION POND
851-01 DETENTION.gpw					Return Period: 10 Year			Thursday, Mar 25, 2021	

Hydrograph Report

13

Hydraflow Hydrographs by Intelisolve v9.01

Thursday, Mar 25, 2021


Hyd. No. 1

PRE-DEVELOPED DRAINAGE

Hydrograph type = SCS Runoff
Storm frequency = 10 yrs
Time interval = 2 min
Drainage area = 2.000 ac
Basin Slope = 0.0 %
Tc method = TR55
Total precip. = 5.52 in
Storm duration = 24 hrs

Peak discharge = 4.469 cfs
Time to peak = 730 min
Hyd. volume = 16,747 cuft
Curve number = 69
Hydraulic length = 0 ft
Time of conc. (Tc) = 23.90 min
Distribution = Type II
Shape factor = 484

PRE-DEVELOPED DRAINAGE



Hydrograph Report

Hydraflow Hydrographs by Intelisolve v9.01

Thursday, Mar 25, 2021

Hyd. No. 2


POST DEVELOPED DRAINAGE

Hydrograph type = SCS Runoff
 Storm frequency = 10 yrs
 Time interval = 2 min
 Drainage area = 2.000 ac
 Basin Slope = 0.0 %
 Tc method = USER
 Total precip. = 5.52 in
 Storm duration = 24 hrs

Peak discharge = 14.20 cfs
 Time to peak = 716 min
 Hyd. volume = 31,296 cuft
 Curve number = 92*
 Hydraulic length = 0 ft
 Time of conc. (Tc) = 5.00 min
 Distribution = Type II
 Shape factor = 484

* Composite (Area/CN) = [(1.620 x 98) + (0.380 x 69)] / 2.000

POST DEVELOPED DRAINAGE



Hydrograph Report

15

Hydraflow Hydrographs by Intelisolve v9.01


Thursday, Mar 25, 2021

Hyd. No. 3

DETENTION POND

Hydrograph type	= Reservoir	Peak discharge	= 4.064 cfs
Storm frequency	= 10 yrs	Time to peak	= 724 min
Time interval	= 2 min	Hyd. volume	= 31,295 cuft
Inflow hyd. No.	= 2 - POST DEVELOPED DRAINAGE	Max. Elevation	= 951.81 ft
Reservoir name	= DETENTION POND	Max. Storage	= 9,691 cuft

Storage Indication method used.



Hydrograph Summary Report

Hydraflow Hydrographs by Intelisolve v9.01

Hyd. No.	Hydrograph type (origin)	Peak flow (cfs)	Time interval (min)	Time to peak (min)	Hyd. volume (cuft)	Inflow hyd(s)	Maximum elevation (ft)	Total strge used (cuft)	Hydrograph description
1	SCS Runoff	5.952	2	728	22,042	----	-----	-----	PRE-DEVELOPED DRAINAGE
2	SCS Runoff	16.88	2	716	37,652	----	-----	-----	POST DEVELOPED DRAINAGE
3	Reservoir	5.776	2	724	37,652	2	952.13	11,435	DETENTION POND
851-01 DETENTION.gpw					Return Period: 25 Year			Thursday, Mar 25, 2021	

Hydrograph Report

17

Hydraflow Hydrographs by Intelisolve v9.01

Thursday, Mar 25, 2021


Hyd. No. 1

PRE-DEVELOPED DRAINAGE

Hydrograph type = SCS Runoff
Storm frequency = 25 yrs
Time interval = 2 min
Drainage area = 2.000 ac
Basin Slope = 0.0 %
Tc method = TR55
Total precip. = 6.47 in
Storm duration = 24 hrs

Peak discharge = 5.952 cfs
Time to peak = 728 min
Hyd. volume = 22,042 cuft
Curve number = 69
Hydraulic length = 0 ft
Time of conc. (Tc) = 23.90 min
Distribution = Type II
Shape factor = 484

PRE-DEVELOPED DRAINAGE



Hydrograph Report

18

Hydraflow Hydrographs by Intelisolve v9.01

Thursday, Mar 25, 2021

Hyd. No. 2


POST DEVELOPED DRAINAGE

Hydrograph type = SCS Runoff
Storm frequency = 25 yrs
Time interval = 2 min
Drainage area = 2.000 ac
Basin Slope = 0.0 %
Tc method = USER
Total precip. = 6.47 in
Storm duration = 24 hrs

Peak discharge = 16.88 cfs
Time to peak = 716 min
Hyd. volume = 37,652 cuft
Curve number = 92*
Hydraulic length = 0 ft
Time of conc. (Tc) = 5.00 min
Distribution = Type II
Shape factor = 484

* Composite (Area/CN) = [(1.620 x 98) + (0.380 x 69)] / 2.000

POST DEVELOPED DRAINAGE



Hydrograph Report

19

Hydraflow Hydrographs by Intelisolve v9.01

Thursday, Mar 25, 2021


Hyd. No. 3

DETENTION POND

Hydrograph type = Reservoir
Storm frequency = 25 yrs
Time interval = 2 min
Inflow hyd. No. = 2 - POST DEVELOPED DRAINAGE
Reservoir name = DETENTION POND

Peak discharge = 5.776 cfs
Time to peak = 724 min
Hyd. volume = 37,652 cuft
Max. Elevation = 952.13 ft
Max. Storage = 11,435 cuft

Storage Indication method used



Hydrograph Summary Report

Hydraflow Hydrographs by Intelisolve v9.01

Hyd. No.	Hydrograph type (origin)	Peak flow (cfs)	Time interval (min)	Time to peak (min)	Hyd. volume (cuft)	Inflow hyd(s)	Maximum elevation (ft)	Total strge used (cuft)	Hydrograph description
1	SCS Runoff	7.185	2	728	26,467	----	-----	-----	PRE-DEVELOPED DRAINAGE
2	SCS Runoff	19.01	2	716	42,756	----	-----	-----	POST DEVELOPED DRAINAGE
3	Reservoir	8.798	2	722	42,755	2	952.30	12,608	DETENTION POND
851-01 DETENTION.gpw					Return Period: 50 Year			Thursday, Mar 25, 2021	

Hydrograph Report

21

Hydraflow Hydrographs by Intelisolve v9.01

Thursday, Mar 25, 2021


Hyd. No. 1

PRE-DEVELOPED DRAINAGE

Hydrograph type = SCS Runoff
Storm frequency = 50 yrs
Time interval = 2 min
Drainage area = 2.000 ac
Basin Slope = 0.0 %
Tc method = TR55
Total precip. = 7.23 in
Storm duration = 24 hrs

Peak discharge = 7.185 cfs
Time to peak = 728 min
Hyd. volume = 26,467 cuft
Curve number = 69
Hydraulic length = 0 ft
Time of conc. (Tc) = 23.90 min
Distribution = Type II
Shape factor = 484

PRE-DEVELOPED DRAINAGE



Hydrograph Report

Hydraflow Hydrographs by Intelisolve v9.01

Thursday, Mar 25, 2021

Hyd. No. 2

POST DEVELOPED DRAINAGE


Hydrograph type = SCS Runoff
Storm frequency = 50 yrs
Time interval = 2 min
Drainage area = 2.000 ac
Basin Slope = 0.0 %
Tc method = USER
Total precip. = 7.23 in
Storm duration = 24 hrs

Peak discharge = 19.01 cfs
Time to peak = 716 min
Hyd. volume = 42,756 cuft
Curve number = 92*
Hydraulic length = 0 ft
Time of conc. (Tc) = 5.00 min
Distribution = Type II
Shape factor = 484

* Composite (Area/CN) = [(1.620 x 98) + (0.380 x 69)] / 2.000

POST DEVELOPED DRAINAGE


Hyd. No. 2 -- 50 Year



APPENDIX C

SOILS INFORMATION

Soil Map—Franklin County, Tennessee
(Halfmoon Road Storage Units)



Map Scale: 1:1,130 if printed on A landscape (11" x 8.5") sheet.

0 15 30 60 90 Meters

0 50 100 200 300 Feet

Map projection: Web Mercator Corner coordinates: WGS84 Edge tics: UTM Zone 16N WGS84



Natural Resources
Conservation Service


Web Soil Survey
National Cooperative Soil Survey

4/10/2021
Page 1 of 3

Soil Map—Franklin County, Tennessee
(Halfmoon Road Storage Units)


MAP LEGEND

Area of Interest (AOI)

 Area of Interest (AOI)


Soils


 Soil Map Unit Polygons


 Soil Map Unit Lines


 Soil Map Unit Points

Special Point Features

 Blowout


 Borrow Pit


 Clay Spot


 Closed Depression

 Gravel Pit

 Gravelly Spot

 Landfill

 Lava Flow

 Marsh or swamp

 Mine or Quarry


 Miscellaneous Water


 Perennial Water

 Rock Outcrop


 Saline Spot

 Sandy Spot

 Severely Eroded Spot


 Sinkhole


 Slide or Slip


 Sodic Spot

 Spoil Area

 Stony Spot


 Very Stony Spot

 Wet Spot

 Other

 Special Line Features

Water Features

 Streams and Canals


Transportation

 Rails

 Interstate Highways

 US Routes

 Major Roads

 Local Roads

Background

 Aerial Photography

MAP INFORMATION

The soil surveys that comprise your AOI were mapped at 1:20,000.

Warning: Soil Map may not be valid at this scale.

Enlargement of maps beyond the scale of mapping can cause misunderstanding of the detail of mapping and accuracy of soil line placement. The maps do not show the small areas of contrasting soils that could have been shown at a more detailed scale.

Please rely on the bar scale on each map sheet for map measurements.

Source of Map: Natural Resources Conservation Service

Web Soil Survey URL:

Coordinate System: Web Mercator (EPSG:3857)

Maps from the Web Soil Survey are based on the Web Mercator projection, which preserves direction and shape but distorts distance and area. A projection that preserves area, such as the Albers equal-area conic projection, should be used if more accurate calculations of distance or area are required.

This product is generated from the USDA-NRCS certified data as of the version date(s) listed below.

Soil Survey Area: Franklin County, Tennessee

Survey Area Data: Version 19, May 29, 2020

Soil map units are labeled (as space allows) for map scales 1:50,000 or larger.

Date(s) aerial images were photographed: Mar 20, 2019—Mar 22, 2019

The orthophoto or other base map on which the soil lines were compiled and digitized probably differs from the background imagery displayed on these maps. As a result, some minor shifting of map unit boundaries may be evident.

Map Unit Legend

Map Unit Symbol	Map Unit Name	Acres in AOI	Percent of AOI
Cp	Cumberland and Etowah silty clay loams, eroded undulating phase	2.1	100.0%
Totals for Area of Interest		2.1	100.0%

Hydrologic Soil Group—Franklin County, Tennessee (Halfmoon Road Storage Units)



Map Scale: 1:1,130 if printed on A landscape (11" x 8.5") sheet.

0 15 30 60 90 Meters

0 50 100 200 300 Feet

Map projection: Web Mercator Corner coordinates: WGS84 Edge tics: UTM Zone 16N WGS84



**Natural Resources
Conservation Service**


Web Soil Survey
National Cooperative Soil Survey

4/10/2021
Page 1 of 4

Hydrologic Soil Group—Franklin County, Tennessee
(Halfmoon Road Storage Units)

MAP LEGEND

Area of Interest (AOI)









 Area of Interest (AOI)

Soils


Soil Rating Polygons





 A
 A/D
 B
 B/D
 C
 C/D
 D
 Not rated or not available

Soil Rating Lines

 A
 A/D
 B
 B/D
 C
 C/D
 D
 Not rated or not available

Soil Rating Points






 A
 A/D
 B
 B/D

 C
 C/D
 D
 Not rated or not available


Water Features

 Streams and Canals

Transportation

 Rails
 Interstate Highways
 US Routes
 Major Roads
 Local Roads

Background

 Aerial Photography

MAP INFORMATION

The soil surveys that comprise your AOI were mapped at 1:20,000.

Warning: Soil Map may not be valid at this scale.

Enlargement of maps beyond the scale of mapping can cause misunderstanding of the detail of mapping and accuracy of soil line placement. The maps do not show the small areas of contrasting soils that could have been shown at a more detailed scale.

Please rely on the bar scale on each map sheet for map measurements.

Source of Map: Natural Resources Conservation Service
Web Soil Survey URL:
Coordinate System: Web Mercator (EPSG:3857)

Maps from the Web Soil Survey are based on the Web Mercator projection, which preserves direction and shape but distorts distance and area. A projection that preserves area, such as the Albers equal-area conic projection, should be used if more accurate calculations of distance or area are required.

This product is generated from the USDA-NRCS certified data as of the version date(s) listed below.

Soil Survey Area: Franklin County, Tennessee
Survey Area Data: Version 19, May 29, 2020

Soil map units are labeled (as space allows) for map scales 1:50,000 or larger.

Date(s) aerial images were photographed: Mar 20, 2019—Mar 22, 2019

The orthophoto or other base map on which the soil lines were compiled and digitized probably differs from the background imagery displayed on these maps. As a result, some minor shifting of map unit boundaries may be evident.



Hydrologic Soil Group

Map unit symbol	Map unit name	Rating	Acres in AOI	Percent of AOI
Cp	Cumberland and Etowah silty clay loams, eroded undulating phase	B	2.1	100.0%
Totals for Area of Interest			2.1	100.0%

Description

Hydrologic soil groups are based on estimates of runoff potential. Soils are assigned to one of four groups according to the rate of water infiltration when the soils are not protected by vegetation, are thoroughly wet, and receive precipitation from long-duration storms.

The soils in the United States are assigned to four groups (A, B, C, and D) and three dual classes (A/D, B/D, and C/D). The groups are defined as follows:

Group A. Soils having a high infiltration rate (low runoff potential) when thoroughly wet. These consist mainly of deep, well drained to excessively drained sands or gravelly sands. These soils have a high rate of water transmission.

Group B. Soils having a moderate infiltration rate when thoroughly wet. These consist chiefly of moderately deep or deep, moderately well drained or well drained soils that have moderately fine texture to moderately coarse texture. These soils have a moderate rate of water transmission.

Group C. Soils having a slow infiltration rate when thoroughly wet. These consist chiefly of soils having a layer that impedes the downward movement of water or soils of moderately fine texture or fine texture. These soils have a slow rate of water transmission.

Group D. Soils having a very slow infiltration rate (high runoff potential) when thoroughly wet. These consist chiefly of clays that have a high shrink-swell potential, soils that have a high water table, soils that have a claypan or clay layer at or near the surface, and soils that are shallow over nearly impervious material. These soils have a very slow rate of water transmission.

If a soil is assigned to a dual hydrologic group (A/D, B/D, or C/D), the first letter is for drained areas and the second is for undrained areas. Only the soils that in their natural condition are in group D are assigned to dual classes.

Rating Options

Aggregation Method: Dominant Condition

Component Percent Cutoff: None Specified

Tie-break Rule: Higher

K Factor, Whole Soil—Franklin County, Tennessee
(Halfmoon Road Storage Units)



Map Scale: 1:1,130 if printed on A landscape (11" x 8.5") sheet.

0 15 30 60 90 Meters

0 50 100 200 300 Feet

Map projection: Web Mercator Corner coordinates: WGS84 Edge tics: UTM Zone 16N WGS84



Natural Resources
Conservation Service


Web Soil Survey
National Cooperative Soil Survey

4/10/2021
Page 1 of 3

K Factor, Whole Soil—Franklin County, Tennessee
(Halfmoon Road Storage Units)
















MAP LEGEND

Area of Interest (AOI)







 Area of Interest (AOI)










Soils

Soil Rating Polygons
















	.02
	.05
	.10
	.15
	.17
	.20
	.24
	.28
	.32
	.37
	.43
	.49
	.55
	.64
	Not rated or not available

Soil Rating Lines








	.02
	.05
	.10
	.15
	.17
	.20

	.24
	.28
	.32
	.37
	.43
	.49
	.55
	.64
	Not rated or not available

Soil Rating Points

	.02
	.05
	.10
	.15
	.17
	.20
	.24
	.28
	.32
	.37
	.43
	.49
	.55
	.64
	Not rated or not available

Water Features

	Streams and Canals
	Rails
	Interstate Highways
	US Routes
	Major Roads
	Local Roads
	Aerial Photography

MAP INFORMATION

The soil surveys that comprise your AOI were mapped at 1:20,000.

Warning: Soil Map may not be valid at this scale.

Enlargement of maps beyond the scale of mapping can cause misunderstanding of the detail of mapping and accuracy of soil line placement. The maps do not show the small areas of contrasting soils that could have been shown at a more detailed scale.

Please rely on the bar scale on each map sheet for map measurements.

Source of Map: Natural Resources Conservation Service
Web Soil Survey URL:
Coordinate System: Web Mercator (EPSG:3857)

Maps from the Web Soil Survey are based on the Web Mercator projection, which preserves direction and shape but distorts distance and area. A projection that preserves area, such as the Albers equal-area conic projection, should be used if more accurate calculations of distance or area are required.

This product is generated from the USDA-NRCS certified data as of the version date(s) listed below.

Soil Survey Area: Franklin County, Tennessee
Survey Area Data: Version 19, May 29, 2020

Soil map units are labeled (as space allows) for map scales 1:50,000 or larger.

Date(s) aerial images were photographed: Mar 20, 2019—Mar 22, 2019

The orthophoto or other base map on which the soil lines were compiled and digitized probably differs from the background imagery displayed on these maps. As a result, some minor shifting of map unit boundaries may be evident.

K Factor, Whole Soil

Map unit symbol	Map unit name	Rating	Acres in AOI	Percent of AOI
Cp	Cumberland and Etowah silty clay loams, eroded undulating phase	.32	2.1	100.0%
Totals for Area of Interest			2.1	100.0%

Description

Erosion factor K indicates the susceptibility of a soil to sheet and rill erosion by water. Factor K is one of six factors used in the Universal Soil Loss Equation (USLE) and the Revised Universal Soil Loss Equation (RUSLE) to predict the average annual rate of soil loss by sheet and rill erosion in tons per acre per year. The estimates are based primarily on percentage of silt, sand, and organic matter and on soil structure and saturated hydraulic conductivity (Ksat). Values of K range from 0.02 to 0.69. Other factors being equal, the higher the value, the more susceptible the soil is to sheet and rill erosion by water.

"Erosion factor Kw (whole soil)" indicates the erodibility of the whole soil. The estimates are modified by the presence of rock fragments.

Factor K does not apply to organic horizons and is not reported for those layers.

Rating Options

Aggregation Method: Dominant Condition

Component Percent Cutoff: None Specified

Tie-break Rule: Higher

Layer Options (Horizon Aggregation Method): Surface Layer (Not applicable)

APPENDIX D

INSPECTION REPORT FORMS



TENNESSEE DEPARTMENT OF ENVIRONMENT AND CONSERVATION (TDEC)

Division of Water Resources

William R. Snodgrass Tennessee Tower, 312 Rosa L. Parks Avenue, 11th Floor, Nashville, Tennessee 37243

1-888-891-8332 (TDEC)

General NPDES Permit for Stormwater Discharges from Construction Activities (CGP)

Construction Stormwater Inspection Certification (Twice-Weekly Inspections)

Site or Project Name:		NPDES Tracking Number: TNR
Primary Permittee Name:		Date of Inspection:
Current approximate disturbed acreage:	Has rainfall been checked/documented daily? <input type="checkbox"/> Yes <input type="checkbox"/> No	Name of Inspector:
Current weather conditions:		Inspector's Training Certification Number:

Please check the box if the following items are on-site:

- ☐ Notice of Coverage (NOC) ☐ Stormwater Pollution Prevention Plan (SWPPP) ☐ Twice-weekly inspection documentation
☐ Site contact information ☐ Rain Gage ☐ Off-site Reference Rain Gage Location: _____

Best Management Practices (BMPs):

Are the Erosion Prevention and Sediment Controls (EPSCs) functioning correctly: If "No," describe below in Comment Section

1. Are all applicable EPSCs installed and maintained per the SWPPP?	<input type="checkbox"/> Yes <input type="checkbox"/> No
2. Are EPSCs functioning correctly at all disturbed areas/material storage areas per section 4.1.5?	<input type="checkbox"/> Yes <input type="checkbox"/> No
3. Are EPSCs functioning correctly at outfall/discharge points such that there is no objectionable color contrast in the receiving stream, and no other water quality impacts per section 5.3.2?	<input type="checkbox"/> Yes <input type="checkbox"/> No
4. Are EPSCs functioning correctly at ingress/egress points such that there is no evidence of track out?	<input type="checkbox"/> Yes <input type="checkbox"/> No
5. If applicable, have discharges from dewatering activities been managed by appropriate controls per section 4.1.4? If "No," describe below the measures to be implemented to address deficiencies.	<input type="checkbox"/> Yes <input type="checkbox"/> No
6. If construction activity at any location has temporarily/permanently ceased, was the area stabilized within 14 days per section 3.5.3.2? If "No," describe below each location and measures taken to stabilize the area(s)	<input type="checkbox"/> Yes <input type="checkbox"/> No
7. Have pollution prevention measures been installed, implemented, and maintained to minimize the discharge of pollutants from equipment and vehicle washing, wheel wash water, and other wash waters per section 4.1.5? If "No," describe below the measures to be implemented to address deficiencies.	<input type="checkbox"/> Yes <input type="checkbox"/> No
8. If a concrete washout facility is located on site, is it clearly identified on the project and maintained? If "No," describe below the measures to be implemented to address deficiencies.	<input type="checkbox"/> N/A <input type="checkbox"/> Yes <input type="checkbox"/> No
9. Have all previous deficiencies been addressed? If "No," describe remaining deficiencies in Comment section. <input type="checkbox"/> Check if deficiencies/corrective measures have been reported on a previous form.	<input type="checkbox"/> Yes <input type="checkbox"/> No

Comment Section. If the answer is "No" for any of the above, please describe the problem and corrective actions to be taken. Otherwise, describe any pertinent observations:

Certification and Signature (must be signed by the certified inspector and the permittee per Sections 3.5.8.2 (g) and 7.7.2 of the CGP)

I certify under penalty of law that this document and all attachments were prepared by me, or under my direction or supervision. The submitted information is to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment. As specified in Tennessee Code Annotated Section 39-16-702(a)(4), this declaration is made under penalty of perjury.

Inspector Name and Title:	Signature:	Date:
Primary Permittee Name and Title:	Signature:	Date:

Construction Stormwater Inspection Certification Form (Twice-Weekly Inspections)

Purpose of this form/ Instructions

An inspection, as described in section 3.5.8.2. of the General Permit for Stormwater Discharges from Construction Activities ("Permit"), shall be performed at least twice every calendar week and documented on this form. Inspections shall be performed at least 72 hours apart. Where sites or portion(s) of construction sites have been temporarily stabilized, or runoff is unlikely due to winter conditions (e.g., site covered with snow or ice), such inspection only has to be conducted once per month until thawing results in runoff or construction activity resumes.

As described in section 3.5.8.1 of the Permit, inspectors performing the required twice weekly inspections must have an active certification by completing the "Fundamentals of Erosion Prevention and Sediment Control Level I" course (<http://www.tnepsc.org/>). Twice weekly inspections can also be performed by: a licensed professional engineer or landscape architect; a Certified Professional in Erosion and Sediment Control (CPESC) or a person who has successfully completed the "Level II Design Principles for Erosion Prevention and Sediment Control for Construction Sites" course. A copy of the certification or training record for inspector certification should be kept on site.

Qualified personnel, (provided by the permittee or cooperatively by multiple permittees) shall inspect disturbed areas of the construction site that have not been finally stabilized, areas used for storage of materials that are exposed to precipitation, structural control measures, locations where vehicles enter or exit the site, and each outfall.

Disturbed areas and areas used for storage of materials that are exposed to precipitation shall be inspected for evidence of, or the potential for, pollutants entering the site's drainage system. Erosion prevention and sediment control measures shall be observed to ensure that they are operating correctly.

Outfall points (where discharges leave the site and/or enter waters of the state) shall be inspected to determine whether erosion prevention and sediment control measures are effective in preventing significant impacts to receiving waters. Where discharge locations are inaccessible, nearby downstream locations shall be inspected. Locations where vehicles enter or exit the site shall be inspected for evidence of offsite sediment tracking.

Based on the results of the inspection, any inadequate control measures or control measures in disrepair shall be replaced or modified, or repaired as necessary, before the next rain event if possible, but in no case more than 7 days after the need is identified.

Based on the results of the inspection, the site description identified in the SWPPP in accordance with section 3.5.1 of the Permit and pollution prevention measures identified in the SWPPP in accordance with section 3.5.2 of the Permit, shall be revised as appropriate, but in no case later than 7 days following the inspection. Such modifications shall provide for timely implementation of any changes to the SWPPP, but in no case later than 14 days following the inspection.

All inspections shall be documented on this Construction Stormwater Inspection Certification form. Alternative inspection forms may be used as long as the form contents and the inspection certification language are, at a minimum, equivalent to the division's form and the permittee has obtained a written approval from the division to use the alternative form. Inspection documentation will be maintained on site and made available to the division upon request. Inspection reports must be submitted to the division within 10 days of the request.

Trained certified inspectors shall complete inspection documentation to the best of their ability. Falsifying inspection records or other documentation or failure to complete inspection documentation shall result in a violation of this permit and any other applicable acts or rules.

APPENDIX E

RAIN EVENT LOGS

MONTHLY RAIN EVENT LOGS

MONTH: _____

YEAR: _____

DAY OF MONTH

RAIN AMOUNT IN INCHES

1	_____
2	_____
3	_____
4	_____
5	_____
6	_____
7	_____
8	_____
9	_____
10	_____
11	_____
12	_____
13	_____
14	_____
15	_____
16	_____
17	_____
18	_____
19	_____
20	_____
21	_____
22	_____
23	_____
24	_____
25	_____
26	_____
27	_____
28	_____
29	_____
30	_____
31	_____

APPENDIX F

CONSTRUCTION ACTIVITY LOGS

CONSTRUCTION ACTIVITY LOG

For each major area of the construction site, the dates when major grading activities begin, when construction activities temporarily or permanently cease, and when stabilization measures are initiated must be logged. Areas of the construction site may be broken down by area, such as northern half and southern half, or it may be broken down into activities, such as road construction and sedimentation basin construction. Stabilization refers to seeding, sodding, or paving activities.

Construction Activity: **Rough Grading**

Date Major Grading Activities Began: _____

Date Activities Ceased: _____

Date when stabilization of Activity Began: _____

Construction Activity: **Building Construction**

Date Major Grading Activities Began: _____

Date Activities Ceased: _____

Date when stabilization of Activity Began: _____

Construction Activity: **Final Grading**

Date Major Grading Activities Began: _____

Date Activities Ceased: _____

Date when stabilization of Activity Began: _____

Construction Activity: **Stabilization**

Date Major Grading Activities Began: _____

Date Activities Ceased: _____

Date when stabilization of Activity Began: _____

Construction Activity: _____

Date Major Grading Activities Began: _____

Date Activities Ceased: _____

Date when stabilization of Activity Began: _____

APPENDIX G

NOTICE OF INTENT

**TENNESSEE DEPARTMENT OF ENVIRONMENT AND CONSERVATION**

Division of Water Resources

William R. Snodgrass Tennessee Tower, 312 Rosa L. Parks Avenue, 11th Floor, Nashville, Tennessee 37243
1-888-891-8332 (TDEC)**Notice of Intent (NOI) for General NPDES Permit for Stormwater Discharges from Construction Activities (TNR100000)**

Site or Project Name: Halfmoon Road Storage Facility		NPDES Tracking Number: TNR	
Street Address or Location: Halfmoon Road, Winchester, Tennessee 37398		Construction Start Date: May 2021	
		Estimated End Date: November 2021	
Site Description: Commercial Storage Facility		Latitude (dd.dddd): 35.176683	
		Longitude (-dd.dddd): -86.075018	
County(ies): Franklin		MS4 (if applicable): N/A	
Check box if a SWPPP is attached: <input checked="" type="checkbox"/>		Check box if a site location map is attached: <input checked="" type="checkbox"/>	
Check the appropriate box(s) if there are streams and/or wetlands on or adjacent to the construction site:		Streams <input type="checkbox"/> Wetlands <input type="checkbox"/>	
Has a jurisdictional determination been made by the USACE or EPA identifying waters of the United States?: Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>		Note: if yes, attach the jurisdictional determination	
If an Aquatic Resource Alteration Permit (ARAP) has been obtained for this site, what is the permit number? NR(S)			
Receiving waters: Boiling Fork Creek above Tim's Ford Reservoir			
Site Owner/Developer (Primary Permittee): (Provide person, company, or entity that has operational or design control over construction plans and specifications): Mr. BJ Rigsby			
For corporate entities only, provide correct Tennessee Secretary of State (SOS) Control Number: (an incorrect SOS control number may delay NOI processing)			
Site Owner or Developer Contact Name: (signs the certification below) Mr. BJ Rigsby		Title or Position: Owner	
Mailing Address: 23 S. College Street		City: Winchester	State: TN
Phone: (931) 607-5277		E-mail: bjrigsby5277@gmail.com	
Optional Contact:		Title or Position:	
Mailing Address:		City:	State:
Phone: ()		E-mail:	
Owner/Developer(s) Certification: (must be signed by president, vice-president or equivalent, or ranking elected official) (Primary Permittee)			
I certify under penalty of law that this document and all attachments were prepared by me, or under my direction or supervision. The submitted information is to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment. As specified in Tennessee Code Annotated Section 39-16-702(a)(4), this declaration is made under penalty of perjury.			
Owner/Developer Name (print/type): Mr. BJ Rigsby		Signature:	Date: 4/12/21
Owner/Developer Name (print/type):		Signature:	Date:
Contractor Certification: (must be signed by president, vice-president or equivalent, or ranking elected official) (Secondary Permittee)			
I certify under penalty of law that I have reviewed this document, any attachments, and the SWPPP referenced above. Based on my inquiry of the construction site owner/developer identified above and/or my inquiry of the person directly responsible for assembling this NOI and SWPPP, I believe the information submitted is accurate. I am aware that this NOI, if approved, makes the above-described construction activity subject to NPDES permit number TNR100000, and that certain of my activities on-site are thereby regulated. I am aware that there are significant penalties, including the possibility of fine and imprisonment for knowing violations, and for failure to comply with these permit requirements. As specified in Tennessee Code Annotated Section 39-16-702(a)(4), this declaration is made under penalty of perjury.			
Contractor name, address, and SOS control number (if applicable): Henley Const, LLC, 1087 AEDC Rd, Winchester, TN 001043668		Signature:	Date: 4/12/21
OFFICIAL STATE USE ONLY			
Received Date:	Reviewer:	Field Office:	Permit Tracking Number: TNR
Fee(s):	T & E Aquatic Flora/Fauna:	SOS Corporate Status:	Notice of Coverage Date:

CONSTRUCTION GENERAL PERMIT - NOTICE OF INTENT (NOI) - INSTRUCTIONS

A completed NOI must be submitted to obtain coverage under the CGP. **Requesting coverage under this permit means that an applicant has obtained and examined a copy of this permit, and thereby acknowledges applicant's claim of ability to be in compliance with permit terms and conditions.** CGP coverage is required for stormwater (SW) discharge(s) from construction activities including clearing, grading, filling and excavating (including borrow pits) of one or more acres of land. This form should be submitted at least 30 days prior to the commencement of land disturbing activities, or no later than 48 hours prior to when a new operator assumes operational control over site specifications or commences work at the site.

The application fee must accompany the NOI and is based on total acreage to be disturbed by an entire project, including any associated construction support activities (e.g., equipment staging yards, material storage areas, excavated material disposal areas, borrow or waste sites, etc.). A separate annual maintenance fee is also required for activities that exceed 1 year under CGP coverage. See TN Rules, Chapter 0400-40-11-.02(b)(12).

Acres Disturbed	= or > 150 acres	= or > 50 < 150 acres	= or > 20 < 50 acres	= or > 5 < 20 acres	= or > 1 < 5 acres	Subsequent coverage
Fee	\$10,000	\$6,000	\$3,000	\$1,000	\$250	\$100

Who must submit the NOI form? All site operators must submit an NOI form. "Operator" for the purpose of this permit and in the context of SW associated with construction activity means any person associated with a construction project who meets either or both of the following two criteria: (1) The person has operational or design control over construction plans and specifications, including the ability to make modifications to those plans and specifications. This person is typically the owner or developer of the project or a portion of the project (e.g., subsequent builder), or the person that is the current land owner of the construction site, and is considered the primary permittee; or (2) The person has day-to-day operational control of those activities at a project which are necessary to ensure compliance with a SWPPP for the site or other permit conditions. This person is typically a contractor or a commercial builder who is hired by the primary permittee, and is considered a secondary permittee.

Owners, developers and all contractors that meet the definition of the operator in subsection 2.2 of the permit shall apply for permit coverage on the same NOI, insofar as possible. After permit coverage has been granted to the initial site-wide primary permittee, any subsequent NOI submittals must include the site's previously assigned permit tracking number and the project name. The comprehensive site-specific SWPPP shall be prepared in accordance with the requirements of part 3 of the permit and must be submitted with the NOI unless the NOI being submitted is to add a subsequent permittee to an existing coverage. **Artificial entities (e.g., corporations or partnerships) must submit the correct Tennessee Secretary of State, Division of Business Services, control number. General partnerships. For general partnerships, the NOI must be signed by each general partner in the general partnership.**

The NOI will be considered incomplete without a correct control number, and the division reserves the right to deny coverage to artificial entities that are not properly registered and in good standing with the Tennessee Secretary of State (i.e., listed with an entity status of "active"). The division further reserves the right to issue permit coverage in the correct legal name of the individual or entity seeking coverage and to name each general partner of a general partnership in addition to the general partnership.

Complete the form: Type or print clearly. Answer each item or enter "NA," for not applicable. If you need additional space, attach a separate piece of paper to the NOI form. **The NOI will be considered incomplete without a permit fee and comprehensive site-specific SWPPP (if applicable).**

Describe and locate the project: Use the legal or official name of the construction site. If a construction site lacks street name or route number, give the most accurate information available to describe the location (reference to adjacent highways, roads and structures; eg., intersection of state highways 70 and 100). Latitude and longitude (in decimal degrees) can be found at numerous other web sites. Attach a copy of a map, showing location of site, with boundaries at least one mile outside the site boundaries. Provide estimated starting date of clearing activities and completion date of the project, and an estimate of the number of acres of the site on which soil will be disturbed, including borrow areas, fill areas, stockpiles and the total acres. For linear projects, give location at each end of the construction area.

Name of the receiving waters: Trace the route of stormwater runoff from the site and determine the name of the water course(s) into which the runoff drains. Note that the water course may or may not be located on the construction site. If the first water body receiving construction site runoff is unnamed ("unnamed tributary"), determine the name of the waterbody that the unnamed tributary enters.

An ARAP may be required: **If your work will disturb or cause alterations of a stream or wetland, you must obtain an appropriate Aquatic Resource Alteration Permit (ARAP).** If wetlands are located on-site and may be impacted, attach the wetland delineation report. If you have a question about the ARAP program, contact your local Field Office (EFO).

Submitting the form and obtaining more information: Note that this form must be signed by the company President, Vice-President, or a ranking elected official in the case of a municipality, for details see subpart 2.5. For more information, contact your local EFO at the toll-free number 1-888-891-8332 (TDEC). Submit the completed NOI form (keep a copy for your records) to the appropriate EFO for the county(ies) where the construction activity is located, addressed to **Attention: Stormwater NOI Processing**.

Notice of Coverage: The division will review NOIs for completeness and accuracy and issue an NOC to site-wide primary operators, authorizing SW discharge from the construction site as of the effective date of the NOC. New subsequent operators will not receive an NOC, but are considered covered under the permit when their permit record is published on TDEC's dataviewer as "active" and with an effective date. TDEC Permit Dataviewer can be found at: http://environment-online.tn.gov:8080/pls/enf_reports/f?p=9034:34001:0

EFO	Street Address	Zip Code	EFO	Street Address	Zip Code
Memphis	8383 Wolf Lake Drive, Bartlett	38133-4119	Cookeville	1221 South Willow Ave.	38506
Jackson	1625 Hollywood Drive	38305-4316	Chattanooga	1301 Riverfront Pkwy, Suite 206	37402
Nashville	711 R S Gass Boulevard	37243	Knoxville	3711 Middlebrook Pike	37921
Columbia	1421 Hampshire Pike	38401	Johnson City	2305 Silverdale Road	37601

APPENDIX H

NOTICE OF TERMINATION



NOTICE OF TERMINATION (NOT) – STORM WATER DISCHARGES CONSTRUCTION ACTIVITY

This form is required to be submitted when requesting termination of coverage from the General NPDES Permit for Discharges of Storm Water Associated with Construction Activities. The purpose of this form is to notify the Tennessee Department of Environment and Conservation that you, as a permitted operator of storm water discharges from a construction activity, no longer have responsibilities related to erosion and sediment controls at the construction site. Submission of this form shall in no way relieve the permittee of permit obligations required prior to submission of this form. Please submit this form to the local Division of Water Pollution Control, Environmental Field Office (EFO) address (see table below), and marked “**Storm Water Notice of Termination**”. For more information, contact your local EFO at the toll-free number 1-888-891-8332 (TDEC). **Type or print clearly, using ink and not markers or pencil.**

Site Name:	Halfmoon Road Storage Facility	Tracking No.
Street Address or Location:	Halfmoon Road., Winchester, Tennessee 37398	
Site Description:	Commercial Storage Facility	

Site Owner/Developer: (person, company, or legal entity that has operational or design control over construction plans and specifications) Mr. BJ Rigsby			
Site Owner/Developer Contact: (individual responsible for site) Mr. BJ Rigsby		Title or Position: Owner	
Mailing Address: 23 S. College Street	City: Winchester	State: TN	Zip: 37398
Phone: (931) 607-5277	E-mail:		

Check the reason for termination of permit coverage:

<input checked="" type="checkbox"/>	Storm water discharge associated with construction activity is no longer occurring and the area previously under construction has been restabilized (i.e., termination of initial permittee coverage). Explain:
<input type="checkbox"/>	You are no longer the operator of the facility/site (i.e., termination of primary or secondary permittee coverage). Name of Permittee requesting termination of coverage: Explain:

Certification and Signature (must be signed by president, vice-president or equivalent, or ranking elected official)

I certify under penalty of law that either: (a) all storm water discharges associated with construction activity from the portion of the identified facility where I was an operator have ceased or have been eliminated or (b) I am no longer an operator at the construction site. I understand that by submitting this notice of termination, I am no longer authorized to discharge storm water associated with construction activity under this general permit, and that discharging pollutants in storm water associated with construction activity to waters of the United States is unlawful under the Clean Water Act where the discharge is not authorized by a NPDES permit. I also understand that the submittal of this notice of termination does not release an operator from liability for any violations of this permit or the Clean Water Act.

For the purposes of this certification, elimination of storm water discharges associated with construction activity means that all disturbed soils at the portion of the construction site where the operator had control have been finally stabilized and temporary erosion and sediment control measures have been removed or will be removed at an appropriate time to insure final stabilization is maintained, or that all storm water discharges associated with construction activities from the identified site that are authorized by a NPDES general permit have otherwise been eliminated from the portion of the construction site where the operator had control.

Operator name; print or type Mr. BJ Rigsby	Signature	Date
--	-----------	------

EFO	Street Address	Zip Code	EFO	Street Address	Zip Code
Memphis	2510 Mt. Moriah Road STE E-645	38115-1520	Cookeville	1221 South Willow Ave.	38506
Jackson	362 Carriage House Drive	38305-2222	Chattanooga	540 McCallie Avenue STE 550	37402-2013
Nashville	711 R S Gass Boulevard	37243	Knoxville	2700 Middlebrook Pike STE 220	37921
Columbia	2484 Park Plus Drive	38401	Johnson City	2305 Silverdale Road	37601