# "Part IIb Completeness Review" Checklist

DATE: November 4, 2013 (final)

FACILITY NAME: <u>Greeneville/Greene County Class IV Vertical Exp.</u>

TYPE OF FACILITY: <u>Class III/IV Disposal Facility</u>

Tennessee Department of Environment and Conservation Division of Solid Waste Management

Checklist for Evaluation of Completeness for Part II - Application

# "Part IIa Completeness Review" Checklist

					Yes	No	N/A
(a)	<u>Hyd</u>	rogeo	logica	al Report Not applicable for vertical expansion only.			
	1.	Cert	ified b	by registered geologist or qualified engineer			
	2.	Ade	quate	soil borings performed			
	3.	Includes descriptions and/or locations of:					
		(i)	Soil	sampling and procedures used			
			<b>(I)</b>	Soil classifications (USCS)			
			(II)	Samples of undisturbed soil			
			(III)	Samples of remolded soil			
			(IV)	Description of sampling and analytical procedures used			
			(V)	Conductivity determined on samples collected in Shelby tubes			
			(VI)	Testing procedures to establish integrity of liner or cap			
		(ii)	Wate	er table elevations:			
			At tir	me of drilling			
			At le	ast twice more			
		(iii)	Soil fill ar	boring locations and boundary of proposed rea			
		(iv)	GW*	flow map			
		(v)	GW	recharge and discharge features			
		(vi)	Sprir	ngs, wells in 1 mile radius			
		(vii)	Publ	ic water supply;: 2 mile radius			
* GW	= grou	(viii) and wate	evalu	mary of geological and hydrological uations			

# "Part IIb Completeness Review" Checklist

(b)	<u>Eng</u>	ineeri	Yes	No	N/A	
	1.	if ap	ns, drawn at a scale not less than 1" = 100' or 1" = 200' proved and contour interval no more than 5'. And show tions of and/or describe:			
		(i)	Proposed waste disposal areas	Ø		
		(ii)	Existing topography with pertinent features	$\boxtimes$		
		(iii)	On-site benchmarks	$\boxtimes$		
		(iv)	GW, SW* monitoring points and compliance boundary	$\boxtimes$		
		(v)	Soil boring locations	$\boxtimes$		
		(vi)	Dikes, berms, trenches, excavation contours	$\boxtimes$		
		(vii)	Borrow and cover material storage area	$\boxtimes$		
		(viii)	Planned development of site (phases)			$\boxtimes$
		(ix)	Run-on/run-off diversions from work areas and facility	$\boxtimes$		
		(x)	Temporary/permanent erosion control measures	$\boxtimes$		
		(xi)	Existing/proposed utilities, structures, roads	$\boxtimes$		
		(xii)	Proposed final contours			
		(xiii)	100-year floodplain boundaries			X
		(xiv)	Leachate collection/treatment reservoirs and associated piping			$\boxtimes$
		(xv)	Gas migration control devices	П		X

<sup>\*</sup> SW = surface water

## "Completeness Review" Checklist

			Yes	No	N/A					
2.	Deta	ailed diagrams, at a suitable scale, showing:								
	(i)	Sections of erosion and run-on/run-off control structures	$\boxtimes$							
	(ii)	Sections of leachate collection/treatment reservoirs			X					
	(iii)	Sections of gas migration control devices and structures (if required)								
	(iv)	GW monitoring well installations in op manual -	$\bowtie$							
	(v)	Sections of soil buffer, liner, leachate collection system (including piping)	<u> </u>							
	(vi)	Sections of final cover systems (including required cap)								
	(vii)	Sections of access roads	X							
3.	Cros	Cross sections (2 per operational area, as a minimum)								
	Scal	e: 1" = 100' as a minimum showing:								
	(i)	Original ground surface elevations	X .							
	(ii)	Proposed excavation depths								
	(iii)	Proposed final elevations	X							
	(iv)	Soil borings								
	(v)	Configuration of soil buffer, liner, leachate system; including slopes	×							
	(vi)	Cells and lifts and associated berms and dikes, and on-site roadways	$\bowtie$							
	(vii)	Configuration of final cover system	$\boxtimes$							
	(viii)	Configurations of any gas migration control features			$\bowtie$					

#### "Completeness Review" Checklist

#### (c) **Operations Manual** 1. Owner: Town of Greeneville Operator: Waste Industries of TN, LLC Responsible Official: Mayor W. T. Daniels Jerry Catron, Waste Industries 2. Location of facility: Greeneville, TN Address: 1555 Old Stage Rd, Greeneville TN 37743 Yes No N/A Compliance with buffer zone(s) Variance granted to 3. 4. The facility is not located within 200' of a fault area that had displacement $\times$ 5. The facility is not located in seismic impact area or zone X 6. In unstable area the operator must consider the following: (i) On site or local soil conditions for differential settlement $\times$ On site or local geologic or geomorphologic features П × (iii) On site or local human-made features (both surface or subsurface) C.M.L. 7. Access to and use of facility X 8. Methods and sequence of operation $\times$ 9. Types and anticipated volumes of waste: (check appropriate type and indicate amount) Industrial tons/day 100(peak) Demolition cubic yards/day Municipal Acres to be filled and acres permitted 8.9 and 110 X 10. 11. Waste handling and covering program (i) Unloading, spreading, compacting X (ii) Frequencies and depths of cover (3 types) every 14 4y Soil balance/availability of cover X (iii)

12.	Operating equipment	Ø	

"Comp	letenes	Yes	No	N/A	
1:	3. Pr	ocedure for controlling and collecting blowing litter	X		
1.	4. Ma	anagement of erosion control facilities			
15	5. Ma	Management of leachate collection facilities			$\boxtimes$
16	6. Du	st control measures and implementation			
11	7. Fir	Fire safety precautions			
18	8. Fa	Facility services			
19	9. Ins	spection of liners and cover systems	$\boxtimes$		
	(i)	Any new phase or expansion should be tested and inspected by a P.E.			
	(ii)	Each section should be certified by a P.E.			
20	0. Co	ntainment of migration of explosive gases			X
2	21. Planned GW monitoring program				
	(i)	Number and location of wells	$\boxtimes$		
	(ii)	Monitoring well construction	X		
	(iii)	Parameters to be monitored	$\boxtimes$		
	(iv)	Sampling and procedures	$\boxtimes$		
	(v)	How sampling and results will be recorded and reported	Ø		
22	2. En	gineering statement of site flood frequency	$\triangleright$		
23	3. Im	pacts on endangered or threatened species	$\boxtimes$		
24	1. Ra	ndom inspection program	X		

## "Completeness Review" Checklist

				Yes	No	N/A
(d)	Clos	ure/P	Post Closure Care Plan			
	1.	Con	tents of Plan			
		(i)	Plan identifies steps necessary to completely or partially close the facility at any point during intended operating life.	X		
		(ii)	Identifies steps to completely close at end of intended operating life.			
		(iii)	Identifies activities after closure and frequency of activities.	$\boxtimes$		
		(iv)	For phased development facilities, plan addresses each parcel separately as well as the whole.			
	2.	Plan	includes a description of:			
		(i)	How and when facility will be partially and finally closed. Also includes expected year of closure.			
		(ii)	Planned GW and SW monitoring and maintenance activities and frequencies.			
		(iii)	Person or office, name and number to contact during post closure.	X		
		(iv)	Itemized estimate of third party cost of performing closure and post closure.	$\boxtimes$		
		(v)	Planned uses of property during post-closure period.	X		
	3.	porti In po	osure plan, operation addresses closure of active ons and future active portions of facility. ost-closure care, operator addresses post-closure of closed, active, and future active portions.			凶