



2574 Plant Road, Memphis, Tennessee 38109

May 7, 2024

Joellyn Brazile; Cliff Caudle
TDEC, Division of Water Resources
Joellyn.Brazile@tn.gov; Cliff.Caudle@tn.gov

TENNESSEE VALLEY AUTHORITY (TVA) - ALLEN FOSSIL PLANT (ALF) - TENNESSEE NPDES INDIVIDUAL CONSTRUCTION STORMWATER PERMIT - TN0082228 - MONTHLY SUMMARY REPORT – April 2024

Please find below a summary of all required inspections and site assessments for Allen Fossil Plant, Permit TN0082228.

Monthly Site Assessment date: April 22, 2024

- No sediment was observed deposited outside the project construction limits or discharging to waters of the state. Therefore, no nonconformances were observed during the field assessment.

Site Conditions: The site had localized grading activity at several locations including:

West and North Dike removal, final grading, and vegetative cover is complete with final stabilization ongoing. New SWPPP Outfall No. 6 and No. 7 final construction is complete. Previously noted erosion rills have been repaired and stabilization has begun. The operation of these outfalls should continue to be monitored and additional reinforced silt fence (RSF) should be installed as necessary to prevent loss of sediment. The RSF along the WAP North Dike will remain in place until this area is fully stabilized.

CCR excavation within the East Ash Pond (EAP) is ongoing. CCR removal continues to progress within the East Ash Pond. CCR excavation within the limits of the Stilling Pond is complete and post closure fill placement continues. Disturbance along the USACE North Dike within the EAP is complete. Straw wattles along the EAP North and East Dike crest and toe were operating as intended.

Construction Schedule: Active construction includes final stabilization within the WAP, CCR excavation and removal within the EAP, and maintenance of EPSC measures. The water treatment system is operational with treatment parameters set for the water chemistry identified for the EAP and is discharging through SWPPP Outfall No. 5.


EPSC Inspections: From a review of the EPSC inspection reports, bi-weekly inspections were performed. A total of 9 bi-weekly EPSC inspection reports were completed during the time since the last site assessment on March 20, 2024. For the remaining weeks of March and beginning of April 2024 to date there were corrective action items identified in each bi-weekly inspection report relative to minor BMP maintenance. The reports indicate repairs were made by inspection personnel and/or field staff as the damages were identified.

SWPPP Revisions: Sandbags and wattles were added to Outfall No. 1 channel in the EAP area.

Please contact DeAnne Hardy at dahardy@tva.gov if you need further information.

I certify under penalty of law that this document and all attachments were prepared by me, or under my direction or supervision. The submitted information is to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment. As specified in Tennessee Code Annotated Section 39-16-702(a)(4), this declaration is made under penalty of perjury.

Sincerely,


Angela S. Austin
Allen Fossil Site Manager